

**कार्यपालक अभियंता, का कार्यालय**  
**ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिहारशरीफ**

---

पत्रांक 555 (319) बिहारशरीफ, दिनांक 27-4-22

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बिहारशरीफ।

सेवा में,

नोडल पदाधिकारी 3054  
ग्रामीण कार्य विभाग, बिहार, पटना

**विषय:-** नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।

महाशय,

उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है।

अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन

(हस्ताक्षर)  
27/04/22

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,

कार्य प्रमंडल, बिहारशरीफ  
27/04/2022

(See Government of India's Decision (1) below Rule-150)  
Form of Utilisation Certificate up to the month of 26-04-2022

( New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2022-23


Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	latter no. 43 dated 08-04-2022	2037.01263	Certified that out of Rs 2037.01263 received & balance during the years 2022-23 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 1998.73739 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 38.27524 lacs remaining unutilized at the end of the period under 26-04-2022
	Total Rs.		2037.01263	


2. Certified that I have satisfied myself that the conditions on which the grants-in- aid was Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works

  
27/04/22  
Divisional Accounts Officer  
Rwd, Works Division  
Biharsharif

  
27/04/22  
Executive Engineer  
Rwd, Works Division  
Biharsharif

Name of Works Division :- BIHARSHARIF

Requisition Formate for Scheme Head - MR(2054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of BRT (in million)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Increase in Abatement	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	1	Cont. of Road from Mundahh Sill To Primary School Labag Rd.	1020004023	1013 03.03.20	1.3	38.714	38.230	20.07978	MMD-44/2020 31	03.06.21		32.522	25.00	5.40	0.0000	0.0000	21.17817	
2	2	Cont. of road originating from NH-31 Rahat road to Salsangar Village in Mahabub district	10200003110	3343 14-09-2020	2.4	106.092	34.9842	22.83825	MMD-01-21-22	02-01-2022		52.390	25.00	5.40	0.0000	0.0000	71.71098	
3	3	SH-78 To Sanchi Devi Ashram	120103015	3338 04-02-2019 30.08.23	0.5	30.08035	22.53348	5.54152	MMD-05-21-22	05-02-2021		17.180	25.00	5.40	20.00000	20.00000	3.08256	
TOTAL															20.00000	20.00000	95.97171	

Total =

95.97171

1. Signed Hard Copy and Soft Copy (in Excel) of recorded BRT is enclosed.
2. Up-to-date Physical Progress has been uploaded in MIS.

Divisional Accounts Officer  
Rwd, works Division Biharsharif

Executive Engineer  
Rwd, works Division Biharsharif

22/10/2022



कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग कार्य प्रमंडल बिहारशरीफ

पत्रांक..... 558 .....

बिहारशरीफ,

दिनांक 27-4-22

Name Of Scheme:- SH-78 To Sosandi Devi Asthan  
Package Numbe:- RM/NA/BIH/20/0001  
Project Id:- 1261033015


Certified that all Item Wise 100%  
Measurement has been Taken by  
Me

Certified that all Item Wise 50%  
Measurement has been Checked by  
Me

Certified that all Item Wise 10%  
Measurement has been Checked by  
Me

  
27/4/22

Junior Engineer  
RWD, Works Sub Division Rahui  
Works Division Biharsharif

  
27/4/22

Assistant Engineer  
RWD, Works Sub Division Rahui  
Works Division Biharsharif

  
27/4/22

Executive Engineer  
Rwd Works Division  
Biharsharif

Name of Road:- SH-78 To Sosandi Devasthan

Name of Contractor:- Abhishek Kumar Ranjan

Date	Time	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	CATEGORY ROAD	IRI	Latitude	Longitude	Event
		No.										
30/7/21	18:19:16	73	0.1	290	0	2900	2982	G	4	25.29838	85.625555	Curve
30/7/21	18:19:16	73	0.1	250	20.2	2500	2622	G	3.57	25.299057	85.625958	Normal
30/7/21	18:19:16	73	0.1	240	50.5	2400	2533	G	3.46	25.299743	85.625875	Curve
30/7/21	18:19:51	73	0.1	210	40.4	2100	2263	G	3.13	25.300605	85.625823	Normal
30/7/21	18:20:0	73	0.1	200	20.2	2000	2173	G	3.02	25.300973	85.625185	Normal
Total			0.500	1190	131.3	11900	12573		17.18			

$Y = 0 * X^2 + 0.898 * X + 377.8$		
X = 270		
Y = 620		
(R) RURAL ROAD		
Good	Average	Poor
<4000	4001-5000	>5001

DK  
12/07/21

SK  
17/18/21  
8E


17/18/21

Executive Engineer  
R.W.D. (W)  
Division Biharsharif (Nalanda)

17/18/21

File : F:\30071821.Xls. Section No. : 73, Egn :  $Y = 0 \cdot X^2 + 0.898 \cdot X + 377.8$

Name of Customer : Abhishek Kumar Ranjan, Name of Work/ Road : SH-78 to Sosandi Devasthan, Lab Job number



26  
31/07/21

848  
17/8/21  
SR

17/8/21

Executive Engineer  
R.W.D. (W)  
Division Biharshanti (Nalanda)

17/8/21



प्रमाणित किया जाता है कि ऊपर  
 उल्लिखित की गयी सभी सेवाएँ कुल-  
 100 (एक सौ) रुपए हैं जिसे श्री  
 राम लखन-प्राकृति, यादव, सहाय  
 सम्पत्ता, आजीवा-वर्ग विभाग,  
 कार्यकवर प्रमण्डल, एड्डाई-  
 नाम निगीत किया जाता है।

9/11/20

कार्यपालक अभियन्ता  
 ग्रामीण कार्य विभाग  
 कार्य प्रमण्डल, बिहार शरीर

9/11/20

Sch, XLV-Form No. 134

विभाग/क/प DIVISION  
एड्डाई SUB-DIVISION

# Measurement Book

No. 3019

Name of Officer श्री राम लखन-प्राकृति, यादव

Date of first entry आजीवा कार्य विभाग, डार्किंग, 20.11.20

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd and final Bill</u>					
Name of work - Maintenance of					
road from SH 78 to Sosanoli Devi					
aldham.					
Heed - M/R (3054)					
Agency - Abhishek Kumar Ranjan					
Agreement No - MBD - 05/2020-21					
Agreement Rate - 2.11% Below of Bog Rate					
Agreement Amount - Rs 3122593.00					
Work Start Date - 28/08/2020 / Agt.					
Date of Completion - 27/05/2021 / Agt.					
Date of Actual Completion - 27/8/21					
Date of order - 31/4/22					
Further measurement - Nil					
<div style="display: flex; justify-content: space-between;"> <div> <u>8/4/22</u> J.E </div> <div> <u>8/4/22</u> AE </div> </div>					



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
① Clearing and grubbing road land --- all complete sub					
Qty side TMB Page 11 = 0.0999 Hec					
@ Rs 52970.33/Hec = Rs 5292.00					
② Construction of Subgrade and earthen shoulder --- all complete sub					
Qty side TMB Page 11 = 458.88 m <sup>3</sup>					
@ Rs 176.66/m <sup>3</sup> = Rs 81066.00					
③ Construction of G.S.R. grading II --- all complete sub					
Qty side TMB Page 11 = 16.46 m <sup>3</sup>					
@ Rs 1561.79/m <sup>3</sup> = Rs 25707.00					
④ Providing, laying, & spreading and compacting WBM2 --- all complete sub					
Qty side TMB Page 11 = 131.44 m <sup>3</sup>					
@ Rs 2662.40/m <sup>3</sup> = Rs 349946.00					
⑤ Providing, laying, & spreading and compacting WBM3 --- all complete sub					
Qty side TMB Page 11 = 131.44 m <sup>3</sup>					
@ Rs 2428.00/m <sup>3</sup> = Rs 319136.00					
⑥ Providing and applying Prime Coat --- all complete sub					
Qty side TMB Page 11 = 1752.55 m <sup>2</sup>					
@ Rs 42.63/m <sup>2</sup> = Rs 74711.00					

Cor Rs 855858.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R	1909224.00
(23) Providing & rec m20 in sus structure — all complete set					
Qty vol TMB Page 15 = 30.79 m <sup>3</sup>					
@ R 4959.66 / m <sup>3</sup> — R					152708.00
(24) Providing and laying Rec pipe HP3 1000 mm dia — all complete set					
Qty vol TMB Page 15 = 7.50 m					
@ R 3188.15 / m — R					23911.00
(25) Painting two coats including primer coat — all complete set					
Qty vol TMB Page 15 = 8.85 m <sup>2</sup>					
@ R 100.76 / m <sup>2</sup> — R					892.00
				R	2086735.00
Add GST @ 12% —				(+)	R 250408.00
Add Labour cess @ 1% —				(+)	R 20867.00
				R	2358010.00
Less Below rate @ 2.11% —				(-)	R 49754.00
				R	2308256.00
Less Previous Payment					
Vol TMB Page 15 —				(-)	R 2000000.00
				R	308256.00
(B) 8/4/22 8/4/22 J.B.				8/4/22 A.E.	