

W.C.

Change: Highway Road to Barrack

Schedule XLV-Form No. 134

MMGS 7 (SC)

DIVISION

GAVER

SUB-DIVISION

TANKOP

Measurement Book

2809

PT 0074945

(12)

1st on A/c B/M

1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of					
Road from Gaya - Rajauli					
Road to Barah under M.H.Sy					
Name of Agency - Sri Sunil Kumar					
Singh, At - Tilaya Kala,					
Barachatti, Gaya.					
Agreement No. - 16/SBD/MMHSY/SC/					
2019-20					
Date of commencement - 03.07.19					
Date of completion - 02.07.20					
Date of measurement - 10.12.19					
(1) Construction of Bench					
mark & Reference Pillar					
- - - etc					
(i) Reference & working bench					
mark - 1.00 ± K.M.					
(ii) Reference Pillar/Burjee - 1.00 ± K.M.					
(2) Clearing of Gumbaz					
road land - - - etc					
25 x 20.00 m x 8.00 m = 6000.00 m ²					
8 x 20.00 m x 4.00 m = 960.00 m ²					

Name of Work - Construction	at Road From Gravel	Rajawadi Road To Bar	Under MMSH (Gen)	Name of Agency - Sri Sankar Kumar Singh, At- Tale Kala, Barachatti, Nayagaon, N.B.	- 16/SBD/MMSH SC/2019-20	Date of commenced - 03.07.19	Date of completion - 02.07.20	Nak of measurement -
Sri On The Road								

[illegible]

Abstract of Cost

(1/12) Const. of Bench mark
& Reference Pillar ~
in Reference & working
bench mark --- etc

Stu vide TMB
Page no. (11) - 1.00 KM
@ ₹ 7558.06/KM --- ₹ 7563.00

ii) Reference Pillar/Burjeen
--- etc

Stu vide TMB
Page No. (11) - 1.00 KM
@ ₹ 5250.64/KM --- ₹ 5257.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

@ ₹ 5486.87/m ²	₹ 267924.00
(22) Parentie two coats (20) on new surface —	
Qty incl TMB	
Page No (19) = 67.68 m ²	
@ ₹ 11.17/m ²	* 754.00
	₹ 5965432.00
Less 10% below	₹ 596543.00
	₹ 5368889.00
Less Previous payments	₹ 2841921.00
	₹ 2526968.00
<u>₹ 20.31.22</u>	
	CPD 22/3/22
	A.F.

This image shows a full page of blank graph paper. The grid consists of thin black horizontal and vertical lines forming small squares across the entire page. There are no margins, text, or other markings present.