

WINGS

ଅନୁସନ୍ଧାନ ଓ ଶିକ୍ଷା ବିଭାଗ

Schedule XIV-Form No. 134 ଧର୍ମାନ୍ତର ପତ୍ର

ପ୍ରାନ୍ତ ବିଭାଗ, ଧର୍ମାନ୍ତର ବିଭାଗ - ୯୮୫୫୫୫

ଅନୁସନ୍ଧାନ ବିଭାଗ, ଧର୍ମାନ୍ତର ବିଭାଗ

MEASUREMENT BOOK ୧୩୩

୧୯୯୫ - ୧୯୯୬ ମସିହା

समाहित करा जात आहे की
 इस मापीयुक्त से कुल 100 (एक सौ) पृष्ठ
 अंकित हैं, जिसे सहायक अभियन्ता सामीप्य
 कार्य विभाग कार्य 2195 प्रमाणन रजिस्ट्रार के
 नाम से निर्दिष्ट करा जात है)

INDEX

PAGE

कार्यपालक अभियन्ता

सामीप्य कार्य विभाग

महानगरपालिका, दाउदनगर (औरंगाबाद)

INDEX

PAGE

1st on A/C Bill

1

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work- Const of the					
Road from Angan Bari					
to Dhol village under					
MMGSY sc scheme					
Agency- Si Gopal Kumar Singh					
Agreement No- 76 SBD/MMGSY(SC)					
				2020-21	
Date of work order- 24-02-2021					
Date of completion- 23-02-2022					

Agreement value- 69,49,784 = 10

Record Entry

Item No (1)	P/V and fixing				
	of Working Bench				
	mark as per T/S -	2 Nos			
Item No (2)	P/V and fixing				
	of reference				
	Pillar as per T/S -	5 Nos			

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$20 \times 30.00 \times 7.00 \times 0.30 =$					1278.00 m^3
$13 \times 30.00 \times 7.15 \times 0.30 =$					836.55 m^3
$1 \times 10.00 \times 7.25 \times 0.30 =$					21.75 m^3
					2136.30 m^3
Lead 1000m length					
30% of 2136.30 m^3 —					640.89 m^3
Item No. 7 ⁸ Plv const of Subgrade					
and earthen shoulder					
Lead 100m length					
70% of 2136.30 m^3 —					1495.41 m^3
As per 17/7/2022					
JE					
As per 12/7/2022					
AE					

Record Entry					
Item No. 8 ¹⁵	Plv and fixing				
	of typical mm/sy				
	informatory Sign Board				
	as per TIS —				
	2 Nos				
Item No. 9 ⁷	Plv const of				
	Subgrade & Granular				
	Sub base Grt				
	as per TIS —				
	$15 \times 30.00 \times 4.05 \times 0.20 =$				
	364.50 m^3				
	$18 \times 30.00 \times 4.05 \times 0.20 =$				
	437.40 m^3				
	$1 \times 10.00 \times 4.05 \times 0.20 =$				
	8.10 m^3				
	$15 \times \left(\frac{7.50 + 4.05}{2} - 4.05 \right) \times 0.20 =$				
	5.18 m^3				

Continuation

Material Statement	
Earthwork	3223.80 m ³
Stone Metal	688.04 m ³ (70% of 1.2 x 819.10)
Local Sand	294.88 m ³ (30% of 1.2 x 819.10)
Human 20/1/2022	Neeraj 20/1/2022
J.E	AE

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract - of cost					
(1/102) Plv and fixing Working Bench mark 2 Nos vide TMB Page ① @ Rs 3598 = 58/each — Rs 7197 = 10					
(2/152) Plv and fixing reference Pillar 5 Nos vide TMB Page ① @ Rs 16432 = 96/each — Rs 8220 = 10					
(3/2) Plv clearing and grubbing of road land. 0.95 Hect vide TMB Page ② @ Rs 52970 = 33/Hect — Rs 50322 = 10					
(4/3) Plv const of embankment Lead upto 100m length 435.00 m ³ vide TMB Page ② @ Rs 143 = 20/m ³ — Rs 62292 = 10					
(5/4) Plv const of embankment Lead upto 100m length 652.50 m ³ vide TMB Page ② @ Rs 190 = 36/m ³ — Rs 124210 = 10					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Plv const of Subgrade and E/S Lead 1000 m length					
640.83 m ³ vide TMB Page ③					
@ Rs 192=04/m ³					Rs 123077=10
⑦ Plv const of Subgrade & E/S Lead 1000 m length					
1495.41 m ³ vide TMB Page ③					
@ Rs 155=15/m ³					Rs 232013=10
⑧ Plv const of granular Sub base Gr-I					

819.10 m ³ vide TMB Page ④					
@ Rs 2256=22/m ³					Rs 1848070=10
⑨ Plv and fixing typical MMSSY Sign Board -					
2 Nos vide TMB Page ③					
@ Rs 9469=41/each					Rs 18939=10
					Rs 2474340=10
Add 12% GST					Rs 296921=10
Add 1% L Less					Rs 24743=10
Add S. F					Rs 43987=10
					Rs 28,39,991=10
Less 22.40% below					Rs 636158=10
					Rs 22,03,833=10

20/7/2022
J-E

20/7/2022
AE
Continuation