

ବିକ୍ରୟାର୍ଥେ ଦେହୀ ପୁରୀ ଓଡ଼ିଶା ସରକାରଙ୍କ ଦ୍ଵାରା

Schedule XLV-Form No. 134

ସୂଚୀ କ୍ରମେ

DIVISION


SUB-DIVISION

କାର୍ଯ୍ୟ

MEASUREMENT BOOK

1231.

प्रमाणित किया जाता है कि इस माफ़ी पत्र
में अशान्ति से दिये कुल - 100 (एक सौ) रु०
हैं। जो श्री राम विनय सिंह सहायक
का एकात के नाम से 6-10-21 को दिया जाता है


06/10/21
Executive Engineer
B.W.D. Work Division Sasaram-2

A. W.
6-10-21

Received by Smt. Ranjan Kumar (J.E.)


06/10/21

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W : —	Bikramgauri				PWD
	Road to Keth Bahura & bal				
Agency: —	Sunita Kuroori				
Agreement NO: —	RWD/SSM-2/				MMHSY-81 of
				2021-22	
Date of work	Start: —			03.02.22	

① Providing and Fixing B.M. and op

(a) BM: — 2.00 NO

(b) op: — 4.00 NO

② Clearing and grubbing sodland by manual means etc.

$$2 \times 35 \times 30.00 \times 3.50 = 7350.00 \text{ m}^2$$

$$2 \times 10.00 \times 3.50 = 70.00 \text{ m}^2$$

$$7420.00 = 0.74 \text{ Hq}$$

③ Providing Box cutting etc.

$$2 \times 10 \times 30.00 \times 0.775 \times 0.100 = 46.50 \text{ m}^2$$

④ Construction of embankment from
obtained borrow pit & etc.

Abstract of cost

(1) Providing and fixing BM
and etc.

(a) BM - Qty - 2.00 NO from TM BP - 1

@ 3482.74 ————— RS 6965.00

(b) BP - Qty - 4.00 NO from TM BP - 1

@ 1590.49 ————— RS 6362.00

(2) clearing and grubbing road
land etc.

Qty - 0.74 Hg from TM BP - 1

@ 53879.81 ————— RS 39871.00

(3) Providing box cutting etc

Qty - 46.50 m³ from TM BP - 1

@ 75.61 ————— RS 3516.00

(4) Construction of embankment
obtained from borrow pit & etc

(a) for 100 m lead

Qty - 1042.86 m³ from TM BP - 2

@ 143.30 ————— RS 149442.00

(b) for 1000 m lead

Qty - 867.14 m³ from TM BP - 2

@ 196.42 ————— RS 165121.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Construction of earthen channel subgrade etc					
Qty - 982.26 m ³ from TMRP - 3					
@ 192.10				RS 188692.00	
⑥ Providing 6 SB 90-1 etc					
Qty - 672.98 m ³ from TMRP - 3					
@ 2339.78				RS 1574625.00	
⑦ Providing Irrigation Conduit etc					
Qty - 30.00 M from TMRP - 3					
@ 911.47				RS 27344.00	
⑧ Dismantling of old structure etc					
(a) RCC - Qty - 0.60 m ³ from TMRP - 3					
@ 503.88				RS 302.00	
(b) B/W - 17.33 m ³ from TMRP - 3					
@ 237.67				RS 4119.00	
(c) HP UP 600 mm ϕ					
7.50 M @ 184.27				RS 1382.00	
⑨ Providing masonry log & citizen information board etc					
Qty - 2.00 NO from TMRP - 3					
@ 9503.22				RS 19006.00	
				2186747.00	
⑩ Gst - 12%				RS 262410.00	
⑪ Lwc - 1%				RS 21867.00	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) SF					
① Earth: -	867	14.73	@ 34.81		
	10%			RS	3 019.00
② Subgrade -	98	2.26	M ³ @ 34.81		
	10%			RS	3 419.00
③ GSB:-	672	98	@ 581.09		
	10%			RS	39 101.00
④				Total SF -	45 539.00
				Grand total -	25 16 563.00
				Say	25,16,563.00
				less 27% (+) 679 472.00	
					18 37 091.00
				Say	18,37,091/-
				Recd	
				6/3/04/22	
				SE	