

Schedule XLV-Form No. 134

Ladawa - Gajhara Navtoli Neetu Tha

कार्यपालक अभियन्ता
प्राचीन कार्य विभाग
कार्य प्रमण्डल, जयनगर

DIVISION

W.B

Ladawa

SUB-DIVISION

785

MEASUREMENT BOOK

Ramesh Kumar

1st on Bill

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of Road from Gajhar					
Navtoli Neetu Jha Ke Kalam					
bag to Navtoli Primary					
school tak under MMGSV(W.B)					
Agency - Ramesh Kumar, New Chondan					
si, Motihari					
Agreement No - 20 MBD / 2019-20					
package no - MMGSV-W.B-18 Jaynagar					
Agreement value R 151,30,705.00 (Const ⁿ work)					
Date of Commence - 13.11.2019					
Date of Completion - 12.11.2020					

Rate: 2.88% below

Date of Measurement -

① Providing & Fixing W.B. Mark 2
 pillar - do - do - all complete job

1.700 km @ 8 No/km : 13.60 Nos

Shy 14 Nos

② Clearing & grubbing of Road

Level - do - do - all complete job

$\sum \sqrt{2x} \quad 250m \times 1.70m = 850.00m^2$

$\sqrt{2x} \quad 300 \times 1.80m = 1080.00m^2$

$\sqrt{2x} \quad 350 \times 1.90m = 1330.00m^2$

$\sqrt{2x} \quad 300 \times 1.60m = 960.00m^2$

$\sqrt{2x} \quad 250 \times 1.75m = 875.00m^2$

$\sqrt{2x} \quad 250 \times 1.70m = 850.00m^2$

Continuation
~~59~~ 5945/10000

5945.00
 0.5945
 + fee

1-7-0

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P. R	132,	25,929.00
36/130 Pro 100 A B.E. Sol/Hy in both					
→ do do as complete job					
P-25, 90.00 m ² @ R. 500.00/m ²					R 45000.00
			R	132,	70,929.00
less previous payment @ R					124,69,394.00
				R	8,01,535.00
Chundkary					
13/03/22					
DE					