

mmgy

m.B.No-440

20-21

સર્વે ભરો રાઈ ના-14 રહેલ બોરિંગના ફા દોષ દર્શાવે

Schedule XLV Form No. 134.

જિલ્લો-સુરત વાડા ફા દોષ દર્શાવે કુશાલિયા દોષ

નામ

અમરેશ. ગોગાવાડ

DIVISION

સુવર્ણ અમરેશ વરુણવાડ

SUB-DIVISION

m.B.No-440

Measurement Book

સંલિખાઈ
35

સંલિખાઈ પ્રમાણ રીતે

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल-100 (रजक सौ) पन्ने हैं जिन्हें
श्री अखिलेश कुमार सहायक
अभियंता ग्रामोण कार्य विभाग कार्य
अवर प्रमंडल परबला को निर्गत
किया जाता है।

15.5.20

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
अवर प्रमंडल-गोगरी
15/5/20

Sch. XLV-Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल परबला SUB-DIVISION

MEASUREMENT BOOK

No. 440

Name of Officer _____

1.
Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road					
from DB Road NO. 14 &c					
State Boring &c hote hve.					
Shiv Singh Ghar &c hote.					
hve. Kuthuraha tola tak.					
Name of Agency - Ankit Kr. Singh					
Agreement NO:- 21.SBD/2019-2020					
Date of Commencement:- 2.12.2019					
Date of Completion:- 1.12.2020					

Record measurement					
Date - 06.02.2022					
1. setting out billard					
Prg. & fixing of working					
benchmarks billard etc -					
do-do. all comp. job -					
i) working benchmark					
billard - 1.0 nos. ✓					
ii) Reference billard - 4.0 nos. ✓					
2. clearing & grubbing					
Road land (By manual					
means) etc - do-do. all comp. job.					

Continuation

2nd on A/c Bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Date - 20.05.2022					
1. Setting out pillars					
Pvg. & fixing of working benchmark pillars etc-do-do-all comp. job					
Qty. vide T.M.B.P. (6)					
i) working benchmark pillar - 1.0 nos.					
CR. 3964 = 97/mos. - Rs. 3,965/-					
ii) Reference pillars - 4.0 nos.					
CR. 1818 = 58/mos. - Rs. 7,274/-					
2. clearing & grubbing					
Road land (By manual means) etc-do-do-all comp. job					
Qty. vide T.M.B.P. (7)					
0.43 Ha.					
CR. 49,496 = 70/Ha. - Rs. 21,283/-					
3. Excavation for roadway					
in soil using manual means etc-do-do-all comp. job					
Qty. vide T.M.B.P. (7)					
98.75 m ³					
CR. 74 = 10/m ³ - Rs. 3,612/-					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

4. conf. of embankment
with material obtained
from borrow pits etc. do.

i) all comp. job
74. vide. T.M.B.P. (7) - 655.25 m³
+ 94. vide. T.M.B.P. (16) - 69.85 m³
Q.R. 174 = 83 m³
ii) 100 m lead - vide T.M.B.P. (16) - 1,26,770
Q.R. 150 = 21 m³ P. 1,70,690

5. conf. of granular
sub-base by providing
well graded material
etc. do. do. all comp. job

74. vide. T.M.B.P. (8) - 85.85 m³
+ 74. vide. T.M.B.P. (18) - 328.88 m³
4,14,738 m³
Q.R. 2731 = 89 m³ P. 1,33,018

6. Prg. laying, R.C. casting &
compacting stone aggregates
etc. with gr. etc. do. do.
all comp. job

74. vide. T.M.B.P. (8) - 192.61 m³
+ 74. vide. T.M.B.P. (19) - 200.52 m³
399.13 m³
Q.R. 3335 = 44 m³ P. 13,31,274

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7. Const. of un-reinforced plain cement concrete pavement thickness as per design etc-do-do-all comp. job					
Qty. vide T.M.B.P. (8) - 412.29 m ³					
Qty. vide T.M.B.P. (10) - 85.30 m ³					
				498.69 m ³	
				0.98.6904 = 0.91 m ³	Rs. 32,43,000/-
8. Pvg. & fixing of typical masonry infillatory signboard etc-do-do-all comp. job					
Qty. vide T.M.B.P. (9) 1.0 nos.					
				0.98.8.940 = 97.908.	Rs. 8,941/-
				Rs.	
9. Pluo in excavation for bound of structures etc-do-do-all comp. job					
Qty. vide T.M.B.P. (12) 29.80 m ³					
				0.98.260 = 59.1 m ³	Rs. 7,765/-
10. Pvg. with P.C.C. (1:2:5) as leveling course.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
etc-do-do all comp. job					
947. wide T.M.B.P. (14)					
2.96 m					
Q.R. 5241 = 49/m					R. 15.515
11. Back masonry work in c.m. (1:4) in head wall etc-do-do all comp. job					
947. wide T.M.B.P. (14)					
30.61 m					
Q.R. 5918 = 94/m					R. 181.179
12. Laying R.C.C. pipe NP3 etc-do-do all comp. job					
947. wide T.M.B.P. (14)					
7.50 m					
Q.R. 3909 = 96/m					R. 29.325
13. plastering with c.m. (1:4) on backside in substructure etc-do-do all comp. job					
947. wide T.M.B.P. (15)					
66.85 m ²					
Q.R. 177 = 63/m ²					R. 11.879

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14. Prg 1.5 m cement					
burning etc do do					
all comp job					
94. vide T.M.B.P. (15)					
14.22 m ²					
Q.R. 94 = 841 m ²					R. 638 ~
					R. 64,96,124 ~
less Add 12.65 T					
+ 1.1. L. cell					R. 84,450 ~
					R. 65,80,574 ~
less 1.05 + below G.P.					R. 69,096 ~
(of P.C. egg)					R. 65,11,478 ~
less previous payment					R. 43,54,042 ~
					R. 21,57,436 ~
20.05.2022 J.E. 20/5/2022 HE 20/5/2022 HE					