

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/C & Final B ₂ II					
Name of work: Const of rural road					
from Mocherim Tola					
To Mocherim via Koshila					
under MMGSy (Gen)					
Agency: Sanyas Kumar					
Agtno: 92/MMGSy/Gen/SAD/2021					
Dow: 27.01.2021					
ToC: 26.01.22					
Date of Measurement: 24.01.22					

① Const of left Pillar

1.544 km

② Const of embankment
material obtained
from borrow pit...

Chainage (m)	Filling (m)	Mean (m)	Qty (m ³)
0	6.257	←	0.00
10	6.366	6.332	63.315
50	6.843	6.605	264.18
100	6.885	6.814	343.20
150	6.740	6.813	340.625
200	7.532	7.136	356.80
250	8.496	8.013	400.65

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1) Const of ref & working Bm along all vide Imp 8					
1.544 km @ 3703.67					
				→	5718.00
(2/2) Const of eff Pili & v vide Imp 8/13					
1.544 km @ 1678.99					
				→	2592.00
(3/67) Const of embankment material obtained from borrow pit due vide Imp 15					
(i) lead upto 100m 1983.25 m ³ @ 159.03					
				→	315422.00
(ii) lead upto 100m 2994.27 m ³ @ 154.58					
				→	462854.00
(4/8) Const of subgrade & shoulder develop all vide Imp 8 - 3467.40 m ³ vide Imp 15 - 1125.46 m ³ 4592.86 m ³					
4592.86 m ³ @ 176.64				→	811283.00
c/b 1528869.00					
Continuation					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F R	77	96			823.4
(22/16) Prv 20m stone					
vide MBP 16					
06 nos @ 571.40					
				h	3428.00
(23/17) Prv Boundary Pillor					
vide MBP 16					
30 nos @ 513.99					
				M	15420.00
(24/18) Painting Prv coats					
vide MBP 16					
11.60 m ² @ 99.17					
				h	11067.00
(25/20) Prv & fixing many					
logs, Citizen & Mount					
Board wood					
vide MBP 16					
03 nos @ 9211.24					
				h	27634.00
(26/22 to 25) Prv & fixing retro					
reflective traffic sign					
vide MBP 16					
(i) 60mm circular					
08 nos @ 4554.24				h	36434.00
(ii) 60mm equilateral					
12 nos @ 3373.91				h	40487.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

B/P M 67974232.00
(27/38) S/F/F 300mm dc

note Imp B P 17

70.00m @ 15 732.56

Rs 51279.00

(28/26) P/R 2 laying road

working on BT surface

note Imp B P 12

307.44m @ 15 735.89

Rs 226242.00

Rs 8251753 = 00

Add 12% GST (t) 990210 = 00

Add 1% (t) 82518 = 00

Add S.F (t) 158680 = 00

Rs 9483161 = 00

Less 0.01% Below 948 = 00

Rs 9482213 = 00

Less already paid (t) 6599907 = 00

upto 1st on A/c

Rs 2882306 = 00

Remark
Rs 24.122

Update M. Statement

(i) E/W - 8870.38m³

(ii) Metal - 1243.95m³

(iii) D.W. - 622.24m³

(iv) S.F. - 533.25m³

(v) S/chips - 432.79m³

(vi) Sand - 137.02m³

(vii) L.Sand - 96.49m³

(ix) Emulsion (t) - 4.904m³

Continuation