

(GND ON A/c BILL)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK - Construction of Road From Mngsy Road Sorkahi To Navin Nagar.					
Agency - Vikash Kumar, Purnea.					
Agreement No. - 2065 BD / 2021-22					
Date of Agreement - 25-05-2021					
Date of completion - 24-02-2022					
Actual Date of completion - 06-07-2022					

(ABSTRACT OF COST)

1/1 Providing & fixing

Working Bench Mark

1 No^s on P- 05 @

B - 4574 = 86/ea

B - 4575 =

2/2 Providing & fixing

Reference Pillar

2 No^s on P- 05 @

B - 2103 = 47/ea

B - 4207 =

3/3 cleaning & mulling

Road Land 0.32

hector on P- 05

@ B - 52970 = 33

hector

B - 16,951 =

B - 25,733 =

Continuation

