

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ist on A/c Bill					

Name of work: Const of rural road
from Amra Damsri Path
Ke Peral Ped To Lohre.

Agency: G. S. Singh, Shanker Bidhyarthi

AGH no 156/MHGSY/Gm/SBO/21-22

Draw: 14-12-2021

To C: 13-12-22

Date of Measurement 16.6.22

① Const of ref & working
Bm done
1.00 KM

② Cleaning & grubbing
of road (Gm) done

$$20 \times 30.00 \times 7.00 = 4200.00 \text{ m}^2$$

$$10 \times 30.00 \times 7.00 = 2100.00 \text{ m}^2$$

$$3 \times 30.00 \times 7.00 = 630.00 \text{ m}^2$$

$$1 \times 10.00 \times 7.00 = 70.00 \text{ m}^2$$

$$7000.00 \text{ m}^2$$

$$0.70 \text{ hect}$$

③ Const of embankment
material obtained from
borrow pit done -

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/P-RS 82	4024.00
⑤ Const of GSB by well graded dunes					
				vide MBP 3	
				916.92 m ³ @ 1602.77	
				→	1469.62
⑥ E/W in excavations					
30 in for trenches					
				vide MBP 3 - 58.23 m ³	
				vide MBP 4 - 231.40 m ³	
				289.70 m ³	
				289.70 m ³ @ 305.42	
				→	88480.00

⑦ Piv pce 115 in 2 palm					
vide MBP 3 - 5.29 m ³					
vide MBP 4 - 23.15 m ³					
28.44 m ³					
28.43 m ³ @ 4261.43					
→					12195.00

⑧ Piv pce 120 in 2 palm					
vide MBP 4 - 37.63 m ³					
vide MBP 5 - 158.63 m ³					
196.26 m ³					
196.23 m ³ @ 4731.36					
→					928577.00

⑨/33 Piv pce 120 in sub/s +					
vide MBP 4 - 26.07 m ³					
vide MBP 5 - 161.62 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F M	436	1218.0
(10/41) S/P/P 100 mm dust H.P					
vide BP4					
15.0 m @ 3646.33					
				→	54695.0
(11/42) S/P/P 300 mm H.P					
vide BP2					
50.0 m @ 720.14					
				→	36007.0
(12/43) Filling for 20 ft					
for trencher divide					
vide BP4 - 18.27 m ³					
vide BP6 - 94.80 m ³					
110.07 m ³					
110.07 m ³ @ 804.98					
				→	88604.0
(13/36) S/P/P HYSD Bar					
reinforce divide					
vide BP5					
1.672 m @ 55319.78					
				→	92495.0
(14/34) P.V R ccm 20 in sub/stn					
vide BP6					
6.14 m ³ @ 5222.00					
				→	32063.0
(15/35) P.V R ccm 25 in S/S					
vide BP6					
19.0 m ³ @ 56003.69					
				→	114070.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F		Rs 4779152
(16/38) for weep hole					
vide (m) B P 6					
112 m ² @ Rs 118.23					
					Rs 13242.00
(17/43) for drainage					
vide (m) B P					
(17/39) for drainage					
spot checked					
vide (m) B P 6					
02 m ² @ Rs 806.38					
					Rs 1613.00

(18/40) Cost of railing					
vide (m) B P 6					
14.80 m @ Rs 5837.77					
					Rs 86399.00
					Rs 4080406 = Rs
Add 12% GST (+)					Rs 585649.00
Add 1% labour (+)					Rs 40804 = Rs
Add S. F (+)					Rs 45640 = Rs
					Rs 5560499 = Rs
Less 0.07% Belant					Rs 3892 = Rs
					Rs 5556607 = Rs

Rs 5556607
Rs 16.622

M. S. statement

(i) E/W - 4574 m³

(ii) Metal - 824.56 m³