

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिहारशरीफ

पत्रांक 1141 अगु बिहारशरीफ, दिनांक 5-8-22

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:-

नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।

महाशय,


उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है।


अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


04/08/22


4/8/22
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ


4/08/2022

(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate up to the month of 04-08-2022

(New Maintenance Policy 2018)

Year-2022-23

PIU- BIHARSHARIF


Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	latter no. 43 dated 08-04-2022	2037.01263	Certified that out of Rs 2037.01263 received & balance during the years 2022-23 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 1998.73739 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 38.27524 lacs remaining unutilized at the end of the period under 04-08-2022
	Total Rs.		2037.01263	


2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was
Kind of Checks exercised :-


- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works


4/08/22
Divisional Accounts Officer
Rwd, Works Division
Biharsharif


4/8/22
Executive Engineer
Rwd, Works Division
Biharsharif


9/08/2022

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Works Division :- BIHARSHARIF

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA) Length (in km)	Administrative Approval (AA) Amount of (in Lakh)	Agreement Amount (in Lakh)	Initial Rectification on with Surface Renewal	5 Years Routine Maintenance (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Increase In Allotment	Remarks
1	RM/NA/BIH/20/0004	Alipur road to Village Gajipur, Block - Blind	10200701001	1043 02-03-2022	0.665	28.5107	19.56044	7.68188	MBD-02/2020-21	6-Apr-21	28-03-2022	26.51	25	5.4	0.00000	19.35504	19.35504		
3	RM/NA/BIH/20/0004	LO68-T02 to Rasalpur (VR46)	10200602030	1013 03-03-2020	0.965	40.732	19.433	10.89966	MBD-02/2020-21	4/6/2021	24-01-2022	34.38	25.00	5.40	18.00000	17.92195	5.44080		
3	RM/NA/BIH/20/0004	Benar-saksohra road to village Nigriyan	10200701026	1043 02-03-2022	1.3	60.9288	49.20928	8.73445	MBD-02/2020-21	6-Apr-21			30.89	25	5.4	0.00000	0.00000	7.96034	
4	RM/NA/BIH/19/0005	Const. of road from Venda More of Sonsa Path to Village Sondih via Chand Bathian Chhika.	10200605003	5268 04-10-2019	2.39	47.546	54.777	23.66314	MBD-07/20-21	6/7/2021	10/6/2022	89.95	25.00	5.40	40.06725	40.06725	8.33074		
TOTAL																58.06725	77.34424	41.28692	

- Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- Up-to-date Physical Progress has been uploaded in MIS.

Divisional Accounts Officer
Rwd, works Division Biharsharif

Executive Engineer
Rwd, works Division

4/10/2022

Line of Road:- Alipur road to Village Gajipur,

Name of Contractor:- Shiv Shankar Prasad

Date	Time	Section	Length in km	Bumps in mm	Speed Rate	OR	LEV	CATEGORY ROAD	IRI	Latitude	Longitude	Event
		No.										
25/06/22	16:13:00	80	0.1	260	0	2600	2712	G	3.68	25.298157	85.662945	Speed Breaker
25/06/22	16:13:27	80	0.1	240	10.1	2400	2533	G	3.46	25.298943	85.663067	Normal
25/06/22	16:13:27	80	0.1	270	40.4	2700	2802	G	3.79	25.299857	85.663198	Normal
25/06/22	16:13:27	80	0.1	210	40.4	2100	2263	G	3.13	25.300808	85.6634	Normal
25/06/22	16:14:3	80	0.1	310	40.4	3100	3161	G	4.22	25.301563	85.663838	Normal
25/06/22	16:14:3	80	0.1	300	20.2	3000	3071	G	4.11	25.302188	85.663518	Normal
25/06/22	16:14:38	80	0.065	250	20.2	3012	3082	G	4.12	25.302278	85.662575	Normal
Total			0.665	1840	173.7	18912	19624		26.81			


$Y = 0 * X^2 + 0.898 * X + 377.8$		
$X = 3012$		
$Y = 3082$		
(R) RURAL ROAD		
Good	Average	Poor
<1000	1001-3000	>5000

Shiv Shankar Prasad

25/6/22

Executive Engineer
R.W.D. Work Division
Biharsharif

File: F:\21011614.Xls. Section No. :80, Equ: $Y = 0 \cdot X^2 + 0.898 \cdot X + 377.8$
Name of Customer :Shiv Shankar Prasad, Name of Work/ Road :SH-78 to Gajipur, Lab Job number :80



Shiv
04/08/22

04/08/22
me

CL
04/08/22
Executive Engineer
R.W.D. Work Division
04/08/22

प्रमाणित किया जाता है कि इस मापि पुस्तिका में
मशीन से छपे कुल-100 (एक सौ) पृष्ठ अंकित हैं। जिसे
श्री... वि-३२००/५६१६/२१३-
सहायक अभियन्ता, ग्रामीण कार्य विभाग, कार्य अवर
प्रमण्डल... वि-३ के नाम से निर्मित
किया जाता है।

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, बिहार शरीफ

Received by S. Murali yada JE
Bina

11/3/22
BR

Sch. XLV - Form No. 134

वि-३(२१३) DIVISION

वि-३ SUB-DIVISION

Measurement Book

No. 3091

Name of Officer

वि-३(२१३) प्रमण्डल
वि-३(२१३) प्रमण्डल, वि-३

Date of first entry

Date of last entry

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st Final Bill</u>					
Name of Road - M/R To Road from SH 78 To Gajipur.					
Agency - Sri Shri Shankar Prasad					
Agreement No - MBD-02/2020-21					
				MBD-02(S)/2020-21	
Date of commencement - 07/07/20					
Date of completion - 06/04/21					
Date of entry - 14/21/21					
Actual date of completion - 28/3/22					

MEASUREMENT

① Clearing & Grubbing Road Canal

-----20-----20-----62					
2x	7x	30.00x	1.25	525.00 m ²	
2x	7x	30.00x	1.25	525.00 m ²	
2x	7x	30.00x	1.25	525.00 m ²	
2x	1x	15.00x	1.25	37.50 m ²	
				1612.50 m ²	
				1612.50/10000 = 0.16125 Hk.	

② Scarifying Existing B.P. Surface

-----20-----20-----62					
4x	2.15x	0.60	-	5.16 m ²	
6x	1.75x	0.90	-	9.45 m ²	
3x	4.20x	1.15	-	14.49 m ²	
				29.10 m ²	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① Clearing & grubbing Road Land					
.....20.....20.....42					
0.1625 Ha. VTMB P-01					
@ Rs 51137.38/Ha					Rs 8246/-
② Scarifying existing B.T. surface					
.....20.....20.....62					
33.00 m ² VTMB P-02					
@ Rs 15.74/m ²					Rs 519/-
③ Construction of sub grade					
.....20.....20.....82					
227.80 m ² VTMB P-11					
@ Rs 227.49/m ²					Rs 51822/-
④ Construction of G.S.B Gr-II					
.....20.....20.....92					
87.072 m ³ VTMB P-02					
@ Rs 1548.06/m ³					Rs 88351/-
⑤ Spreading & Compacting WBM Gr-2					
.....20.....20.....92					
24.414 m ³ VTMB P-03					
@ Rs 2710.37/m ³					Rs 66181/-
⑥ Spreading & Compacting WBM Gr-3					
.....20.....20.....92					
34.902 m ³ VTMB P-04					
@ Rs 2455.93/m ³					Rs 85717/-
					Rs 300836/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.P.				Rs 1669478/-
(25) Providing PCC M-20					
-----20-----20-----E ₁₀					
24.00M	VTMBP-9				
	@ Rs 362.00/m				Rs 8688/-
(26) Plastering with cement mortar (1:3)					
-----20-----20-----E ₁₁					
40.92m ²	VTMBP-9				
	@ Rs 175.00/m ²				Rs 7060/-
(27) Painting Two coats on masonry surface					
-----20-----20-----E ₁₁					
40.92m ²	VTMBP-9				
	@ Rs 98.80/m ²				Rs 3984/-
					Rs 1689210/-
ADD C.S.T. 12%.					Rs 202705/-
ADD Labour cost 1%.					Rs 16892/-
					Rs 1908807/-
ADD Scaffolding					Rs 28634/-
					Rs 1937441/-
Less 0.10% Balance As per Agreement					Rs 1937/-
					Rs 1935504/-
(41) 281522 3.8					
Work has been completed As per specification & Observation of E ₁₂ .					
(41) 281522 3.8					