

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल मसौढ़ी।**

पत्रांक.....४७२..... मसौढ़ी.

दिनांक ..०५.०८.२२

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल मसौढ़ी

सेवा में,

नोडल पदाधिकारी,
नई अनुरक्षण निति-2018(3054)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय:- नई अनुरक्षण निति-2018 शीर्ष 3054 के अंतर्गत वित्तीय वर्ष 2022-23 में व्यय हेतु आवंटन की मांग।

महाशय,

उपर्युक्त विषय के संबंध में नई अनुरक्षण निति-2018 शीर्ष 3054 के अंतर्गत वित्तीय वर्ष 2022-23 में व्यय हेतु संलग्न विवरणी के अनुसार रु0 8,00,708 (आठ लाख सात सौ आठ) रुपये का आवंटन उपलब्ध करने की कृपा की जाए ताकि किये गये कार्यों का भुगतान किया जा सके।

अनुलग्नक: विहित प्रपत्र में अधियाचना।

विश्वासभाजन

[Signature]
०५.०८.२२

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल मसौढ़ी।

[Signature]
०५.०८.२२

Requisition Formate for Scheme Head - MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Division : Masaurhi

Division : Masaurhi

Road Details				A A Details					Agreement Details											
Sl No.	Road Name	Batch No.	Project ID	Main Work Amount	Maintenance Amount	Total Amount	Total Length	AA Date	Main Work Amount	Maintenance Amount	Date Of Completion	Ref.No.	Actual Completion Date DD/MM/YY	Value of IRI (in MM/Km)	Thickness of Bitumen Layer (In mm)	Value of Bitumen Content in Percentage	Previous Abatement Total (Lac)	Expenditure (Lac)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (20-18)
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	KANSARI RAJGHAT - TETARI (BR-26R-223)	RM/P/MA/MS/1/9/0009	10100402023	48.996	27.82	81.7156	2.83	16-Jul-19	41.152	24.1027	16-Mar-21	07/SBD/20-21		3.946	25mm	9%	35.07704	32.48939	39.44579	4.36875
2	Construction & Five Year Maintenance of road from Sambara Main Road(Suraksha Bandh) to Devi Asthan Via Mahadatt Tola PCC in Pumpen Block	RM/P/MA/MS/1/9/0009	10100405125	17.92	11.1	30.812	1.3	16-Jul-19	15.45	9.66825	16-Mar-21	07/SBD/20-21		3.956667	25mm	9%	9.48434	9.48434	13.12267	3.63833
Total				102.82438	64.10000	167.20673	5.83700		105.30880	45.16159				23.67360			44.56138	41.97373	52.56846	8.00708

1. Signed Hard Copy and Soft copy (in Excel) of recorded IRI is Enclosed
2. Up to Date Physical Progress has been Uploaded in MIS

DAO
R.W.D., Works
Division Masaurhi

EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT
WORKS DIVISION, MASAUHRI

DIVISION: MASAUDIH

BLOCK: PUNPUN

AGENCY: MAA PARWATI BUILDCON PVT LTD

Date	Time	Section	Length	Bumps	Speed	OR	UIV	CATEGORY	IRI	Latitude	Longitude	Event		
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD						
15/3/22	10:14:21	24	0.1	280	0	2800	2899	G	3.9	25.50473	85.13671	Normal	$Y = 0 * X^2 + 0.936 * X + 278.4$	
15/3/22	10:14:30	24	0.1	320	30.3	3200	3273	G	4.35	25.50383	85.13697	Normal	X = 3000	
15/3/22	10:14:50	24	0.1	270	30.3	2700	2805	G	3.79	25.5031	85.13689	Normal	Y = 3086	
15/3/22	10:15:18	24	0.1	260	30.3	2600	2712	G	3.68	25.50308	85.13687	Normal		
15/3/22	10:15:38	24	0.1	250	30.3	2500	2618	G	3.56	25.50253	85.13688	Normal	(R) RURAL ROAD	
15/3/22	10:15:58	24	0.1	320	30.3	3200	3273	G	4.35	25.502	85.13614	Normal	Good	Average
15/3/22	10:16:12	24	0.1	290	30.3	2900	2992	G	4.01	25.50195	85.13506	Normal	<4000	4001-5000
15/3/22	10:16:32	24	0.1	350	30.3	3500	3554	G	4.68	25.50178	85.13446	Normal	>5001	
15/3/22	10:16:52	24	0.1	280	30.3	2800	2899	G	3.9	25.50182	85.13353	Normal		
15/3/22	10:17:27	24	0.1	240	30.3	2400	2524	G	3.45	25.50175	85.13273	Normal		
15/3/22	10:17:57	24	0.1	260	30.3	2600	2712	G	3.68	25.50234	85.13256	Normal		
15/3/22	10:18:33	24	0.1	300	30.3	3000	3086	G	4.13	25.50319	85.13277	Normal		
TOTAL			1.2	3420	333.3	34200	35347		47.48	306.0321	1021.62157			
AVERAGE						2850	2945.583		3.956667					

17.3.22
Punpun

17/03/2022
A.E.

17/03/2022


Executive Engineer
R.W.D. Works Div. Masaurin

Name of Customer: **MAA PARWATI BUILDCON**
 Name of Work/ Road: **HANA VIA MAHADALIT TOLA**
 Lab Job number:
 Date: **15-03-2022**
 Section No. **24**

Test Date: **15-03-2022**
 Machine No:
 Start S No:
 Start E No:
 Weather:
 Start Location:
 End Location:
 Road Name: **HANA VIA MAHADALIT TOLA**
 Road Type: **(P) RURAL ROAD**
 Side:
 Interval:
 UIV Range: **1524 To 5000** mm/km
 Dist Range: **0 To 1.3** 1000 m
 Equation:
 Redraw Graph
 Map View

Print Generate Report and Graph

File :E:\Road\MAA PARWATI BUILDCON\24 Xis, Section No. :24, Eqn :
 Name of Customer :MAA PARWATI BUILDCON, Name of Work/ Road :SAMKUARA MAIN ROAD TO DEVI ASTHANA



Signature
 17.3.22

Signature
 17.3.22
 A.E

Signature
 Executive Engineer
 R.W.D. Works Div. Masaurhi

N/Scheme: — Samkhwara Main Road — to Devi Ashwara via
Mahadulit Tola (Length — 1-20/44)

Schedule XLV-Form No. 134

N/Contract: — Mac Periwati Bulldozer Private Limited —

Agreement — 07/SBD/2020-21

DIVISION

②३
Agreement — 31/12/21

SUB-DIVISION

MEASUREMENT BOOK

1165

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Special repair with 5 yrs					
Maintenance of road Samkura					
Main Road to Devi Arthan					
via Mahadali to (Behaga					
MR-N/19-20, Masowli/07)					
Pumpkin Block Under 304 m ²					
N/Agency - Mad Parvati Build. Com. fit (4)					
Ag. No. - 07/SBD/2020-21)					
Start date - 17/6/2020 (LAD)					
Int. dt of Comp - 16/3/2021					
Time Extension -					

(1/2) Construction Sub grade					
& Earthen shoulder					
do ———					
Main Rd to Dev. Arthan					
2 x 4 x 25.4 x 0.30 x 0.30 = 18.00 m ³					
(AV)					
2 x 7 x 30.0 x 1.00 x 0.30 = 126.00					
(AV)					
2 x 1 x 20.0 x 0.75 x 0.30 = 9.00					
234.00					
2 x 13 x 20.0 x 1.00 x 0.30 = 234.00					
(AV)					
2 x 1 x 20.0 x 1.00 x 0.30 = 12.00					
(AV)					
In. N/5240 of Main Road					
2 x 36.00 x 1.00 x 0.30 = 22.80					
= 421.80 m ³					
(2/7) Recm-15 Ordinary K.M. Sta					
Total. 3 Nos					

ABSTRACT OF COST

$$Q_{17} = 0.2 \text{ Ha} \rightarrow (P=7, 94 \text{ V})$$

do — do

$$Q_T = 421.80 \text{ m}^3 (\text{P-10, P+1/2})$$

$Q_{161} = 45 \text{ m}^3$ — $\rightarrow 68100$

Typ 03.1	—	—	—
----------	---	---	---

$$Q_A = 225.10 \text{ M}^2 (p - 7, p + 2/3)$$

@ 185 = 74/172	— 2 41792
----------------	-----------

120292

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4A) Take coat over old surface (ceiling) - under M.S.S. -					
$Q_1 = 225.00 \text{ m}^2$ (P-7, 9+3/4)					
$Q_2 = 14.33 \text{ m}^2$					₹ 3157/-
(5/5) Take coat over old surface (below S.D.B.C.)					
$Q_1 = 3699.83 \text{ m}^2$ (P-8, 9+4/5)					
$Q_2 = 11.17 \text{ m}^2$					₹ 41327/-
(6/6) Pl & lay S.D.B.C. using crushed stone aggregate					
etc - - -					
$Q_1 = 92.50 \text{ m}^3$ (P-8, 9+5/6)					
$Q_2 = 8779 = 81 \text{ m}^3$					₹ 812132/-
(7/7) RCM-15 Docking km. do					
$Q_1 = 3 \text{ NOS}$ (P-10, 9+2/7)					
$Q_2 = 2213 = 71 \text{ each}$					₹ 6641/-
(8/8) 2nd M. Stone (Prest.)					
$Q_1 = 5 \text{ NOS}$ (P-11, 9+3/8)					
$Q_2 = 615 = 91 \text{ each}$					₹ 3080/-
(9/9) Direction & flow of discharge					
Board - - -					
$Q_1 = 1.92 \text{ m}^2$ (P-11, 9+4/9)					
$Q_2 = 11661 = 46 \text{ m}^2$					₹ 22376/-


10,07,025/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/10) 600mm square L.P. (Left-Right 2 sqm)					
= 8 Nos (P-11, 9+5/10)					
① 3450=95 each					₹ 27698=
(11/11) 600mm Circular Sqn					
Qty = 5 Nos (P-11, 9+6/11)					
① 4640=90/M ²					₹ 23205=
(12/12) 600 x 450 mm Rectangul Sqn					
Qty = 3 Nos (P-11, 9+7/12)					
① 4519=10/each					₹ 13557=
(13/13) Recm-15 Boundary Pillar					
Qty = 16 Nos (P-11, 9+8/13)					
① 514=35 each					₹ 8230=
(14/14) Road Marking work Hot applied thermos- tatic compound.					
Qty = 235.20 M ² (P-11, 9+9/14)					
① 735=75/M ²					₹ 173048=
(15/16) Prop 3054 mm. Bricks inf. by Bore & with C.C.					
= 2 Nos (P-8, 9+6/16)					
= 1 No (P-12, 9+10/16)					
= 3 Nos					
① 11885=37 each					₹ 35658=

₹ 1290331=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13P		₹ 12,90,331/-
(16/18) Add 1% Lab Gm					₹ 12903/-
(17/19) Add 12% G.S.T.					₹ 154840/-
					₹ 1158074/-
less 10% below					(-) ₹ 145,807/-
					₹ 13,12,267/-
less previous pymt					(-) ₹ 948434/-
					₹ 363833/-
					
Overall Material Statement					
(i) Earth Qty					421.80 M ³
(ii) Stone Churns (Crushed)					138.57 M ³
(iii) Filler Material (in SDSC)					4.09 MT.
(iv) Bitumen (S-90)					10034.00 kg
(v) Emulsion (SS-1)					Nil.
(vi) " (SS-1)					1079.00 kg
					