

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेनीपुर।

(Email-eerwdbenipur@gmail.com 8986915347)

पत्रांक— 735 अ३३/ बेनीपुर, (दरभंगा)

दिनांक— 04.08.2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेनीपुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी—सह—सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
पटना।

विषय:— **MR (3054) Under Bihar Rural Road Maintenance Policy-2018 योजनान्तर्गत अधियाचना के सम्बन्ध में।**

महाशय,

उपर्युक्त विषयक के आलोक में कहना है कि **MR (3054) under Bihar Rural Road Maintenance Policy-2018** योजनान्तर्गत क्रियान्वित पथों के लिए राशि की अधियाचना हेतु समर्पित की जाती है।

अनु०—यथोक्त।

विश्वासभाजन


04.08.22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेनीपुर, (दरभंगा)।


04/08/22

RWD, Works Division, Benipur

Requisition Format for Scheme Head- MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Sl No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Amount (in Lakhs)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	amount (in Lakh)	Initial Rectification With Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/DA/BEN/19/0004	Ganoun - Darbhanga (Aadharpur)	31909502005	LT NO-2172 & Date- 06.07.2019	1.58	72.119	50.90165	16.47203	71-MBD/2020 21 & 14.12.2020	13.12.2021	29.07.2022	3412.00	25MM	5.3	0	0	50.39862	complete

Sr. D.A.O
R.W.D. Works Division, Benipur

Executive Engineer
R.W.D. Works Division, Benipur

13/10
04/08/22

04-08-22

FORM GFR 19 - A**(See Government of India's Decision (1) below Rule - 150)****Form of utilization Certificate up to the month of July 2022.****MR UNDER BIHAR RURAL ROAD MAINTENANCE POLICY-2018****PIU — Works Division, Benipur.**

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Particulars
1	2	3	4	5
1	Construction of Rural roads under MR (3054) UNDER BIHAR RURAL ROAD MAINTENANCE POLICY-2018	Letter No. 02, Dated- 03.01.2022	14.13890	Certified that a Sum of Rs.310.73828 Lakh has been Utilized for the purpose of NEW MR Schemes of Rs309.45172Lakh received in favour of Executive Engineer, RWD, Benipur as per given details for which it was Sanctioned and the Balance Rs.1.28656 Lakh remaining unutilised till date.
		Letter No. 05, Dated- 25.01.2022	94.45195	
		Letter No. 22, Dated 16.03.2022	103.46919	
		Letter No. 25, Dated 17.03.2022	20.91227	
		Letter No. 01, Dated 20.05.2022	77.76597	
		Net Total	310.73828	

- 2 Certified that I have satisfied my self that the conditions on which the grants - in - aid was sanctioned have been duly fulfilled are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction material have been tested.
- Measurement have been recorded in the M.Bs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3 Physical Progress achieved :-

- Construction of Road works.
- Construction of C.D. works.

Devi Prasad
04.08.22
Executive Engineer,
Rural Works Department
Works Division, Benipur (Darbhanga)

B. J. K.
04/08/22

OFFICE OF EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT
WORKS DIVISION, BENIPUR

Name of Customer: GOVT. OF INDIA
Name of Work: LANCUN TO ACHHAPUR
Road: LANCUN TO ACHHAPUR
Lab Job number: 16
Date: 01/09/2023
Station No: 86

East Ueno:	101.000	Road Name:	LANCUN TO ACHHAPUR
Machine No:	162	Road Type:	ROAD RURAL ROAD
Start S No:	302	Side:	
Start F No:	117	Interval:	
Weather:	PLUCKY	UV Range:	1636 To 14000
Start Location:	78.16000	Dist Range:	0 To 1000
End Location:	86.10714	Elevation:	1636 To 1000

Print: Generate Report and Graph

Redraw Graph

Map View

File: F:\Wsmg\01881377.XM Station No: 86 File: V - R - X - P - R 815 - X - 245
Name of Customer: GOVT. OF INDIA Name of Work: LANCUN TO ACHHAPUR Lab Job number: 16



Dr. S. S. S. S.
EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT
WORKS DIVISION, BENIPUR
13/9/23
04/08/22

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	$Y = 0 * X^2 + 0.816 * X + 249$		
1/8/22	13: 6: 0	86	0.1	340	0	3400	3023	G	26.16608	86.305605	Normal	X = 3600		
1/8/22	13: 6: 31	86	0.1	350	30.3	3500	3104	G	26.15772	86.305673	Normal	Y = 3186		
1/8/22	13: 6: 31	86	0.1	370	30.3	3700	3268	G	26.14795	86.305823	Normal			
1/8/22	13: 6: 31	86	0.1	380	30.3	3800	3349	G	26.13965	86.30606	Normal			
1/8/22	13: 7: 0	86	0.1	310	30.3	3100	2778	G	26.13012	86.30601	Normal	(R) RURAL ROAD		
1/8/22	13: 7: 5	86	0.1	340	30.3	3400	3023	G	26.12222	86.305522	Normal	Good	Average	Poor
1/8/22	13: 7: 5	86	0.1	370	30.3	3700	3268	G	26.11327	86.305353	Normal	<4000	4001-5000	>5001
1/8/22	13: 7: 5	86	0.1	360	20.2	3600	3186	G	26.1044	86.30507	Normal			
1/8/22	13: 7: 41	86	0.1	310	30.3	3100	2778	G	26.9688	86.304562	Normal			
1/8/22	13: 7: 41	86	0.1	340	30.3	3400	3023	G	26.8875	86.304393	Normal			
1/8/22	13: 8: 0	86	0.1	360	30.3	3600	3186	G	26.802	86.304882	Speed Breaker			
1/8/22	13: 8: 16	86	0.1	330	20.2	3300	2941	G	26.732	86.30542	Normal			
1/8/22	13: 8: 16	86	0.1	330	30.3	3300	2941	G	26.654	86.306027	Normal			
1/8/22	13: 8: 16	86	0.1	310	30.3	3100	2778	G	26.5785	86.30638	Normal			
1/8/22	13: 8: 51	86	0.1	300	30.3	3000	2696	G	26.4997	86.306868	Normal			
1/8/22	13: 9: 0	86	0.1	360	20.2	3600	3186	G	26.4282	86.30739	Normal			

13/8/22
04/08/22

R.W.D, BENIPUR

E.E

04.08.22

71MBD/2020-21

GRANUN TO ADHARPUR

Schedule XLV-Form No. 134

BEWIPUR

^{MR}
DIVISION

SHANSHYANPUR

SUB-DIVISION

Measurement Book

प्रीति साहू

N.B. No.-1340

M.B.N. - 1340

71 MB2/2020-21

INDEX

Page-Concl'd.

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल - 100 टंकन (पन्ने) हैं जिस को
सहायक अभियंता कुपेन्द्र कुमार ग्रामीण
कार्य विभाग काय अवर प्रमंडल
बनश्रामपुर नाम से निर्गत किया जाता है

श्रीमान

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
काय प्रमंडल बेनीपुर (दरभंगा)

श्रीमान

14/12/2020

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
N/A :- Construction of Road with Maintenance working package				
N.O. - M/R/19-20 Beripura/04				
Ganoun to Adharapur.				
N/A :- Md. Mamisur Rahman.				
Agg No. :- 71/MBO/2020-21				
Agg Rate :- 0.49% w.p.e.B.O. V.				
D.O.S w.p.e Agg - 14-12-2020				
D.O.C w.p.e Agg - 13-12-2021				

Revised on 23-03-22

① clearing & grubbing
 the Road work - as

9 m² 30.00 x 1.00 = 270.00 m²

6 m² 30.00 x 1.00 = 180.00 m²

10 m² 30.00 x 1.00 = 300.00 m²

12 m² 30.00 x 1.00 = 360.00 m²

13 m² 30.00 x 1.00 = 390.00 m²

2 m² 30.00 x 1.00 = 60.00 m²

1 m² 20.00 x 1.00 = 20.00 m²

1580.00 m²

Both Side 2 x 1580.00 = 3160.00 m²

=> 0.316 Hect

Say => 0.32 Hect

23-03-22

7x

Agg
 05/04/2022
 ME

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨ painting of passage wall (Black & white)					
- - - - -					
9 nos 4.00 x 4.00 x 0.60					= 86.40 m ²
9 nos 2.00 x 4.00 x 6.00					= 432.00 m ²
9 nos 4.00 x 0.40 x 0.60					= 8.64 m ²
					527.04 m ²
1/2 27-7-22					
1/2					

1st copy of M. 29-07-22

N/W :- Construction of Road from

Ganoun to Adampur

under - M.R.-N/2019-20

N/A :- Md. Anisur Rahman.

Agreement: 7/1/MBD/2020-21

Agree Rate :- 0.1497. agree B.O.Q.

D.O.S agree B.O.Q. - 14-12-2020

D.O.C. agree Agt - 13-12-2021

Date of entry - 29/07/2022

Abstract of work

⑪ for clearing & grubbing.

0.32 Hect. @ 11000/- m²

C.R. 51137.78 Hect by 16159 = 7

Continuation

r - 2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. of		16159 = 2
(212) for construction of subgrade & earth on shoulders - - - cu,					
1050.75 m ² (Hydrap (10) m ²)					
OB 192.12/m ²					201881 = 2
(313) for construction of C.S.B with rock					
63.62 m ² (Hydrap (3) m ²)					
OB 2891.61/m ²					183964 = 2
(414) for Laying spreading & compacting W.B.M					
gross - - - - - cu,					
129.713 m ² (Hydrap (5) m ²)					
OB 3608.87/m ²					468117 = 2
(515) for applying primer coat with bitumen					
cons. (SS-1) - cu,					
1729.51 m ² (Hydrap (7) m ²)					
OB 43.27/m ²					74836 = 2
(616) for applying tack coat with bitumen					
cons. (SS-1) - cu,					
10915.90 m ² (Hydrap (9) m ²)					
OB 14.80/m ²					161555 = 2

R 1106512 = 2

Continuation

C - 2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. 6	R	1106512 =
(8/7) pr. Mid seal surface					
Curing Material - - -					
4964.06 m ² Qty in dep (7) m					
			Chs 211.96/m	R	1052182 =
(8/8) pr. Semi-Dense					
bituminous concrete					
- - - - -					
148.796 m ² Qty in dep (8) m					
			Chs 11099.33/m	R	1651536 =
(9/10) RCC 15 gauge wire					
Stone - - - - -					
3.00 m ² Qty in dep (10) m					
Unit 2.0					
			Chs 2258.01/m	R	4516 =
(10/11) pr. 20mm stone					
6.00 m ² Qty in dep (10) m					
			Chs 611.22/each	R	3667 =
(11/12) pr. 8 fixing logs					
MA sign board - - -					
3.00 m ² Qty in dep (11) m					
			Chs 9342.46/each	R	28027 =
(12/13) pr. 60mm equilateral					
triangle - - -					
12.00 m ² Qty in dep (12) m					
			Chs 3006.94/each	R	36083 =
(12/14) pr. 60mm octagonal					
circle board - - -					
					R 3882523 =

Continuation

C.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8.0000	(11)		B.G.		3882523 =
(14/15)					
4.0000	(11)				
(15/16)					
19.0000	(11)				
(16/17)					

78.0000	(11)				
(17/18)					
316.0000	(10)				
(18/19)					
25.9200	(11)				
(19/20)					
181.4400	(11)				
(20/21)					

Continuation R 438880627
C-0

Scanned with CamScanner

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Material/Statement			
	Sail	W/sand	Stone chips	Stone Metal	Stone Screning
E/W 1050.75m ²	1050.75	-	-	-	-
G/SB 63.62m ²	-	16.287	-	65.147	-
G/SB 129.713m ²	-	-	-	156.95	31.13
M.S.S 4964.06m ²	-	-	134.030	-	-
SDBC 148.796m ²	-	-	212.78	-	-
B/M 25.92m ²	-	6.532	-	-	-
Plaster 181.44m ²	-	4.572	-	-	-
	1050.75	27.391	346.81	222.097	31.13m ²
		m ²	m ²		
Bitumen (S-90):-	27.288	MT			

Emulsion (S-1):- 1470.0kg.

Emulsion (R-1):- 3002.0kg.

Bricks:- 12960 Nos.

29.07.22

JK

30/07/2022
(AC)

C.E.
01.08.22