

mmssy

General

M.B.No - 504

Schedule XLV Form No. 134
Sondihata DB Road No-14 Dima Chakla
Laxminia Kharsa Road

21-22

Division: Gogri

DIVISION

Sub Division Gogri

SUB-DIVISION

M.B.No-504

44

Measurement Book

19/11/17-25/11/17-28/11/17

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल-100 (एक सौ) पन्ने हैं। इस
सहायक अभियंता: ग्रामीण कार्य
विभाग कार्य अण्डर प्रमंडल गोगरी
का निर्गत किया जाता है।

dkumar
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-गोगरी
16.7.20

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION

अण्डर प्रमंडल गोगरी SUB-DIVISION

Measurement Book

No. 504

Name of Officer _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Const. of road					
from Sondha to DB Road					
No. 14 Dina Chakla Lakshminiya					
Khamra.					
Name of Agency - Bidhanchandra					
Kumar, At - Araiya					
PS - Parbatta, Distt - Khagaria					
(Bihar)					

Agreement No: - 05 SBD/2021-22

Date of start - 15.07.2021

Date of completion - 14.07.2022.

Record measurement

Date - 08.09.2021

1. Setting out pillars

peg. & fixing of working

benchmark pillars etc-

do-do-all comp. job -

i) working benchmark

Pillar - 2.0 nos.

ii) Reference pillar - 7.0 nos.

3rd & final bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
Date - 03.07.2022					
1. setting out pillars					
pyg. & fixing of working					
benchmark pillars etc-do					
do-all comp job -					
qty. vide T.M.B.P. (23)					
ii) working benchmark					
pillars - 2.0 nos.					
QR. 3.967 = 08/ans. ← R. 7.934 =					
ii) Reference pillars - 7.0 nos.					
QR. 1818 = 71/ans. ← R. 12.731 =					

2. clearing & grubbing					
road land (By manual					
means) including uprooting					
wild vegetation, grass,					
bushes etc-do-do-all					
comp. job -					
qty. vide T.M.B.P. (23) - 0.62 H.					
qty. vide T.M.B.P. (32) - 0.34 H.					
0.96 H.					
QR. 53.879 = 81/H. - R. 51,725 =					

3. Excavation for roadway
in soil using manual

Continuation

Scanned with CamScanner

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total cost	—	—	—	—	—
(A)	—	—	Rn.	92,06,510=	—
(B)	—	—	Rn.	99,545=	—
			Rn.	93,06,055=	—
Add 12% GST + 1% L.C.			Rn.	12,09,787=	—
			Rn.	1,05,15,842=	—
less 5.50% below			Rn.	5,178,371=	—
(ad per agg.)			Rn.	99,37,471=	—
less previous payments			Rn.	51,95,380=	—
			Rn.	47,42,091=	—
03.07.22 J.E.					

CP
Himali
5/8/2022
EP