

वृत्ति

MR-14/19-20 Laluhisarai

Shedule XLV Form No. 134.

जायगी पुरा से राका शाला P.M. 4.5.4

DIVISION

(कम) - 3974250

मकान - 1514304

Total:- 54,88554 =

25 MR. B. D
20-21
SUB-DIVISION

लॉ - 1.59 K.M.

Measurement Book


प्राप्ति - 12-02-21

प्राप्ति - 11-11-21

M.B - 6.21
20-2-21

श्री राजनीश कुमार

पुनर्निर्माण विभाग
है कि इस मापन 25-621
के लिए 100 पन्ने हैं जो
आपकी पुस्तक से प्राप्त करेंगे
P.M.U. एवं निर्माण कार्य
के संबंधित नोट्स को आपसे प्राप्त
होना चाहिए।
विभाग द्वारा है।


20-2-21
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, लखीसराय

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 621

~~कार्यपालक अभियंता~~
~~ग्रामीण कार्य विभाग~~
~~कार्य प्रमण्डल, लखीसराय~~

Name of Officer _____

Date of first entry _____

Date of last entry _____

Schedule PLV-Form No. 134

NOTES

REFERENCE TO P. W. A. CODE, CHPI.VII
Para 30 & 31

1. In recording detailed measurements, the following general instructions should be carefully observed :-
 - (a) Subject to such subsidiary orders as may be laid down by the local Government detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in-charges of work to whom measurement books have been supplied by the Executive Engineer for the purpose.
 - (b) All measurements should be bear taken down in a measurement book Form 23, issued for the purpose, no where else.
 - (c) Each set of measurement should commence with entries stating —
 - (i) In the case of bills for work done :-
 - (a) Full name of wok as given in estimate
 - (b) Situation of work
 - (c) Name of contractor.
 - (d) Number and date of his agreement and
 - (e) Date of measurement
 - (ii) In case of bills for supply for materials :-
 - (a) Name of Supplier
 - (b) Number and date of his agreement for order,
 - (c) Purpose of supply in one of the following forms applicable of the case —
 - (i) "Stock" (for all supply for stock purpose)
 - (ii) "Purchase" for direct issue to the work (full name of work as given in estimate may be mentioned)
 - (iii) "Purchase" for (full name of work as given in estimate) issued to contractor

- (d) Date of measurements and should end with the Paid initials of the officer marking the measurement, see also paragraph 25)

A suitable abstract should than be prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.

- (e) As all payments for work supplies are based on the quantities recorded in the measurement books it is incumbent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.
- (f) Entries should be record continuously in the measurement book No blank pages may be left and no page be turn out. Any page left in advertently must be cancelled by diagonal lines. The cancellation being attested. See also paragraph or the Public Work Department Code.
- (g) No entry may be erased, of a mistake is made it should be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any measurements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by reference to his orders installed by the officer who made the measurements in either case the reason for cancellation should be recorded.

Each measurement book should be provided with an index which should be kept up to date

Sch. XLV-form No. 134

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction / maintenance of Road from Jamunpur to Tal Sharma					
Agency:- Sri Rajiv Kumar, at - Palarpur, PO - Dariga Pur Distt - Lakhisarai					
Agg. No. 25 MSD / 2020-21					
Date of Commencement:- 12.2.21					
Date of Completion:- 11.11.21					
Record Entry					
1. cleaning & scrubbing of road					
Land $2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$					
$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$					
$2 \times 10 \times 30.00 \times 1.00 = 600.00 \text{ m}^2$					
$2 \times 3 \times 30.00 \times 1.00 = 180.00 \text{ m}^2$					
					3180.00
					m^2
$\frac{3180.00}{10000.00} \text{ Hect}$					
$= 0.318 \text{ Hect}$					
Say 0.32 Hect					
2. Scarifying the Salinity					

[illegible]

3. Construction of Granular sub-base				
6m II				

$1 \times 8 \text{ m}$	$+ 1.90$	$\times 0.15 =$	2.28 m^3
$1 \times 8 \text{ m}$	$+ 2.30$	$\times 0.15 =$	2.76 m^3
$1 \times 8 \text{ m}$	$+ 2.60$	$\times 0.15 =$	3.12 m^3
$1 \times 8 \text{ m}$	$+ 2.40$	$\times 0.15 =$	2.88 m^3
$1 \times 7 \text{ m}$	$+ 2.60$	$\times 0.15 =$	2.73 m^3
$1 \times 8 \text{ m}$	$+ 2.50$	$\times 0.15 =$	3.12
$1 \times 9 \text{ m}$	$+ 2.60$	$\times 0.15 =$	3.51 m^3
$1 \times 8 \text{ m}$	$+ 2.35$	$\times 0.10 =$	1.88 m^3
$1 \times 9 \text{ m}$	$+ 2.10$	$\times 0.10 =$	1.89 m^3
$1 \times 8 \text{ m}$	$+ 2.40$	$\times 0.10 =$	1.92 m^3
$1 \times 7 \text{ m}$	$+ 2.50$	$\times 0.10 =$	1.75 m^3
$1 \times 7 \text{ m}$	$+ 2.10$	$\times 0.10 =$	1.47 m^3
$1 \times 8 \text{ m}$	$+ 2.60$	$\times 0.10 =$	2.08 m^3
$1 \times 8 \text{ m}$	$+ 2.40$	$\times 0.150 =$	2.88 m^3
$1 \times 9 \text{ m}$	$+ 2.50$	$\times 0.150 =$	3.37 m^3
$1 \times 8 \text{ m}$	$+ 2.50$	$\times 0.150 =$	3.12 m^3
$1 \times 8 \text{ m}$	$+ 2.50$	$\times 0.150 =$	3.12 m^3
$1 \times 9 \text{ m}$	$+ 2.40$	$\times 0.150 =$	3.24 m^3
$1 \times 9 \text{ m}$	$+ 1.90$	$\times 0.150 =$	2.56 m^3
$1 \times 8 \text{ m}$	$+ 2.40$	$\times 0.150 =$	2.88 m^3
$1 \times 9 \text{ m}$	$+ 1.90$	$\times 0.150 =$	2.56

Continuation $5476m^3$
 (f 51.78m)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
4. Forming laying spreading and Compacting 15mm H					
	1	8.7	2.10	$\times 0.075 =$	1.26 m ²
	1	8.4	2.50	$\times 0.075 =$	1.50 m ²
	1	8.7	2.60	$\times 0.075 =$	1.56 "
	1	8.7	2.80	$\times 0.075 =$	1.68 "
	1	7.7	2.80	$\times 0.075 =$	1.47 "
	1	8.7	2.70	$\times 0.075 =$	1.62 "
	1	9.7	2.80	$\times 0.075 =$	1.89 "
	1	8.7	2.55	$\times 0.075 =$	1.53 "
	1	9.7	2.30	$\times 0.075 =$	1.55 "
	1	8.7	2.60	$\times 0.075 =$	1.56 "
	1	7.7	2.70	$\times 0.075 =$	1.42 "
	1	7.7	2.30	$\times 0.075 =$	1.21 "
	1	8.7	2.80	$\times 0.075 =$	1.68 "
	1	8.7	2.60	$\times 0.075 =$	1.56 "
	1	9.7	2.70	$\times 0.075 =$	1.82 "
	1	8.7	2.70	$\times 0.075 =$	1.62 "
	1	9.7	2.60	$\times 0.075 =$	1.76 "
	1	9.7	2.10	$\times 0.075 =$	1.42 "
	1	8.7	2.60	$\times 0.075 =$	1.56 "
	1	9.7	2.10	$\times 0.075 =$	1.42 "
	1	8.7	2.60	$\times 0.075 =$	1.56 "
	1	9.7	2.40	$\times 0.075 =$	1.62 "
	1	4.7	2.30	$\times 0.075 =$	0.69 "
	1	3.7	2.30	$\times 0.075 =$	0.52 "

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
	17	2.10	2.90	$70 \times 0.075 = 0.44 \text{ m}^3$
	17	6.10	2.90	$70 \times 0.075 = 1.08 \text{ m}^3$
	17	7.10	2.50	$70 \times 0.075 = 1.31 \text{ m}^3$
	17	3.10	2.70	$70 \times 0.075 = 0.61 \text{ m}^3$
	17	2.10	2.50	$70 \times 0.075 = 0.38 \text{ m}^3$
	17	8.10	2.50	$70 \times 0.075 = 1.50 \text{ m}^3$
	17	9.10	2.50	$70 \times 0.075 = 1.69 \text{ m}^3$
				<u>42.47 m³</u>

5 Paving laying and spreading
Compactly 153m (60m)

	17	8.10	2.30	$70 \times 0.075 = 1.38 \text{ m}^3$
	17	8.10	2.70	$70 \times 0.075 = 1.62 \text{ m}^3$
	17	8.10	2.80	$70 \times 0.075 = 1.68 \text{ m}^3$
	17	8.10	3.10	$70 \times 0.075 = 1.80 \text{ m}^3$
	17	7.10	3.10	$70 \times 0.075 = 1.58 \text{ m}^3$
	17	8.10	2.90	$70 \times 0.075 = 1.74 \text{ m}^3$
	17	9.10	3.10	$70 \times 0.075 = 2.03 \text{ m}^3$
	17	8.10	2.75	$70 \times 0.075 = 1.69 \text{ m}^3$
	17	8.10	2.50	$70 \times 0.075 = 1.69 \text{ m}^3$
	17	8.10	2.80	$70 \times 0.075 = 1.68 \text{ m}^3$
	17	7.10	2.90	$70 \times 0.075 = 1.52 \text{ m}^3$
	17	7.10	2.50	$70 \times 0.075 = 1.31 \text{ m}^3$
	17	8.10	3.10	$70 \times 0.075 = 1.80 \text{ m}^3$
	17	8.10	2.80	$70 \times 0.075 = 1.68 \text{ m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17 9" x 2.90 x 0.075					1.96 m ³
17 8" x 2.90 x 0.075					1.74 m ³
17 9" x 2.80 x 0.075					1.82 "
17 9" x 2.70 x 0.075					1.55 "
17 8" x 2.80 x 0.075					1.68 "
17 9" x 2.31 x 0.075					1.55 "
17 8" x 2.80 x 0.075					1.68 "
17 9" x 2.60 x 0.075					1.76 "
17 4" x 2.50 x 0.075					0.75 "
17 3" x 2.50 x 0.075					0.56 "
17 2" x 3.10 x 0.075					0.47 "
17 6" x 2.60 x 0.075					1.17 "
17 7" x 2.70 x 0.075					1.42 "
17 3" x 2.90 x 0.075					0.65 "
17 2" x 2.70 x 0.075					0.41 "
17 8" x 2.70 x 0.075					1.62 "
17 9" x 2.70 x 0.075					1.82 "
17 19" x 3.10 x 0.075					4.42 "
17 18" x 3.50 x 0.075					4.73 "
17 19" x 3.20 x 0.075					4.56 "
17 20" x 3.40 x 0.075					5.10 "
17 19" x 3.40 x 0.075					4.85 "
17 19" x 3.10 x 0.075					4.42 "
17 18" x 3.50 x 0.075					4.73 "
17 17" x 3.20 x 0.075					4.08 "
17 19" x 3.60 x 0.075					5.13 "
17 19" x 3.50 x 0.075					4.95 "

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x 19" w	73.10	70.075			4.42 m ³
1x 20" w	3.00	70.075			4.50 "
1x 19" w	73.40	70.075			4.85 "
1x 17" w	73.50	70.075			4.46 "
1x 19" w	73.40	70.075			4.85 "
1x 19" w	73.20	70.075			4.56 "
1x 18" w	73.20	70.075			4.46 "
1x 19" w	73.20	70.075			4.56 "
1x 18" w	73.40	70.075			4.59 "
1x 18" w	73.10	70.075			4.19 "
1x 18" w	73.00	70.075			4.05 "
1x 17" w	73.40	70.075			4.34 "
1x 15" w	73.50	70.075			3.94 "
1x 17" w	73.40	70.075			4.34 "
1x 17" w	73.40	70.075			4.34 "
1x 16" w	73.25	70.075			3.90 "
1x 17" w	73.20	70.075			4.08 "
1x 16" w	73.40	70.075			4.08 "
1x 15" w	73.16	70.075			3.83 "
1x 17" w	73.50	70.075			4.46 "
1x 16" w	72.80	70.075			3.36 "
1x 17" w	72.90	70.075			3.70 "
					190.12 m ³
and applying					
5 Permissible Prime Cost with Bidhwan					
emulsion SS, on Patch work					
with WBM G+M					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			190.12		m ²
			0.075		
			2534.93		m ²
			Say 2534.90		m ²
6. Providing laying & rolling of closed roaded premix surface					
Area same as item no. 5 T.M.P. 5					
					ee. 2534.90 m ²

7. Providing Tack Coat					
Area of work lot 7 P 5 = 2534.90 m ²					
For BT + Extra 1/2 cc Pav.					
33730.00 x 3.75 = 3712.50 m ²					
1710.00 x 3.75 = 37.50 m ²					
18 x 30.00 x 3.75 = 2025.00 m ²					
Extra widening					
3 x 18.00 x (5.05 + 3.75) / 2 x 3.75 = 35.10 m ²					
4 x 22.00 x (5.15 + 3.75) / 2 x 3.75 = 61.60					
3 x 15.00 x (5.05 + 3.75) / 2 x 3.75 = 29.25					
5 x 24.00 x (5.15 + 3.75) / 2 x 3.75 = 84.00					
					8519.85 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8. <u>Form dip layer 2 compact</u>					
<u>SDRC</u>					
$33 \times 30.4 \times 3.75 \times 0.025 = 92.81 \text{ m}^3$					
$1 \times 10.4 \times 3.75 \times 0.025 = 0.94 \text{ m}^3$					
$18 \times 30.4 \times 3.75 \times 0.025 = 50.625 \text{ m}^3$					
<u>Stratification</u>					
$3 \times 18.4 \left(\frac{5.05 + 3.75}{2} - 3.75 \right) \times 0.025 = 0.88 \text{ m}^3$					
$4 \times 22.4 \left(\frac{5.15 + 3.75}{2} - 3.75 \right) \times 0.025 = 1.54 \text{ m}^3$					
$3 \times 15.4 \left(\frac{5.05 + 3.75}{2} - 3.75 \right) \times 0.025 = 0.73 \text{ m}^3$					
$5 \times 24.4 \left(\frac{5.15 + 3.75}{2} - 3.75 \right) \times 0.025 = 2.14 \text{ m}^3$					
					<u>149.625 m³</u>

9. (i) SIP/R ordinary Rom Stone
Pit

02

(ii) 200 m Stone Pit ~~700 m~~
of work

10. SIP/R direction &
place identification
Board

$$2 \times 1.2 \times 0.8 = 1.92 \text{ m}^2$$

11. SIP/R Retro reflective
Traffic signs

(i) 600 mm equilateral Triangle board ~~1900 m~~
210 m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) 600 mm Circular Board					9.00 m ²
(ii) 600 mm x 450 mm rectangular					3 m ²
(iv) 900 mm x 600 mm square					6 m ²
(v) 12 SIPR Boundary pillars					30 m ²
(13) Planting of Trees					19.00 m ²
(14) Road marking with					
Thermoplastic Compound					
Lot applied					
2 + 337		30.00	0.12		198.00 m ²
2 + 17		10.00	0.12		2.00 m ²
2 + 8		30.00	0.12		108.00 m ²
					308.00 m ²
(14) Painting and fixing					
in formwork Beared					
with logo					
					02 m ²
(15) Painting & laying of mastic					
strips with thermoplastic paint					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1. Clearing & grubbing of Road Land VTMP ①					
0.32 Hect @ Rs 49464.05/Ha Rs 15828.52					
2. Providing & spreading the BT surface VTMP ①-②					
540.00 m ² @ Rs 15.40/m ² Rs 8316.00					
3. Constructing of 800 mm x 800 mm box G+1 VTMP ②					
51.78 m ³ @ Rs 1372.96/m ³ Rs 71092.00					
4. Providing laying & spreading 100 mm Grit and compacting H.B.S. 100. VTMP ④					
42.47 m ³ @ Rs 2503.20/m ³ Rs 1,06,311.00					
5. Providing laying, spreading and compacting 100 mm H.B.S. 100.					
					Rs 2,01,547.52

Continuation

BPRS 2,01597. n

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
VT m BP (6)					
190.12 m ³ @ 13		2075.41	m ² / 13		3,98379. n
6 Pm dip and apply ip					
7 Prime coat					
VT m BP (7)					
2534.90 m ² @ 13		41.26	m ² / 13		1,04599. n
7 Pm dip and apply ip					
8 Tear coat					
VT m BP (7)					
8519.85 m ² @ 13		13.99	m ² / 13		1,119193. n
8 Pm dip m ss closed					
9 graded Pm m					
surface					
VT m BP (7)					
2534.90 m ² @ 13		191.77	m ² / 13		486118. n
9 Pm dip 2 layer SDBC					
10 as per fig					
VT m BP (8)					
149.625 m ³ @ 13		9382.52	m ² / 13		1403860. n

M2713687. n

Continuation

BPMS 2713687

19 2852, 179.2

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15 S/P/R 600 mm x 450 mm					
16 Rectangular board					
VTMP (9)					
03 nos CRS 3532.98 each RS 10599.00					
16 S/P/R 12 octagon board					
17 (8 top board)					
VTMP (9)					
06 nos CRS 7565.71 each RS 45394.26					
17 Prindip & layup gumbled					
18 strips					
VTMP (9) (10)					
7.50 m ² CRS 883.10/m ² RS 6623.00					
18 S/P/R Boundary pillars					
19 as per RS					
VTMP (9)					
32 nos CRS 505.22 each RS 16167.00					
19 Planting of Trees and					
20 their maintenance					
VTMP (9)					
18 nos CRS 800.30 each RS 14405.00					
20 Road marking with					
22 hot applied paint RS 2945367.00					

Continuation

BPR 2945367-11

P.T.O.

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
materials statement					
UP - To - Date					
1 EFW (Subgrade) S.P. -					1336.50 m ³
② Stone metal 26.5 mm to 9.5 mm					= 23.09 m ³
③ Stone chips 9.5 mm to 2.36 mm					= 16.56 m ³
④ Below 2.36 mm					= 26.41 m ³
⑤ Stone metal 53 mm to 22.4 mm					51.39 m ³
⑥ Stone Screening					= 11.04 m ³
⑦ Filler material					= 0.85 m ³
⑧ Stone metal 53 mm to 22.4 mm					230.04 m ³
⑨ Screening					55.13 m ³
10. Stone chips (13.2 mm to 0.09 mm)					68.44 m ³
⑪ Stone chips 9.5 mm to 4.75 mm					= 124.65
⑫ Stone chips 4.75 and below					= 89.66
⑬ Filler material					= 6.61 m ³

Continuation

P.T.O.

