

MMGSY-(ST).

Schedule XLV-Form No. 134

N/w:- Khushkiza to Tapuwaaba?

Agency:- Alee Raja.

R.O.D KESHAN GANJ-1

DIVISION

R.O.D TERHA GA CHH

SUB-DIVISION

MMGSY (ST)

3113

MEASUREMENT BOOK

✓

1st on A/C bill.

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Khur Khurija to Tapuabari				
	in terkgachh block under				
	MMGSY.				
Name of agency:-	Alee Raja, Krishnam				
Ag. No.:-	54/MMGSY/SBT/2020-21.				
Date of start :-	17.06-2020.				
Date of completion:-	16.06.2021.				
Date of entry :-	10.11.2020.				
Date of M/s :-	10.11.2020.				

1) Construction of reference and				
working benchmark pillars-EI.				
				:- 1.76 km.
2) Construction of reference pillars				
benjees ——— EI.				
				:- 1.76 km.
3) Clearing and grubbing road				
road ——— EI				
				2 (30x58 + 20) x 1.125 :- 3960 m ² .
				:- 0.39 hect.
4) Const. of embankment with				
approved material with 100m				
& 1000 m lead ——— EI.				
(graph sheet attached)				

Continuation

4th and final bill.

20

Sch. XLV—Form No. 134

[illegible]

Continuation

Abstract of Cost.

31

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference and working benchmark					
				El.	
Qty: - 1.760 KM, vide TMB,				P-16	
@ Rs: - 4026.27/KM, Rs: - 7086=00					
② Construction of reference pillars/bungees				El.	
Qty: - 1.760 KM, vide TMB, P-16					
@ Rs: - 1851.37/KM, Rs: - 3258=00.					
③ clearing and grubbing road lead				El.	
Qty: - 0.39 hect, vide TMB, P-16					
@ Rs: - 51133.76/hect, Rs: - 19,942=00.					
④ Construction of embankment with approved material obtained from 100m lead				El.	
Qty: - 81.86 m ³ , vide TMB, P-16					
@ Rs: - 175.43/m ³ , Rs: - 14,361=00					
⑤ Construction of embankment with approved material obtained from 100 m lead				El.	
Qty: - 625.10 m ³ , vide TMB, P-16					
@ Rs: - 141.56/m ³ , Rs: - 88,489=00					

Continuation

C to Rs: - 1,93,136=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
<u>(Up to date material statement)</u>					
① Soil = 4750.93 m ³ @ Rs. 23.78/m ³					
					Rs. - 1,12,777=00
② Stone egg.					
(3 to 4.5 mm) = 767.34 m ³ @ Rs. 516.42/m ³					
					Rs. - 3,96,269=00
③ Stone egg. = 307.73 m ³ @ Rs. 411.33/m ³					
(4.5 to 2-36 mm)					Rs. - 1,26,578=00
④ Stone screening = 459.60 m ³ @ Rs. 185.94/m ³					
					Rs. - 85,458=00
⑤ Stone screening = 572.28 m ³ @ Rs. 458.00/m ³					
(5 to 22-4 mm)					Rs. - 2,62,230=00
⑥ Stone screening = 113.51 m ³ @ Rs. 345.52/m ³					
					Rs. - 39,220=00
⑦ Coarse sand = 162.38 m ³ @ Rs. 150.80/m ³					
					Rs. - 24,487=00
⑧ Stone egg = 319.24 m ³ @ Rs. 550.85/m ³					
					Rs. - 1,75,853=00
Total Rs. - 12,23,072=00					
@ 10 % S&S fees Rs. - 1,22,307=00					
⑨ emulsion (S-1) = 4.45 MT.					
⑩ emulsion (P-1) = 1.44 MT.					
⑪ bitumen (S-90) = 9.94 MT.					
Sd/- 29/1/22 Continuation J.E					