

4th & Final Bill

Sch. XLV—Form No. 134

40

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - const of road from PWD Deodariya Sadak Nayag Tola Nahri chowk to parri Pradhan Mantri Sadak Takviy Bharra Kumbhar Tola, Nomiya Tola, Rajput Tola, Bharra School Rakesh Sharan Parri Rajput Tola, Durga Athan hote hne.					
Agency - M/s Derendra Kumar & company, Kadamkatta, Motipur, Muzaffarpur.					
Agreement No - 281 SBD/2020-21.					

Date of work order - 02.12.2020
 Date of comp - 01.12.2021
 Actual date of comp - 30.05.2022

Item

1/10 const of 12 SB with wheel graded - do - 42
 Extra widening on curve & straight.

$$15 \times \frac{18 + 9 + 4 + 4.05}{2} \times 0.0100 = 1.856 \text{ m}^2$$

CH-225-240

$$15 \times \frac{4.05 + 4.2 + 4.05}{2} \times 0.0100 = 0.055 \text{ m}^2$$

CH-225-240

$$25 \times \frac{3.75 + 7.5 + 4.2 + 4.6 + 3.75}{5} \times 0.0100 = 2.525 \text{ m}^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
37/99/ Providing & fixing of retort — do — 4/1					
Time p.w. (46) — 04 hrs					
@ Rs 4684.22/m ² —					Rs 18,740.22
38/100/ Providing & fixing of retort — do — 4/1					
Time p.w. (46) — 08 hrs					
@ Rs 5507.59/m ² —					Rs 44,061.22
39/101/ Providing & fixing of retort — do — 4/1					
Time p.w. (46) — 06 hrs					
@ Rs 4639.02/m ² —					Rs 27,834.22
40/102/ Providing & fixing of retort — do — 4/1					
Time p.w. (46) — 813.60 m ²					
@ Rs 735.44/m ² —					Rs 5,98,354.22
41/103/ Planting of trees by the road — do — 4/1					
Time p.w. (46) — 136 hrs					
@ Rs 819.92/m ² —					Rs 1,11,509.22
Total Rs 1,98,59,744.22					
Add 1% Labm. Cess (+) Rs 1,98,597.22					
Add 1% GST (+) Rs 23,23,169.22					
Add Seigniorage fee (+) Rs 14,39,775.22					
Total Rs 2,33,16,285.22					
Less Previous Payment Rs 1,50,28,645.22					
To be paid Rs 82,87,630.22					
ESD					

Continuation

C.12
10/02/22Account
30.05.22
AE