

3rd on A/c Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - Contⁿ of Road

from Taz PWD Mahavir

Asthes TB (Bhokha)

Sekha Bandh Tak.

Under M.M.G.S.Y (NDB)

Length - 1.650 Km

Agreement No & Date - 06-58D/

NDB-BRICKS/2021-2022.

Name of Agency - Rameshwar

Vadav

H - Pakhaul, PO -

Khidichak, PS - Teghra

Dist - Begusarai

Date of commencement of work - 18/01/2022.

Date of completion - 17/01/2023.

Accepted Rate - 5.11% below.

Record Entry

① Clearing & Grubbing

Road land By manual

means) do - do -

complete Tab.

$$2 \times 250 \times 1.50 = 754^2$$

$$2 \times 10 \times 30.0 \times 1.50 = 9004^2$$

$$9754^2$$

$$\text{total Qty} = 0.0975 \text{ Ha}$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) 9/20.18/NO5 = ₹					18240=0
				₹	8287293=0
Add GST@12% (H) ₹					994478=0
Add Labours (Per) @11% ₹					82873=0
Add seigniorage fee@10% (H) ₹					101055=0
				₹	9364641=0
Less 5.11% below as per Agreement				₹	478533=0
				Total ₹	8886108=0
Less 1st on A/c bill paid				(-) ₹	3095405=0
Less 2nd on A/c bill paid Amount (-) ₹					4128088=0
				Net Total ₹	1662615=0

102-
11/08/2022
JB

CSP
11/08/2022
11/08/2022

Material statement

(1) t/w filling qty = 354 m³

(2) GSD - 26.22 m³ meter
11.23 local sand