

MMMSY (SC)

परीक्षक

# Schedule XLV-Form No. 134

~~Const of Road from 1000 to 1000~~

Const of Road From 102 TO Dhurganj.

**DIVISION**

Agreement No - 19/SBD/21-22.

Agreement Value - 1,53,11,282 = 00

**SUB-DIVISION**

**MEASUREMENT BOOK**

626

10/4/24.

परीक्षक कुमार दास

# Abstract of cost

① setting out pillars

12 - (18)

2 Nos @ 3982.94/each - 7965

② setting out pillar

4 - (18)

4 Nos @ 1816.99/each - 7267

③ clearing and grubbing

road land

12 - (18)

0.76 Hect. @ 52970.33/Hect - 40257

④ Box cutting in soil

12 - (18)

20 m<sup>3</sup> @ 75.57/m<sup>3</sup> - Rs. 1511

⑤ Const. of embankment

12 - (19)

12 m<sup>3</sup> @ 26.54/m<sup>3</sup> - Rs. 318

⑥ Const. of embankment

12 - (19)

1007 m<sup>3</sup> @ 143.06/m<sup>3</sup> - 144061

⑦ Const. of embankment

4 - (19)

431 m<sup>3</sup> @ 190.67/m<sup>3</sup> - 81920

Continuation

| Particulars                                                   | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                               | No.                           | L. | B. | D. |                  |
| (8) Const. of subgrade<br>P-(13)                              |                               |    |    |    |                  |
| 2242.65 m <sup>2</sup> @ 191.76/m <sup>2</sup> —              |                               |    |    |    | 430050           |
| (9) Plr GSB Gr-I<br>P-(13)                                    |                               |    |    |    |                  |
| 646.48 m <sup>2</sup> @ 2544.61/m <sup>2</sup> —              |                               |    |    |    | 1721378          |
| (10) Plr WBM Gr-III<br>P-(13)                                 |                               |    |    |    |                  |
| 294.14 m <sup>2</sup> @ 3281.53/m <sup>2</sup> —              |                               |    |    |    | 965229           |
| (11) SIFIF project logo<br>board & citizen<br>board<br>P-(13) |                               |    |    |    |                  |
| 3 Nos @ 9570.54/each —                                        |                               |    |    |    | 28711            |
| (12) Spot in excavation<br>P-(20)                             |                               |    |    |    |                  |
| 842.35 m <sup>2</sup> @ 279.09/m <sup>2</sup> —               |                               |    |    |    | 235091           |
| (13) Plr RCC M15 in foundn<br>P-(20)                          |                               |    |    |    |                  |
| 58.16 m <sup>2</sup> @ 4939.49/m <sup>2</sup> —               |                               |    |    |    | 287281           |
| (14) Plr RCC M20 in foundn<br>P-(20)                          |                               |    |    |    |                  |
| 179.70 m <sup>2</sup> @ 5473.20/m <sup>2</sup> —              |                               |    |    |    | 983534           |
| (15) SIFIF HYSD Rod in RCC<br>P-(20)                          |                               |    |    |    |                  |
| 0.82 M.T @ 51297.56/M.T —                                     |                               |    |    |    | 343849           |

Continuation

Sch. XLV—Form No. 134

| Particulars                                      | Details of actual measurement |    |    |     | Contents of area |
|--------------------------------------------------|-------------------------------|----|----|-----|------------------|
|                                                  | No                            | L. | B. | D.  |                  |
| (16) Plr RCC m20 in                              |                               |    |    |     |                  |
| sub structure P-22                               |                               |    |    |     |                  |
| 95.04 m <sup>2</sup> @ 5672.55/m <sup>2</sup> —  |                               |    |    |     | 538113           |
| (17) Plr RCC m25 in                              |                               |    |    |     |                  |
| s/s                                              |                               |    |    |     |                  |
| P-22                                             |                               |    |    |     |                  |
| 104.06 m <sup>2</sup> @ 6275.47/m <sup>2</sup> — |                               |    |    |     | 653025           |
| (18) SIFIF HYSD rod                              |                               |    |    |     |                  |
| in RCC                                           |                               |    |    |     |                  |
| P-22                                             |                               |    |    |     |                  |
| 11.98 m.T. @ 51443.54/m.T. —                     |                               |    |    |     | 616294           |
| (19) SIFIF NP3 H.D.                              |                               |    |    |     |                  |
| P-22                                             |                               |    |    |     |                  |
| 7.50 m @ 3742.97/m —                             |                               |    |    |     | 28072            |
| (20) plr boulder pitching                        |                               |    |    |     |                  |
| P-22                                             |                               |    |    |     |                  |
| 54.00 m <sup>2</sup> @ 2640.16/m <sup>2</sup> —  |                               |    |    |     | 142568           |
| Total —                                          |                               |    |    |     | 7156584          |
| Add 12% GST ⊕ RS.                                |                               |    |    |     | 858790           |
| Add M. L. cess ⊕ RS.                             |                               |    |    |     | 71566            |
| Add 10% s. fee ⊕ RS.                             |                               |    |    |     | 97313            |
|                                                  |                               |    |    | RS. | 8184253          |
| less 0.05% as per agg ⊕                          |                               |    |    |     | 4092             |
|                                                  |                               |    |    | RS. | 8180161          |
| less plr payment ⊕ RS.                           |                               |    |    |     | 4238568          |
|                                                  |                               |    |    | RS. | 3941593.00       |

Continuation

  
 6/8/22  
 JC