

NIRANJAN - KUMAR

**Schedule XLV-Form No. 134**

Mushari Toda to Lari Takari **DIVISION**

To Batashpur Road **SUB-DIVISION**

765

**MEASUREMENT BOOK**

प्रमाणित किया जाता है कि इस मापी पुस्त  
में कुल 100 पन्ने मशीन मुद्रित हैं जो  
श्री प्रवीण कुमार, सहायक अभियंता,  
ग्रामीण विकास विभाग, जिला प्रमंडल,  
कुशी के नाम पर जारी किया जाता है।  
REFERENCE TO P. W. A. CODE, CHPL VII  
Para 39 & 81

1. In recording detailed measurements, the following general instructions should be observed:
- (a) Subject to such subsidiary instructions laid down by the local Government, detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in charge of work to whom measurement books have been supplied by the Executive Engineer for the purpose.
- (b) All measurements should be taken down in a measurement book Form 23, issued for the purpose, nowhere else.
- (c) Each set of measurement should commence with entries starting-
- (i) In the case of bills for work done :-
- Full name of work as given in estimate
  - Situation of work
  - Name of contractor.
  - Number and date of his agreement and
  - Date of measurement
- (ii) "Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate)
- (ii) "Purchase" for (here enter full name of work as given in estimate) issued to contractor ..... on ..... and
- (d) Date of measurements and should end with the Paid Initials of the officer marking the measurement, see also paragraph 24, A suitable abstract should then be

prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.

- (d) As all payments for work supplies are based on the quantities recorded in the measurement books it is incumbent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.
- (e) Entries should be record continuously in the measurement book No blank pages may be left and no page be turn out. Any page left in adveitely must be cancelled by diagonal lines. The cancellation being attested. See also paragraph or the Public Work Department Code.
- (f) No entry may be erased, of a mistake is made it should be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any measurements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by refrence to his orders Initialled by the officer who made the measurements In either case the reason for cancellation should be provided with an index which should be kept upto date.

# 1st on A/c Bill

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars  | Details of actual measurement |       |      |    | Contents of area      |
|--|-------------------------------|-------|------|----|-----------------------|
|  | No.                           | L.    | B.   | D. |                       |
| Name of work - Musthaxi Tolo Lari                            |                               |       |      |    |                       |
| to Bastashuz Road  |                               |       |      |    |                       |
| Agency - Nizam Jan Kumbhar                                   |                               |       |      |    |                       |
| At - Baza Koriyari, Azadnagar                                |                               |       |      |    |                       |
| Agreement - 04 SRT/MMGSY/2021-22                             |                               |       |      |    |                       |
| Date of Commencement - 29.8.2021                             |                               |       |      |    |                       |
| Date of Completion - 27.5.2022                               |                               |       |      |    |                       |
| Actual Date of Completion - 24.5.2022                        |                               |       |      |    |                       |
| Measurement  |                               |       |      |    |                       |
| 1) Bridging & fixing of reference mark pillars               | — do —                        |       |      |    | 1.00 Nos              |
| 2) Clearing & grubbing road land                             | — do —                        |       |      |    |                       |
|  | 3                             | 30.00 | 4.50 | =  | 405.00m <sup>2</sup>  |
|  | 3                             | 30.00 | 4.50 | =  | 405.00                |
|  | 2                             | 30.00 | 4.00 | =  | 240.00                |
|  | +                             | 18    |      | =  | 1050.00m <sup>2</sup> |
|  |                               |       |      | =  | 0.105 Hect            |
| 3) P/F logs of MMGSY project & citizen information signboard |                               |       |      |    | 2.00 Nos              |

Continuation

7  
Sch. XLV-Form No. 134

| Particulars                                       | Details of actual measurement |       |       |    | Contents of area       |
|---|-------------------------------|-------|-------|----|------------------------|
|   | No.                           | L.    | B.    | D. |                        |
| 23) P/A Road marking HATC with glass beads — do — |                               |       |       |    |                        |
| 2   | 3                             | 30.00 | 0.100 | =  | 18.00 m <sup>2</sup>   |
| 2   | 3                             | 30.00 | 0.100 | =  | 18.00                  |
| 2   | 1                             | 15.00 | 0.100 | =  | 3.00                   |
| on junction -                                     | 2                             | 3.00  | 0.100 | 2  | 0.60                   |
|   |                               |       |       |    | = 39.60 m <sup>2</sup> |

Arvind  
24/5/22  
J.E

1st on A/C Bill

Name of work - Mushkazi Tola Lari

Tolaxi to Bastiapur Road

Agency - Nizarijan Kumar

Al. Bora Koriyann - Actual

Agreement - 04/S.B.D./MMCSy/2021-2022

Date of Commencement - 28.08.2021

Date of Completion - 27.05.2022

Abstract of Cost

1) Providing & fixing of reference mark pillars — do —

Qty vide TMB. P = 1

1.00 Nos @ Rs = 1592.46/KM — Rs = 1592.00

Continuation

| Particulars                                     | Details of actual measurement |    |    |    | Contents of area |
|---|-------------------------------|----|----|----|------------------|
|   | No.                           | L. | B. | D. |                  |
| Qty vide TMB, P=6                               |                               |    |    |    |                  |
| 1.00 Nos @ Rs 9031.44/Nos                       |                               |    |    |    | Rs 9032.00       |
| 21/1 P/A Road marking HATC with glass beads     |                               |    |    |    |                  |
| Qty vide TMB, P=7                               |                               |    |    |    |                  |
| 39.60 m <sup>2</sup> @ Rs 735.44/m <sup>2</sup> |                               |    |    |    | Rs 29123.00      |
|   |                               |    |    |    | 1251714.00       |
| Add - 12% C.S.T                                 |                               |    |    |    | Rs 150206.00     |
| Add - 1% L.C                                    |                               |    |    |    | Rs 12517.00      |
| Add - 2.25% Contingency charge                  |                               |    |    |    | Rs 28164.00      |
| Net payable Amount                              |                               |    |    |    | Rs 1842601.00    |

Arinash  
24/5/22  
J.E

Continuation