

MMBSY (IC) 2019-2020
Schedule XLV-Form No. 134

House of Badri Mehta To PMBSY Road (M.B.E.)
~~MM~~ Total Length:- 0.950 K.M

R.W.D. Birpur **DIVISION**

R.W.D. Pratappganj **SUB-DIVISION**

MEASUREMENT BOOK

815
6.3.21

chandan Kumar Singh

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:— Construction
of Road from House of
Badri Mehta to MMBsy Road (MBL)
Block:— Pratapganj (Supaul)

Total Length:— 0.950 K.M

Scheme:— MMBsy (SC)/2019-2020

Name of Agency:— Chandan Kumar Singh.

Agreement No:— 31 S.BID/MMBsy/2020-2021

(i) Construction cost Re 82,09,200 =

(ii) Sycon Maintenance cost Re 7,08,954 =

Total Agreement Amount 89,18,234 =

Date of Start:— 24/02/2021

Date of Completion:— 23/02/2022

(1) fixing of working
Bench mark and
Reference pillar

(i) Bench mark:— 1.00 No

(ii) Reference pillar:— 3.00 Nos

(2) clearing and grubbing
Road land staded

2 x 38 Nos x 25m x 3.50m = 6650.00 m²

2.4 0.665 Hectare

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q.V.P.M.B.P-22) = 0.600 M ³					
Q.R. 497 = 81/M ³ - R _L					299.00
(30/30) Dismantling of Cement concrete etc. etc.					
Q.V.P.M.B.P-22) = 17.33 M ³					
Q.R. 235 = 20/M ³ - R _L					4076.00
(31/31) Dismantling of 600 mm dia H.P.C. etc. etc.					
Q.V.P.M.B.P-23) = 7.50 RM					
Q.R. 181 = 13/RM - R _L					1358.00
Total Rs. 72,05,558.00					
Add @ 12% GST Rs (+)					86,526.70
Add @ 1% L.C. - R _L (+)					72,106.00
Add @ 10% Seigniorage fee on Material Cost Rs (+)					90,989.00
Total Rs. 82,38,920.00					
Less for @ 0.39% Below as per Agreement R _L (-)					32,132.00
Total Rs. 82,06,788.00					
Less for previous e payment R _L (-)					69,48,773.00
Total R _L 12,58,015.00					

MD
31/07/2022
Pratapganj

Continuation

Shr
08/08/2022
AE Pratapganj

Cap
08/08/22