

Name of user - Mahabir Singh

Schedule XLV-Form No. 134

(MMGS-SC)

Board

DIVISION

Kushinagar District

SUB-DIVISION

MBN-1/25

Measurement Book

Agency - Sri Ram Mohan Thakur.

Sch. XLV-Form No. 10					Quantity of work
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Abstract of cost					
for 3 rd and final Bill					
Ref- vide TMB P- 7 to 33 and					
Previous bill vide TMBP-					
to 06					
Dt. of entry - 28/07/2022					
Actual Dt. of comp. - 15/06/2022					
(1/1) Setting out - construction					
of Reference					
Qty (prev) vide TMBP- 04					
1 Nos @ 42.46 = 93 Each = 42.47 =					
(2/2) Construction of Reference					
pillars / Bussies.					
Qty vide TMBP- 19					
03 Nos @ 1971 = 39 Each = 5914 =					
(3/3) Clearing and grubbing					
Road land					
0.357 Ha. Qty (prev) vide TMBP- 04					
0.033 Ha. Qty vide TMB P- 26					
0.39 Ha. @ 52.970 = 33 / Ha = 20658 =					
(4/4) Construction of Embank-					
ment with material					
i) For 1000 m lead @ 30 j.					
					30819 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. 1		30819.10
Qty vide TMB P-31					
1002.18 m ³ @ 100 = 36 / m ³ - 1 =					190775.20
(5/5) construction of Embankment with material					
ii) For 100 m lead @ 70:1.					
Qty vide TMB P-25 31					
2338.42 m ³ @ 154 = 28 / m ³ - 1 =					360771.20
(6/6) Construction of Sub-grade and earthen					
Qty vide TMB P-31					
1020.04 m ³ @ 192 = 04 / m ³ - 1 =					195889.20
(7/7) U.S.B. Gr. I- Construction of granular sub-base					
382.50 m ³ Qty (Prev) vide TMB P-25					
45.337 m ³ Qty vide TMB P-26					
427.837 m ³ @ 3556 = 29 / m ³ =					1521512.10
(8/8) W.B.M. 3- Providing laying Spreading and compacting					
151.875 m ³ Qty (Prev) vide TMB P-05					
129.374 m ³ Qty vide TMB P-18					
39.628 m ³ Qty vide TMB P-26					
320.877 m ³ @ 442 = 70 / m ³ =					1415934.20
					43715699.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.C.		1.18	61.169 m
Qty vide TMB P-31 to 32					
48.65 m ² @ 139 = 83 / m ²					6803 m
(27/27) Brick flat Soling in					
Foundation Trenches.					
97.957 m ² Qty vide TMB P-12					
105.10 m ² Qty vide TMB P-12					
203.057 m ² @ 253 = 10 / m ²					51373 m
(28/28) PCC m-20 in Sub-Stru					
cture complete					
6.286 m ³ Qty vide TMB P-14					
5.018 m ³ Qty vide TMB P-16					
5.018 m ³ Qty vide TMB P-18					
3.744 m ³ Qty vide TMB P-29					
20.066 m ³ @ 72.74 = 96 / m ³					145979 m
(29/29) providing RCC m-25 in					
Deck Slab - providing					
25.092 m ³ Qty vide TMB P-16					
25.092 m ³ Qty vide TMB P-17					
50.184 m ³ @ 82.69 = 62 / m ³					415,003 m
(30/30) S/A and placing HYSD					
bar reinforcement in					
Sub and Super Structure					
					4 1,24,80,327 m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	1	124	80327 ⁰⁰
0.650 MT Qty vide TMB P-14					
2.637 MT Qty vide TMB P-15					
2.637 MT Qty vide TMB P-17					
5.924 MT Qty Limited as per Agg.					
5.47 MT @ 507/6-13/MT					277417 ⁰⁰
(31/31) providing and filling joint Sealing compound					
Qty vide TMB P-28					
22.50 m @ 37 = 37 /m					841 ⁰⁰
(32/32) Providing weep holes					
in abutement - providing					
Qty vide TMB P-28					
20 Nos @ 111 = 66 Each					2233 ⁰⁰
(33/33) Drainage Spouts complete					
Qty vide TMB P-29					
8 Nos @ 687 = 74 Each					5502 ⁰⁰
					127,66,320 ⁰⁰
i) Add 12000 H. GST (+)					153,958 ⁰⁰
ii) Add 1000 H. Labour C ⁴					127663 ⁰⁰
					4,14,25,941 ⁰⁰
iii) Less 12.57 H. below					18,13,341 ⁰⁰
per Agreement					7,12,600 ⁰⁰
iv) Less previous payment					2353234 ⁰⁰
vide TMB P-06					10259366 ⁰⁰

28/07/2022

Signature

16/8/22