

12th on A/c Bill

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road →: Thawe Durga					
Mandir to yadapur road					
to paschilah Kurnhar Tola					
Undermasonry (sc)					
Name of Agency →: Saniv Kumar					
At: Krishna Nagar,					
Ward NO-20 Inopagemo					
Length →: 0.500 Km					
Agreement No →: 39/3.3.0/mmsc/sc					20-21
Estimated cost Rs = 43,50, 12 = 00					
Date of Work order →: 17-09-2020					
Date of Completion →: 16-06-2021					
Date of measurement →: 10-5-2021					
(1/23) Providing and fixing					
of typical masonry					
Informatory sign					
do — do — E/I					
					= 02 Each
(2/24) Providing and fixing					
of typical maintenance					
Board as per MoPP					
do — do — E/I					
					= 01 Nos

Continuation

Final Bill Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road →: Thawe Durga					
Mandir to yadpur road					
to Bardila Kumbhar Tola					
Under MMSy (sc)					
Name of Agency →: Sarjiv Kumar,					
At:- Krishna Nagar, Word No-20					
Gopalgami					
Length →: 0.600 Km					
Agreement No →: 29/S.B.D.mmsy/sc/2020-21					
Date of Commencement →: 17-09-2020					
Date of Completion →: 16-06-2021					
Actual Date of completion →: 15-7-2022					
Date of measurements →: 15-7-2022					
(1/3) Clearing and grubbing					
and land including					
uprooting wid do-					
do — do — E/I					
2x1x 20.00 x 1.50 =					60.00m ²
2x1x 20.00 x 1.50 =					60.00m ²
2x2x 30.00 x 1.50 =					180.00m ²
2x1x 15.00 x 1.00 =					30.00m ²
					= 330.00m ²
					= 0.033 Hect
(2/4) Construction of emb-					
ankment with approved					
lead upto 100m as per					
do — do — E/I					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
(1)	Construction of Reference & working Benchmark as per specification				
	do	do	do	do	
0.600/Km	vide T.M.B. Page No. (8)				
	@	5211=32/Km			Rd= 3126=00
(2)	Construction of Reference pillars/Buriers as per specification				
	do	do	do	do	
0.600/Km	vide T.M.B. Page No. (8)				
	@	2970=60/Km			Rd= 1752=00
(3)	Clearing and grubbing road land including uprooting wild				
	do do do				
0.1494 Hect	vide T.M.B. Page No. (8)				
0.033 Hect	vide T.M.B. Page No. (12)				
0.1824 Hect	@ 51137=38/Hect				Rd= 9205=00
(4)	Construction of embankment with approved material				
	do do do				
300.6 m ³	vide T.M.B. Page No. (9)				
63.9 m ³	vide T.M.B. Page No. (13)				
364.5 m ³	@ 189=95/m ³				Rd= 69,237=00

Continuation

83,320=00

Scanned with CamScanner