

# Donor A/C Bill

1

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars              | Details of actual measurement |    |    |    | Contents of area |
|--------------------------|-------------------------------|----|----|----|------------------|
|                          | No.                           | L. | B. | D. |                  |
| Names of work—           |                               |    |    |    |                  |
| contn. with Mainline     |                               |    |    |    |                  |
| of Rd. from Belahi PMGSY |                               |    |    |    |                  |
| Path to Chakka Padirong  |                               |    |    |    |                  |
| Joladok in Mangachhiblok |                               |    |    |    |                  |
| Names of Agency—         |                               |    |    |    |                  |
| Jay Shantika Jha         |                               |    |    |    |                  |
| At—Kawada, Bahera        |                               |    |    |    |                  |
| Dist—Darbhanga.          |                               |    |    |    |                  |
| Agmt. No.—               |                               |    |    |    |                  |
| 75/980/2021-22           |                               |    |    |    |                  |
| (MMESY-Gen).             |                               |    |    |    |                  |

Agmt. value—1,17,23190-00

Date of work start—23-02-2022

Time of complt—22-02-2023.

Situation of work—In progress.

Work done—

① setting out of 2 water bench mark

No.

② contn. of red pillars/bench marks

③ clearing & grubbing of Rd. Do

$$10 \times 30M \times 3.50M (a) = 1050M^2$$

$$10 \times 30M \times 3.50M (b) = 1050M^2$$

$$10 \times 30M \times 3.50M (c) = 1050M^2$$

$$10 \times 30M \times 3.50M (d) = 1050M^2$$

$$9 \times 30M \times 3.50M (e) = 945M^2$$

Continuation

$$\rightarrow 5145M^2$$

$$\rightarrow 50.515Hd.$$

Done  
 05.05.22  
 G. S.

# Abstract of cost (Estimated bill)

1) setting out of ref. & works

Bench mark — 2012

Qty. in dep - 01 of 1 MB = 1 No.

$$4035-55/- = 4036=-$$

2) Constr. of ref. pillars

Barjers — 2012

Qty. in dep - 01 of 1 MB = 6 Nos

$$1861-90/- = 11121=-$$

3) clearing & grubbing of soil.

Bar — 2012

Qty. in dep - 01 of 1 MB = 0.515 Hdt.

$$53829-81/Hdt = 27248=-$$

4) Constr. of embankment with material from borrow pits — 10000 m.

Qty. in dep - 03 of 1 MB = 826.44 m<sup>3</sup>

$$190-42/m^3 = 166892=-$$

5) Constr. of embankment with material from borrow pits — 100 m.

Qty. in dep - 03 of 1 MB = 2045.03 m<sup>3</sup>

$$154-40/m^3 = 315753=-$$

Continuation

2525600-00  
C.D.



| Particulars                                                     | Details of actual measurement |    |    |    | Contents of area                       |
|-----------------------------------------------------------------|-------------------------------|----|----|----|----------------------------------------|
|                                                                 | No.                           | L. | B. | D. |                                        |
| (6/2) concrete of 8" with wall<br>extra material for            |                               |    |    |    | B.F. $\rightarrow 525600 = 0$          |
| Qty. volup - 04 cft. MB = 942.20 m <sup>3</sup>                 |                               |    |    |    |                                        |
|                                                                 |                               |    |    |    | @ 3008 - 59/m <sup>3</sup> = 285124    |
| (9/6) For 2" dia of 1/2" dia (mm) by<br>intermediate sign board |                               |    |    |    |                                        |
| Qty. volup - 05 cft. MB = 2110.5                                |                               |    |    |    |                                        |
|                                                                 |                               |    |    |    | @ 9604 - 51/- = 19209 =                |
| (8/23) E.H.T. excavation of<br>Jawar                            |                               |    |    |    |                                        |
| Qty. volup - 03 cft. MB = 54.58 m <sup>3</sup>                  |                               |    |    |    |                                        |
|                                                                 |                               |    |    |    | @ 283 - 94/m <sup>3</sup> = 18332 =    |
| (9/5) For P.C.C. 115' Jawar                                     |                               |    |    |    |                                        |
|                                                                 |                               |    |    |    |                                        |
| Qty. volup - 03 cft. MB = 5.42 m <sup>3</sup>                   |                               |    |    |    |                                        |
|                                                                 |                               |    |    |    | @ 8679 - 19/m <sup>3</sup> = 30781 =   |
| (10/23) For type-B bedding with<br>L.S.                         |                               |    |    |    |                                        |
| Qty. volup - 04 cft. MB = 8.67 m <sup>3</sup>                   |                               |    |    |    |                                        |
|                                                                 |                               |    |    |    | @ 49608/m <sup>3</sup> = 4301 = 0      |
| (11/26) For 1" water B/W (11/4) -<br>Sub-Str.                   |                               |    |    |    |                                        |
| Qty. volup - 04 cft. MB = 54.80 m <sup>3</sup>                  |                               |    |    |    |                                        |
|                                                                 |                               |    |    |    | @ 5894 - 95/m <sup>3</sup> = 323043 =  |
| (12/27) For 2" layer of concrete 115' -<br>Sub-Str.             |                               |    |    |    |                                        |
| Qty. volup - 04 cft. MB = 115.17 m <sup>3</sup>                 |                               |    |    |    |                                        |
|                                                                 |                               |    |    |    | @ 3551 - 26/m <sup>3</sup> = 53269 = 0 |
| Continuation                                                    |                               |    |    |    | $\rightarrow 3825881 = 0$              |
|                                                                 |                               |    |    |    | C.O.                                   |

Sch. XLV-Form No. 134

| Particulars                                                                                                                                                                                                                                                        | Details of actual measurement |    |    |                            | Contents of area |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----------------------------|------------------|
|                                                                                                                                                                                                                                                                    | No.                           | L. | B. | D.                         |                  |
|                                                                                                                                                                                                                                                                    |                               |    |    | B.F. $\Rightarrow$         | 3825781 =        |
| Add GST @ 12% of B.F.                                                                                                                                                                                                                                              |                               |    |    |                            | = f 459099 =     |
| Add Labours @ 1% "                                                                                                                                                                                                                                                 |                               |    |    |                            | = f 38258 =      |
| Add S.F. @ 1.60% "                                                                                                                                                                                                                                                 |                               |    |    |                            | = f 61212 =      |
|                                                                                                                                                                                                                                                                    |                               |    |    | Gst Total $\Rightarrow$    | 4384345 =        |
|                                                                                                                                                                                                                                                                    |                               |    |    | Less 4.10% below of budget | = (5179758 =     |
|                                                                                                                                                                                                                                                                    |                               |    |    | Total value of work done   | 4204587 =        |
| <div style="display: flex; justify-content: space-between;"> <div> <p><i>Done</i></p> <p>29/7/22</p> <p><i>JE</i></p> </div> <div> <p><i>paid</i></p> <p>29/7/22</p> <p><i>A.E</i></p> </div> <div> <p><i>AP</i></p> <p><i>for</i></p> <p>021812</p> </div> </div> |                               |    |    |                            |                  |