

Jat on Alc Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Confrm. with Maintra of Rd. from Jaituka PMFSY Rel. to Chakka Dakshinwaristola in Maigachhi block.					
Name of Agency - Jy. Shankar, Jha					
At - Naibada, Bahera					
Distt - Darbhanga.					
Agmt. No. - 74/BSD/2021-22 (MMBSY - Gen).					

Agmt. value $\Rightarrow$ Rs 1,15,88,598-00
 Date of work start - 23.02.2022
 Time of complt - 22.02.2023.
 Situation of work - In progress.
 Work done -

① Set out of reg. & working Bench marks
 No.

② Confrm. of reg. pillars & benches
 B.N.O.S.

③ clearing & Graveling of Rd. On.
 $10 \times 30 \text{ m} \times 3.50 \text{ m (av)} = 1050 \text{ m}^2$
 $10 \times 30 \text{ m} \times 3.50 \text{ m (m)} = 1050 \text{ m}^2$
 $10 \times 30 \text{ m} \times 3.50 \text{ m (m)} = 1050 \text{ m}^2$
 $10 \times 30 \text{ m} \times 3.50 \text{ m (m)} = 1050 \text{ m}^2$
 $7 \times 30 \text{ m} \times 3.50 \text{ m (m)} = 735 \text{ m}^2$

Continuation

$\Rightarrow 4935 \text{ m}^2$
 $\Rightarrow 0.50 \text{ Hct.}$

Done
 05.5.22
 N.E.

Abstract of cost (284 on A/S bill)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Settling out of soil & working bench mark					2514
Qty. in dep. of 0.1 m. MB = 1 No.					
					@ 4025/- = 4025/-
(2) Constr. of soil. pillars/buried					2514
Qty. in dep. of 0.1 m. MB = 6 No. 8					
					@ 1856-61/- = 11140/-
(3) clearing & grubbing of 100 sq. ft.					2514
Qty. in dep. of 0.1 m. MB = 0.50 Hdt.					
					@ 53879-81/Hdt = 26994/-
(4/5) constr. of embankment with rate from 10000 pits					
					1000 m. 3
					113992 m
Qty. in dep. of 0.1 m. MB = 2514					
					@ 190-42/m ³ = 217064/-
(5/6) constr. of embankment with rate from 10000 pits					
					1000 m.
Qty. in dep. of 0.1 m. MB = 2659.83 m					
					@ 154-40/m ³ = 410678/-
(6/8) constr. of embankment					
Sub-base with well graded					
rate. for 2					2514
Qty. in dep. of 0.1 m. MB = 856.50 m					
					@ 2976-31/m ³ = 2531352/-

Continuation $\Rightarrow$ 320/257-00

C.O.

Continuation

Co.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. $\rightarrow 3655475-0$
Add GST @ 12% on B.F.					$+ 438657-0$
Add Lab. cess @ 1%					$+ 36555-0$
Add S.F. @ 1.65% on B.F.					$+ 60315-0$
					GST Total $\rightarrow 4191002-0$
Less 10.80% below appraised					$- 452628-0$
Total value of work done					$\rightarrow 3738374-0$

Mun.
27.7.28
G.B.

28/8/28
A.E.
C.B.
G.B.

02/8/28