

Sonali to Pokhara tubes via Sharang tola
Mansy SC

Schedule XLV-Form No. 134

Borsol DIVISION

Kadwa SUB-DIVISION

MEASUREMENT BOOK

1909

Approved by
30-5-59-2021-22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Construction and Maintenance					
of Road Sonair to Pokhar tola					
Veer Sharma tola Under MMOSY					
(SC)					
Name of Agency :- Prasen Kumar Singh					
Gram tola, Katihar.					
No of Agreement :- 30 S.D/2021-22					
Date of Started :- 01-07-2021					
Date of Completion :- 31-03-2022					
Actual Date of Completion :- 28/7/22					
Date of Measurement :-					

Abstract of Cost					
(1) Providing & Fixing of Working bench					
--- as per technical Specification					
Vide MB-1969 Page-3					
Item (1) Total Qty = 1.06 Nos					
@ 4150.47/each					
Rs:- 4150.00					
(2) Providing & fixing of reference pillars					
--- as per technical Specification					
Vide MB-1969 Page-3					
Item (2) Total Qty = 2.00 Nos					
Limit Qty = 1.00 Nos					
@ 1887.77/each					
Rs:- 1888.00					
(3) Clearing & Grubbing road land					
--- as per technical Specification					

Continuation

C/O No:- 6838-22

