

MMNSY-WB-201905-01

Schedule XLV-Form No. 134

Barney DIVISION

Kadavy SUB-DIVISION

Measurement Book

NO-1928

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of Work:	Construction & Maintenance of				
	Road Baluganj To Hornathpur				
	Via Alapokhar Under MMCSY (WB)				
Name of Agency:	M/s Tirupati Enterprises				
	Prop:- kishan kumar Tishrewal				
No of Agreement :-	41 MBD/2021-22				
Date of Started :-	30-07-2021				
Date of Completion :-	29-07-2022				1.00 MU
Actual Date of Completion:-	27-07-2022				
Date of Measurement :-					
Abstract of Cost					
(1/1) Providing & fixing of Working bench					
--- as per technical Specification.					
MB-1928	Page 38				
Item (1/1) Total Qty	17.00 x 0.3				
	@ 4000.00/each				Rs. 68000.00
(2/2) clearing and grubbing Road Land					
--- as per technical Specification					
Vide MB-1928	Page 38				
Item 2/2 Total Qty	0.760 Hect				
	@ 50000.00/Hect				38000.00
(3/3) Excavation for roadway in Soil					
--- as per technical Specification					
Vide MB-1928	Page 22				
Item 3/3 Total Qty	52.50 M ³				
	@ 131.00/M ³				Rs. 6877.00
(4/4) Construction of embankment					

Executive Engineer
Rural Works Department
Works Division, Barsoi
6/23-8-22

All Over Material Statement		
(1) Earth Work :-	7150.23 M ³	@ 34.31/M ³
(2) C/S B (1280.51 M ³)		
53mm to 9.5mm	768.31 M ³	@ 620.62/M ³
9.5mm to 2.36mm	307.32 M ³	@ 514.58/M ³
Sand	460.98 M ³	@ 175.80/M ³
(3) INBM C/S-II (619.83 M ³)		
S/Material :-	747.67 M ³	@ 511.44/M ³
S/Screening :-	148.28 M ³	@ 397.73/M ³
(4) Primer Coat :-	(5641.88 M ²)	BS :- 5.4796 MT
(5) Tack Coat (RS-1) :-	1.523 MT	
(7) MSS Type B (5641.88 M ²)		
Bitumen (S-90) :-	9.599 MT	
at 150-33 M ³	@ 528.37/M ³	