

N/Scheme- Kansari Raighat Road to Delhi

(41.710)

Schedule XLV-Form No. 134

N/cont:- Kamseet Kumar.

Below:- 1.87%

अज्ञे 31/15:- 394

DIVISION

Ag No:- 35/SBD/2020-21

SUB-DIVISION

3054/mk

(3)

MEASUREMENT BOOK

1226

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd & Final Bill					
N/Work: - S/R & 5 years Maintenance of road from Kanwar Raj-ghat Road to Delhi in Pimpun Block under 3054 m					
N/Agency Sri Ranjeet Kumar					
Ag No - 35/13 of 2020-21					
Start date - 18/2/2021					
Int. dt of Comp - 17/11/2021					
Time Extension - Till 16/5/2022					
Date of Measr Taken - 16/5/22 - 17/11/21 MS No (983) Page 26 to 27					
Date of Measr - Entry in Memo B, 10/7/2022					
Actual dt of Completion - 16/5/2022					
(1/11) Direction Place Road.					
As per free draw Board - As per Measr vide MS No (983), P-26, Pt 1/11					
1 x 1.92 m ² = 1.92 m ²					
(2/12) 600 mm. equilateral					
As per Measr vide MS No (983), P-27, Pt 2/12					
Total 14 NOS					
(3/13) 600 mm Circular: Sign					
As per Measr vide MS No (983), P-26, Pt 3/13					
Total 7 NOS					
(4/14) 600 x 450 mm Rectangular Sign					
As per Measr vide MS No (983), P-26, Pt 4/14					
Total 3 NOS					
(5/15) 900 mm. Octagon Board Sign					
As per Measr vide MS No (983), P-26, Pt 5/15					
Total 3 NOS					
Till 16/5/2022					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 nd & Final Bell					
<u>ABSTRACT OF COST.</u>					
(1) Clearing & grubbing road. land. — do					
= 0.337 Hect (P-9, 9+1/4)					
@ 49524.68/Hect					₹ 16690=
(2) Cont of Subgrade & Carton should do — do					
= 930.83 m ² (P-9, 9+2/4)					
@ 161.45/m ²					₹ 150283=
(3) Laying WBM. Gr 2 — do					
Q ₁ = 38.27 m ³ (P-9, 9+3/3)					
@ 3403.57/m ³					₹ 130255=
(4) Laying WBM. Gr 3 — do					
do — do — 219					
= 46.19 m ³ (P-9, 9+4/4)					
@ 3168.21/m ³					₹ 146340=
(5) Applying binder coat on WBM surface					
= 615.87 m ² (P-9, 9+5/5)					
@ 41.92/m ²					₹ 25817=
(6) Total work over WBM with M.S.S. Type 83					
= 615.87 m ² (P-9, 9+6/6)					
@ 185.14/m ²					₹ 114022=
(7) Appl. of Tack Coat — do					
= 6776.50 m ² (P-10, 9+7/12)					
@ 14.22/m ²					₹ 96382=
					677669=

2185814-w

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16/17) Rec M-15 Boundary Rate 16/17 = 34 Nos (P-10, 9+ 11/12)					
@ 796 = 84 each				→	
@ 513 = 34 each				→	8213=u
(17/18) Planting of Tree.					
= 34 Nos (P-10, 9+ 12/18)					
@ 796 = 84 each				→	27093=u
(18/20) Road Marking with hot applied thermoplastics					
Completed				→	
= 348.07 M ² (P-11, 9+ 13/21)					
@ 735 = 75 M ²				→	256093=u
(19/21) Paving MR. 3454 Project Infinity Brand with logs					
= 3 NM (P-11, 9+ 19/21)					
@ 11839267 each				→	355194
				→	2512732=u
Add. 1% Lab. Less				→	25127=u
Add 12% GST				→	3,01528=u
				→	28,39,327=u
Less 1.87% below				→	53097=u 283053
				→	2786230=u
Less provision for				→	26,30,535=u
				→	1,55,695=u

10/12/22
JTE
Super

Continuation