

N/Scheme: - 6076 - ToG - to Zahidpur (h-1.310)

Schedule XLV-Form No. 134

N/cont 1 - Kamjeet Kuman

ਸ਼ਹੀਦ 3 ਅਤੇ 1 - 5-19-7

Beloni - 1.87-1.

DIVISION

Ag no - 35/SBD/2020-21

3054/MR

SUB-DIVISION

②

MEASUREMENT BOOK

1225

2nd & Final Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:	Special Repair & Five years				
	Maintenance of Road - LO 76,				
	TO 6 to Zahidpur (Bekepe -				
	MR-N/20-21, Masaurhi/03) Kumpur				
	Block under MR-3054				
N/Agency:	Sri Ranjeet Kumar				
Agg No -	35/MBO/2020-21				
Start date -	18/2/2021				
Int. Comp date -	17/11/2021				
Time Extension:	Till date 16/5/2022				
Actual Completion date -	16/5/2022				

Further Measli — N.D. —

10/7/2022
JE

ABSTRACT OF CONT.

9/11 Clearing & grubbing road
land. — to cup or

$$Q_5 = 0.13 \text{ Мгект (р-7, 94 \%)}$$

Q	$49524 = 68 / \text{Haar}$	—	7	$6438 = w$
---	----------------------------	---	---	------------

(2/2) Const of Subgroups & Subalgebras

do	do	cb	so
----	----	----	----

$$A_3 = 3261611^{\circ} (P-7, 9442)$$

① 1615647773

Continuation

259091-2

BTR ₹ 20,59,033=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/8) P/V 2 for 3054 N.W. ML					
Proficiency Award with 1680					
(Qty T.M.B. Page-8, 9/10/18)					
= 3 Nos					
① 11842 = 37 each					₹ 35,527=
					₹ 20,95,560=
Add Lab Chs @ 1% =					₹ 20956=
Add-GST @ 12% =					₹ 251467=
					₹ 23,67,983=
Less 1.87% below =					₹ 44281=
					₹ 23,23,702=

less Previous Payment (-) ₹ 14,03,530=

₹ 9,20,172=


 10/7/2022
 JE

Overall Materials Statement

(I) Earth Qty	- - - =	326.16 M ³
(II) Stone Chunks	- - - =	293.30 M ³
(III) Coarse Sand	- - - =	44.00 M ³
(IV) Filler Materials (stone dust)	- - - =	4.58 Tone
(V) Bitumen (S-90)	- - - =	10964.00 kg
(VI) Emulsion (RS-1)	- - - =	1168.00 kg


 10/7/2022
 JE