

प्रमाणित किया जाता है कि इस मापी पुरत में मसल
 के द्वारा अंशित उल 100 ल से फोने ही यह मापी
 पुरत मरी 01205 प्रसाद सिंह सहायक कमिषनर, ग्रामीण
 कार्य विभाग, जामे अजर प्रमण्डल, पण्डोल धरे निर्गत
 किया जाता है।

03/08/20
 कार्यपालक अभियन्ता
 ग्रामीण कार्य विभाग
 कार्य प्रमंडल, मधुबनी
 C.H.V.
 03/08/20

Sch. XLV-Form No. 134

ग्रामीण कार्य विभाग, जामे अजर प्रमण्डल, पण्डोल धरे DIVISION
 ग्रामीण कार्य विभाग, जामे अजर प्रमण्डल, पण्डोल धरे SUB-DIVISION
 405/17

Measurement Book

No. 2262

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction & Maintenance					
		Of Road	2 c.p. work from		
		Mahadalit to R.F. Road			
		Under MMGSy (S.C.)			
Agency: - MIS own construction pro.					
		Own Name Narayan, At -			
		Ramp chowk, Bhaurana, P.S.			
		Dist- Madhubani,			
Agreement No. 52 / S.B.D. / 2020-21					
Agreement Rate: 03.22 L.P. S.B.D.					
D.O. S:- 06-08-2020					
D.O. C:- 05-08-2021					
Recorded in					
(11)	pro.	Setting out			
		pillars - - - -	01,	15.0 Nos.	
(2)	pro.	clearing &			
		grading the Road (approx.)			
		(By Manual means) - 01,			
		15 Nos. $30.0 \times 3.50 = 1575.0 \text{ m}^2$			
		10 Nos. $30.0 \times 3.50 = 1050.0 \text{ m}^2$			
		9 Nos. $30.0 \times 3.50 = 945.0 \text{ m}^2$			

Continuation

C.O

3570.0 m²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R		9896341 =
(26/33)	pro. RCC M20 m				
	Sub structure -				
6.672 m	dywidop (17)				
	CB	6536.32/m			436112
(27/34)	pro. RCC M25 m				
	Super structure -				
3.686 m	dywidop (17)				
	CB	7438.15/m			274172
(28/35)	pro. S/F / F/R placing				
	Hydr bar				
0.493 m	dywidop (13)				

	CB	50198.52/m			247482
(29/36)	pro. Supplying & laying				
	Joint Sealing -				
12.0 m	dywidop (18)				
	CB	36.69/m			4402
(30/37)	pro. Weep holes -				
24.0 m	dywidop (18)				
	CB	107.45/m			25792
(31/38)	pro. Drainage spout.				
2.00 m	dywidop (18)				
	CB	692.88/each			13862
					99965222
	Add 124.957 (CB)				11995832
	Add 1.1 C (+) R				999652

Continuation

Add S. Fee (+) R

140062

R 113100762

	Said	DlsamD	stone chips	stone Aggrg.	Stone screed
Subgrade 1105.50 m ²	1105.50	-	-	-	-
G.S.B. 93.56 m ²	-	11.15	-	44.61	-
C.P.M.I. 24.346 m ²	-	-	-	29.46	5.84
M.S.C. 615A.69 m ²	-	-	166.18	-	-
	1105.50 m ²	11.15 m ²	166.18 m ²	74.07 m ²	5.84 m ²
			Sum 286.22		

Continuation