

वेस्टर्न उत्तरवारी डोल स दक्षिणवारी डोल

Schedule XLV-Form No. 134

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर

JAYNAGAR

DIVISION

BASOPATTI

SUB-DIVISION

1137

MEASUREMENT BOOK

संवेदक - गौरव कुमार सिंह

1st on A/c Bull

1

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:	Construction of Road				
	Belaura Uttarwari Tola to				
	Dakhinwari Tola under				
	MMGSY (Gen)				
Agency:-	Gourav Kumar Singh.				
	Tola-Tajpur near Ramjanki				
	Mandir, Maranchi, Patna				
	Bihar 803301.				
Rate-	b.21 y. Below				
Agreement no-	63SPD/2021-22 MMGSY				
Date of commencement -	30-12-2021 27-08-2021				
Date of completion -	26-05-2022				
(1)/42	Protection wall				
	Earthwork excavation for				
	Structure as per drawing ---				
	--- do --- do --- all				
	complete Job.				
	$1 \times 49.40 \times 0.90 \times 1.50 = 66.69 \text{ m}^3$				
(2)/43	Paving pre M-15 (1:2.5:5)				
	concrete for plain concrete				
	in open --- do ---				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
171/44 Plain/reinforced concrete in sub-structure					
M-20					
do do do					
Complete Job.					
P-2 Qty - 64.621 m ³					
@ Rs. 7248.10 / cum =					468,379.00
171/45. Providing concrete for plain reinforced concrete					
M-20 do do					
do do do					
Complete Job.					
P-2 Qty - 1.482 m ³					
@ Rs. 7248.10 / cum =					10,742.00
171/46 Providing weepholes in brick do do					
do do do					
do do do					
Complete Job.					
P-2 Qty - 10 nos.					
@ Rs. 83.73 / each =					837.00
					12,42,986.00
Add GST @ 12% =					1,49,158.00
Add L. Cess @ 1% =					12,430.00
					14,04,574.00
Add S. Fee @ 10% of M. cost = (+)					9366.00
					14,13,940.00

Continuation