

सर्वोच्च श्रेणी के गुणवत्ता मानक पर

M/R

MR3054

Measurement Book

Schedule XLV-Form No. 134

Mr. Anishwar Rahmaan

DIVISION

Abstract.

SUB-DIVISION

341

3546

Abstract.

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/101 - Construction of road from Kheikol to 40 Purnauli					
Harad path					
Agency - Md. Anwarul Fakhruin Talakhapur, Dumra Bihari					
Agg. no. - 150	HRD 2021 - 2022				
B.O.S. - 09/04/2021					
D.O.C. - 08/01/2022					
Actual Date of completion - 30.03.22					
1) cleaning and grubbing road land					
Qty. vide THB page - 1			0.53 Hcd.		
@ Rs. 51133.76/Hcd.				Rs. 27104=00	
2) construction of subgrade and earthen shoulder					
Qty. vide THB page - 1			1110.00 m ³		
@ Rs. 176.86/m ³				Rs. 196315=00	
3) construction of granular sub-base					
Qty. vide HB-3540 page - 8			104.07 m ³		
@ Rs. 2030.29/m ³				Rs. 212693=00	
4) providing laying spreading and compacting stone agg. of specific size of 108H					
Qty. vide HB-3540 page - 14			104.07 m ³		
@ Rs. 3642.82/m ³				Rs. 379108=00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/16.13) Providing and laying of hot applied thermoplastic coat. 2.5mm thick					
Qty. vide THB					
Page - 4				538.00m ²	
@Rs. 735.44/m ²					Rs. 395667=00
17/18) P/B of typical MHGSY informative sign board with logo & Maint. board					
Qty. vide THB					
Page - 4				3.00 nos.	
@Rs. 10565.33/no.					Rs. 31696=00
18/19) Brick masonry work in C.M (1:3) in Parapet					
Qty. vide THB					
Page - 4				4.99 m ³	
@Rs. 5827.50/m ³					Rs. 29079=00
19/20) Plastering with C.M (1:4)					
Qty. vide THB					
Page - 4				35.20m ²	
@Rs. 183.02/m ²					Rs. 6442=00
20/21) Painting two coats including primer coat					
Qty. vide THB					
Page - 4				35.20m ²	
@Rs. 88.49/m ²					Rs. 3115=00
					Total Rs. 5570621=00
					Add 1% C.C.R
					Rs. 55706=00
					Add 12% GST
					Rs. 668475=00
C.O →					Total Rs. 6294802=00

upto date

Material Statement

- Continuation