

समस्या के समाधान (MIR)

Schedule XLV Form No. 134.

11d Anshuz Rahman DIVISION

Abstract. SUB-DIVISION

SHU

Measurement Book

3542

2nd and final bill
Abstract

15

Sch. XLV-Form No. 134



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/o- Construction of road from Managapur to Rajalpur					
Agency- H. Anishur Rahman					
ETAKhorpur, Tumkur					
Agg.wt:- 150 MBD 2021+22					
D.O.S:- 09-04-2021					
D.O.C:- 08/02/2022					
Actual Date of Completion - 30.03.2022.					
1/2 clearing and grubbing road level					
Qty-vide TMB Page-1				0.594 Hk.	
@ Rs. 51933.46/Hk.					Rs. 30393=00

2/2	Construction of subgrade and earthen shoulder				
Qty-vide TMB Page-1			1246.68 m ³		
@ Rs. 176.86/m ³				Rs. 220488=00	
3/3	Construction of granular sub-base				
Qty-vide TMB-3066 Page-5			87.82 m ³		
@ Rs. 1959.61/m ³				Rs. 171113=00	
12/2	providing laying spreading and compacting stone cipp. of width II				
Qty-vide TMB-3066 Page-10			34.93 m ³		
@ Rs. 3491.65/m ³				Rs. 331462=00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10) Construction of three footed gate 1/30 grade					
Qty. vide TMB					
Page-3				12.20 m ³	
@ Rs. 4726.80/m ³					Rs. 563968.00
11) P/R R/c N/S grade Km.					
stone					
Qty. vide TMB					
Page-3				3.00 nos.	
@ Rs. 2324.12/mo.					Rs. 6992.00
12) P/R R/c N/S grade 400m					
stone					
Qty. vide TMB					
Page-3				12.00 nos.	
@ Rs. 618.32/mo.					Rs. 7420.00

13) P/R R/c Retro-reflectors 600mm equivalent 3 triangle					
informatory sign board					
Qty. vide TMB					
Page-3				12.00 nos.	
@ Rs. 3585.32/mo.					Rs. 43024.00
14) P/R R/c Retro-reflectors 600mm circular Cautionary sign board					
Qty. vide TMB					
Page-3				2.00 nos.	
@ Rs. 4811.00/mo.					Rs. 9622.00
15) P/R R/c Retro-reflectors 600mm x 450mm rectangular Cautionary sign board					
informatory Cautionary sign board					
Qty. vide TMB					
Page-3				6.00 nos.	
@ Rs. 4685.54/mo.					Rs. 28113.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22/33 Painting and coats on new conc. surface					
Qty. used TMR					
Page-5			80.64m ²		
@ Rs. 88.49/m ²				Rs.	7136=00
			Total	Rs.	6786275=00
Add 1% cess				Rs.	67863=00
Add 12% GST				Rs.	814353=00
			Total	Rs.	7668491=00
Less 2% est. below (-) App.				Rs.	153370=00
			Total	Rs.	7515121=00
Less prev. pay. (-) Rs.				Rs.	5823443=00
			Total	Rs.	1691672=00
 					

Continuation