

M/R 3054

Schedule XLV - Form No. 134

Name of work: - Boiriga to Ganeshpur

DIVISION


Agency: - Sri Aiyay Kuresar SUB-DIVISION

MEASUREMENT BOOK NO - 1132

Printed at - Soni Printers, Chandralok Chowk, Muz.

1132

પ્રમાણિત કિંચત બાગદોરે રૂપ માપી
પૂર્ણ મે મહિના (૧૫) સુધી અધિકારીને
હુજા પદ સે મે સુધી ઓફિસ છે,
પો સહાયક અધિકારી પૂર નિયત
કે નામ નિર્ધારિત છે


Executive Engineer
R.W.D. (W) Div., Sheohar

Amr
11/5/20

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>and final bill</u>					
<u>Name of Work</u> —M/R of Road					
<u>from Ramesh Bairiya to</u>					
<u>Ganeshpur in Purnah Block</u>					
<u>Agency</u> —Sri Ajay Kumar					
<u>Agreement No</u> —M/R/06 of					
2020-21					
<u>Date of start</u> —7-12-20					
<u>Date of Completion</u> —6-9-21					
<u>Date of Measurement</u> —23-7-21					
<u>Item (56)</u> —P/L not applied					
<u>Thermoplastic Compound</u> —					
Quantity	2x6x30.00	x0.10	=36.00	M ²	
A.E.	2x6x30.00	x0.10	=36.00	M ²	
	2x6x30.00	x0.10	=36.00	M ²	
	2x2x30.00	x0.10	=12.00	M ²	
	<u>Total</u> —120.00				M ²

<u>Item (2/34)</u> —Construction					
<u>of Subgrade & earthen</u>					
<u>Shoulder</u> —					
	2x4x30.00	x0.65x0.30	=46.80	M ³	
	2x4x30.00	x0.50x0.30	=36.00	M ³	
	2x2x30.00	x0.45x0.30	=16.20	M ³	
	<u>Total</u> —99.00				M ³

Item (3/43)—Providing
R.C.C. Mis grade & M
Stone—

Qty. = 2 Nos


Item (4/44)—Providing
R.C.C. Mis grade 200mm stone—


Qty. = 2 Nos

Item (5/46)—P/F 600mm
equilateral triangle—

Qty. = 1 No

Continuation


 Tumor
 23.07.2021
 A. E. Purnanitha


 Tumor
 23-7-21
 A. E.

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
Item (1/23):-clearing & grubbing road (width) ---					
B/F P-4 Item 1/23					
Qty. = 0.114 M					
@ Rs 49496.70/M --- Rs 5643 =					
Item (2/24):-Const. of subgrade & shoulder. ~					
B/F P-8 Item 2/24					
Qty. = 99.00 M ³					
@ Rs 176.75/M ³ --- Rs 17498 =					
Item (3/25):-Const. of granular subbase ~					
B/F P-4 Item 2/25					
Qty. = 11.06 M ³					
@ Rs 2092.58/M ³ --- Rs 23144 =					
Item (4/26):- P/L stone aggregate to WBM grade - 2					
B/F P-4 Item 4/26					
Qty. = 10.02 M ³					
@ Rs 3758.77/M ³ --- Rs 37663 =					
Item (5/27):- P/L stone aggregate to WBM 70-3					
B/F P-4 Item 4/27					
Qty. = 12.26 M ³					
@ Rs 3475.24/M ³ --- Rs 42606 =					
Item (6/28):- P/A prime coat with SS					
B/F P-4 Item 5/28					
Qty. = 163.47 M ²					
@ Rs 41.26/M ² --- Rs 6745 =					
Item (7/29):- P/A Top coat with RS. ~					
Continuation					
C/O Total Rs 133299 =					

Particulars	Details of actual measurement			Contents
	No.	L.	B.	
B/F P-4 Stem 6/39				B/F Rs 133299 = 0
Qty. = 163.41 M ²				
@ Rs 13.99/M ²				Rs 2287 = 0
Stem (8/40) - P/L mix				
Seal Surfacing - -				
B/F P-4 Stem 7/40				
Qty. = 163.41 M ²				
@ Rs 204.45/M ²				Rs 33421 = 0
Stem (9/41) - P/A Tack Coat				
With emulsion AS1				
B/F P-5 Stem 8/41				
Qty. = 2244.75 M ²				
@ Rs 11.73/M ²				Rs 26331 = 0
Stem (10/42) - P/L Seal				
dense bituminous				
Concrete Complete job				
B/F P-5 Stem 9/42				
Qty. = 56.12 M ³				
@ Rs 10232.59/M ³				Rs 574253 = 0
Stem (11/43) - Providing				
R.C.C. M15 grade R.M				
Stone - -				
B/F P-8 Stem 3/43				
Qty. = 2 Nos				
@ Rs 2416.06 Each				Rs 4832 = 0
Stem (12/44) - Providing				
R.C.C. M15 200 M Stone - -				
B/F P-8 Stem 4/44				
Qty. = 2 Nos				
@ Rs 651.40 Each				Rs 1302 = 0
Stem (13/46) - P/R 600mm				
equilateral triangle - -				
B/F P-8 Stem 5/46				
Qty. = 1 No				
@ Rs 3716.22 Each				Rs 3716 = 0
Continuation				
Total Rs 779441 = 0				

Particulars	Details of actual measurement		Contents
	No.	L.	
Item(14/47): - P/F 600mm Circular Sign - - B/F P-9 Item 6/47 Qty. = 1 No @ Rs 3815.54 Each - Rs 3816 = 0			B/F Rs 779.141 = 0
Item(15/48): - P/F 600X450 mm rectangular Sign. B/F P-9 Item 7/48 Qty. = 1 No @ Rs 3688.44 Each - Rs 3686 = 0			
Item(16/50): - Planting of tree - - B/F P-9 Item 8/50 Qty. = 20 Nos @ Rs 800.30 Each - Rs 16006 = 0			
Item(17/51): - P/L hot applied thermoplastic			

Compound - - B/F P-8 Item 1/51 Qty. = 120.00 M ² @ Rs 735.40 / M ² - Rs 88248 = 0			
Item(18/52): - P/F MMGS1 informatory sign board - - B/F P-5 Item 10/52 Qty. = 2 Nos @ Rs 9460.75 Each - Rs 18922 = 0			
Item(19/55): - Painting 2 Coat over parapet - - B/F P-9 Item 9/55 Qty. = 26.56 M ² @ Rs 95.63 / M ² - Rs 2540 = 0			
Total Rs 912659 = 0			
less 0.01 % as per agreement - Rs 9127 = 0			
Nett Rs 903532 = 0			
1/0 - Net Rs 912568 = 0			

Continuation

12

Consumption of Materials
(for 2nd bill only)

① Earth — 99 MB $\times 33 = 3267$

Royalty of materials may be deducted in this bill adjusting previous deduction of royalty. only

Rs 425.00 has been deducted in Ist bill.

Scanned with CamScanner

2nd on Final Bill

MEMO

14

Schedule XLV-FORM No. 134 *BP 1660420*

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		5% SD	—	8802	→
		11. gt	—	1600	→
		1% Les	—	1600	→
		1% Sust	—	1600	→
		1% cust	—	1600	→
		Royalty	—	21836	→
		S.F	—	327	→
		By Chen	—	123477	→
				160042	→

Pen-4 for B-160042 $\Rightarrow$ one lac
Sixty thousand forty two only

~~Executive Engineer~~

~~R.W.D. (W) Div., Sheohar~~