

100
100
100
100

Executive Engineer
RWD Works Division
1-7-71

Sch. XLV - Form No. 134

4 ms/gm DIVISION

4 ms/gm SUB-DIVISION

Measurement Book

No.

1050

Name

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd ONA/C Bill					
Name of work - construction of Road					
from Dhamauti to UHAR Tola under					
Muzsy (BRICS)					
Name of Agency - M/s UHAR Bihar					
construction company At - Sports					
club Road chhatauni motihari Dist -					
Egst Champaran					
Agreement No - 7 S.B.D./2021-22					
date of work order - 16-12-2021					
Time of completion - 15-12-2022					
Record Entry					

(1) providing RCC m³ pavement

----- all complete					
1st Km ✓ $1 \times 30.0 \times 5 + 3.75 \times 0.160 = 21.0m^3$					
$1 \times 20.0 \times 3.75 \times 0.160 = 12.0m^3$					
✓ $1 \times 30.0 \times 3.50 \times 0.160 = 16.80m^3$					
✓ $10 \times 30.0 \times 3.75 \times 0.160 = 180.0m^3$					
✓ $1 \times 30.0 \times 3.75 \times 0.160 = 18.0m^3$					
$1 \times 25.0 \times 3.75 \times 0.160 = 15.6m^3$					
					261.0m ³

y Jagan

29.7.22

JTE

Sumar
29.7.22
AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1) construction of Benchmarks					
1.0					
					all complete
vide TMB item (1) PH- 16					
0.970 km @ RS 8383 = 16/km RS					8132=00
2) construction of Reference					
2.0					
					pilars/ butts -- all complete
vide TMB item (2) PH- 16					
0.970 km @ RS 4891 = 98/km RS					4745=00
3) clearing & grubbing Road					
3.0					
					land -- all complete
vide TMB item (3) PH- 16					
0.2946 @ RS 51137 = 38/11m RS					14830=00
4) construction of Embankment					
5.0					
					lead 1000m -- all complete
vide TMB item (4) PH- 16					
1033.88 m ³ @ RS 189 = 95/m ³ RS					196385=00
5) providing Box cutting --					
5.0					
					all complete
vide TMB item (5) PH- 16					
113.26 m ³ @ RS 75 = 50/m ³ RS					8551=00
6) construction of USB grading I					
10.0					
					all complete
vide TMB item (6) PH- 16					
318.29 m ³ @ RS 2910 = 79/m ³ RS					926472=00
					C.O RS 1159115=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF-RS	1159115=00
(9) construction of WBM g. III.					
11.0					
----- all complete					
vide TMB item (9) PH-16					
176.68 m ³ @ RS		3579 = 28/27		³ RS	632387=00
3) providing prime coat SS-2					
1.0					
----- all complete					
vide TMB item (9) PH-17					
2026.31 m ² @ RS		43 = 48/m ²		B	87293=00
1 providing tack coat RS-1					
1.0					
----- all complete					
vide TMB item (9) PH-17					
2026.31 m ² @ RS		14 = 54/m ²		RS	29463=00
10) providing 20mm thick					
14.0					
PMC ----- all complete					
vide TMB item (10) PH-17					
2026.31 m ² @ RS		208 = 21/m ²		RS	421899=00
11) P&F of masonry information					
14.0					
signboards ----- all complete					
vide TMB item (11) PH-17					
2 Nos @ RS		12704 = 38/each		B	25409=00
(12) E/W in Excavation for form					
32.0					
----- all complete					
vide TMB item (12) PH-17					
37.62 m ³ @ RS		269 = 32/m ³		RS	10132=00
				CO RS	2365697=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B = RS	2365697=00
(13) providing and filling in 33.0 foundation trench - all complete					
vide TMB item (13) PN-17					
2.86 m ³ @ RS 438 = 87/m ³				RS	1255=00
(14) providing B/H 5m fountain 34.0 trench - all complete					
vide TMB item (14) PN-17					
28.64 m ² @ RS 291 = 74/m ²				RS	9355=00
(15) providing pcc m15 in 35.0 open fountain - all complete					
vide TMB item (15) PN-18					
6.17 m ³ @ RS 5766 = 79/m ³				RS	35551=00
(16) B/H 4m in c.m (1:4) --- 36.0 all complete					
vide TMB item (16) PN-18					
26.51 m ³ @ RS 5600 = 35/m ³				RS	148465=00
(17) providing 1000mm D NP3 37.0 Hume pipe - all complete					
vide TMB item (17) PN-18					
7.50 m @ RS 3950 = 74/m				RS	29631=00
(18) plastering with c.m (1:4) 38.0 --- all complete					
vide TMB item (18) PN-18					
36.40 m ² @ RS 176 = 80/m ²				RS	6435=00
				C.O.R	2595419=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF RS 2595419=00
(19) providing 1.5 mm concrete					
3.0 paving - all complete					
vide TMB Item (19) PN 18					
13.26 m ² @ RS 57 = 12/m ²				RS	757=00
20) construction of PCC m 30					
3.0 pavement - all complete					
vide TMB Item (19) PN 22					
261.0 m ³ @ RS 6677 = 86/m ³				3 RS	1742921=00
				RS	4339097=00
Add 12.0 % GST				RS	520692=00
Add 1.0% Labour cess				RS	43391=00
Add self-storage fee				RS	47007=00
vide TMB PN 12 + PN 19 + PN 27				RS	4950187=00
less 0.01 % as per Agreement				RS	495=00
				RS	4949692=00
less previous bill				RS	2970476=00
				RS	1979216=00
Wage					
29.7.22				Sum	29.07.22
JE				AE	