

प्रमाणित किया जाता है कि इस मापी पुरः
मे मशीन के द्वारा अंकित कुल 100 एक :
पन्ने है यह मापी पुरः थी...~~जैसे...~~...
सहायक अभियन्ता प्राचीन कार्य विभाग
कार्य अवर प्रमण्डल...~~...~~...को निर्गत
किया जाता है।

San
18/06/21
कार्यपालक अभियन्ता

प्राचीन कार्य विभाग

कार्य प्रमण्डल, मद्रास

Ch
18/06/21

Sch. XLV—Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2603

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on Apr 21/21					
Name of work: - Output & Performance Based Maint. of road from Rahikolakharpatti to Chauri under M/R.N/2020-21					
Name of Agency: - M/S Maa Construction Koshihar, Samadipur					
Aggr No - 13M.B.D/2021-22					

Date of start - 3/05/2021
 Date of completion - 2/06/2022 (As Aggt)

Work done

1) clay & Bricks road land -					
2x5x	30.0	1.0	0.0	0.0	300.0 m ²
2x5x	30.0	1.0	0.0	0.0	300.0 m ²
2x5x	30.0	1.0	0.0	0.0	300.0 m ²
2x5x	30.0	1.0	0.0	0.0	300.0 m ²
2x5x	30.0	1.0	0.0	0.0	300.0 m ²
2x5x	30.0	1.0	0.0	0.0	300.0 m ²
2x5x	30.0	1.0	0.0	0.0	300.0 m ²
2x5x	30.0	1.0	0.0	0.0	300.0 m ²
2x5x	30.0	1.0	0.0	0.0	300.0 m ²
2x5x	30.0	1.0	0.0	0.0	300.0 m ²

Continuation

2700.0 m²

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				(13)	747.80 m ²
		2 x 4 x 30.00 x 0.10			= 24.00
		2 x 1 x 20.00 x 0.10			= 4.00
					775.80
					m ²
16) Bo. 2 fixing. Rehmungsgg.					
Basal mit 100%					
2.00 m					
17) Brick masonry with 1:1 cement					
		2 x 5.20 x 0.40 x 0.60			= 2.50 m ³
		2 x 2.45 x 0.40 x 0.60			= 1.18 "
		2 x 2.00 x 0.40 x 0.60			= 0.96 "
		4 x 1.50 x 0.40 x 0.60			= 1.44 "
					6.08 m ³
18) Plastering with 1:4 cement					
		2 x 5.20 x 2.40			= 25.44 m ²
		4 x 0.40 x 0.60			= 0.96 "
		2 x 2.45 x 1.60			= 7.84 "
		4 x 0.40 x 0.60			= 0.96 "
		2 x 2.00 x 1.80			= 7.20 "
		2 x 0.40 x 0.60			= 0.48 "
		6 x 1.75 x 0.60			= 6.30 "
		2 x 3.00 x 0.40			= 2.40 "
					51.58 m ²
					51.58
					51.58

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11) Box & Paving Cementing & mandatory Sign Board — Qty mds. TMBP - (26) at (12)					
a) 600mm square A - 50 Nos					
@ Rs 3638 = 3 B					Rs 181912 = 20
b) 600mm Circular - 25 Nos					
@ Rs 3897 = 75 B					Rs 97444 = 20
c) 600 x 450 mm Rectangular - 11 Nos					
@ Rs 3764 = 99 B					Rs 41413 = 20
d) 900mm Octagonal - 8 Nos					
@ Rs 7876 = 40 B					Rs 30112 = 20
12) Reinforced Cement Concrete M-15 in Boundary wall — Qty mds. TMBP - (26) at (13)					
104 Nos @ Rs 539 = 09 B					Rs 66847 = 20
13) Planting of trees by road sides — Qty mds. TMBP - (26) at (14)					
184 Nos @ Rs 820 = 16 B					Rs 150959 = 20
14) Box & Laying of hot thermal concrete compound — Qty mds. TMBP - (26) at (15)					
775.80 m ² @ Rs 721 = 91 m ²					

Continuation

Rs 560058 = 20

C/O 11527, 773 = 20