

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Works - Road					
from Chhodki Benda to					
NH 28 B.					
Agency. Sri Gaddy Kr...					
Agreement No - 425BD/21/22					
Agreement value - 880839					
Date of start - 28.07.2021					
Date of completion - 27.07.2022					
Actual date of completion					
27.04.2022					
measurement - NIL					

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Abstract of cost					
1) for const of reference					
working benchmarks -					
1.00 KM wide (31)					
@ Rs. 6006.15 / KM — Rs. 6006					
2) for const of reference					
pills / payees - do -					
1.00 KM wide (31)					
@ Rs. 3284.28 / KM — Rs. 3284					
3) for clearing & grubbing					
of road / land - do -					
0.30 Heel wide (31)					
@ Rs. 53879.82 / Heel — Rs. 16169					
4) for const of embankment					
lead up to 1000 m length					
429.80 M <sup>2</sup> wide (32)					
@ Rs. 190.14 / M <sup>2</sup> — Rs. 81722					
5) for const of subgrade					
& earthen shoulder -					
29.18.51 M <sup>2</sup> wide (32)					
@ Rs. 191.82 / M <sup>2</sup> — Rs. 559829					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5) Riv Const of embankment lead up to 100m length					
1002.88 m <sup>2</sup> wide TMBP (32)					
@ Rs. 153.90/m <sup>2</sup>					Rs. 154343/-
7) Riv laying bricks soil layer on subgrade -					
75.00 m <sup>2</sup> wide TMBP (32)					
@ Rs. 479.10/m <sup>2</sup>					Rs. 35933/-
9) Riv Const of G.S.B by well graded material.					
789.50 m <sup>2</sup> wide TMBP (32)					
@ Rs. 3428.67/m <sup>2</sup>					Rs. 270695/-
10) Riv laying spreading & compacting with G.R. stone do					
289.70 m <sup>2</sup> wide base (14)					
@ Rs. 4118.52/m <sup>2</sup>					Rs. 1193135/-
10) Riv and applying prime coat with emulsion (SS-1)					
3478.25 m <sup>2</sup> wide TMBP (34)					
@ Rs. 41.36/m <sup>2</sup>					Rs. 143778/-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/12) fir and applying PCC coat with emulsion (23-1)					
3476.25 m <sup>2</sup> wide TMB (34)					
@ Rs. 14.12/m <sup>2</sup> —				Rs. 49085/-	
12/13) fir laying & rolling close graded premix surface material —					
3476.25 m <sup>2</sup> wide (34)					
@ Rs. 208.81/m <sup>2</sup> —				Rs. 725876/-	
13/14) fir consist of P.C.C. H.25 grade pavement					
61.20 m <sup>2</sup> wide TMB (35)					
@ Rs. 7226.30/m <sup>2</sup> —				Rs. 442850/-	
14/15) fir & fixing ordinary KH stone — du —					
02 nos wide TMB (35)					
@ Rs. 2627.44/each —				Rs. 5255/-	
15/17) fir & fixing 20 nos KH stone — du —					
04 nos wide TMB (35)					
@ Rs. 673.29/each —				Rs. 2693/-	
16/18) fir & fixing boundary pi'Nos — du —					
24 nos wide TMB (36)					
@ Rs. 54932/each —				Rs. 13184/-	

Continuation

Particulars	Details of actual measurement			Certificate of area
	No	L	B	
28 (135) Brk brick masonry work in (114) to load wall - do				
45.50 m <sup>2</sup> wide TMB P-(10)				
@ Rs. 6850.71/m <sup>2</sup>				Rs. 266160
29 (137) plastering with cement mortar (114) on brick work				
117.59 m <sup>2</sup> wide TMB P-(40)				
@ Rs. 199.42/m <sup>2</sup>				Rs. 23450
30 (137) Br 1.5 MM thick cement putting - do				
24.48 m <sup>2</sup> wide TMB P-(41)				
@ Rs 60.54/m <sup>2</sup>				Rs. 14822
31 (144) Br & laying boundary R.C.C. pipe for culvert				
22.50 m wide TMB P-(41)				
@ Rs. 2144.94/m				Rs 48261
				Rs 6904833
Add GST @ 12%			Rs	828580
Add L. cell @ 1%			Rs	69048
Add S. Fee			Rs	95149
				Rs 7897610
Less 0.01% below			Rs. 40	7902
				7896820
Less previous payment			Rs	7049626
			Rs	847194

John  
05-08-2022  
J.E.