

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Ist an A/c B'd</u>					
<u>Name of Work - CMDG</u>					
<u>Road to Saipur under</u>					
<u>MIR (3054)</u>					
<u>Name of Agency - Sri Subhash</u>					
<u>Kumar Shahi</u>					
<u>BT- Deepur P.S- Rasulpur</u>					
<u>District- Sonam</u>					

<u>Agreement no - 39 MBD (2020-21)</u>					
<u>Agreement value - 33831527</u>					
<u>date of work order - 06-01-2021</u>					
<u>date of completion - 05-10-2021</u>					
<u>date of measurement - 3-1-2022</u>					
<u>date of Entry - 3-1-2022</u>					

Record Entry

(1) Clearing and grubbing road
land including

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Est on A/c Bill					
Abstract of cost					
(1/1) Clearing and grubbing road land					
Qty vide TMBP 2 item 1					
0.24 Hct @ Rs 55931.27/Hct					13424=
(2/3) Construction of granular sub base by providing well					
graded material					
pts measurement					
Qty vide TMBP 3 item 2					
26.30 m ³ @ Rs 2712.75/m ³					71345=
(3/4) providing laying					
Spreading and comp					
Stone aggregates					
WBM Grader - 2					
Qty vide TMBP 5 item 1					
39.33 m ³ @ Rs 4304.35/m ³					169290=
(4/5) providing laying					
Spreading and					
comp Stone					

Continuation

Rs 254059=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

BIF

254053 =
204

aggregated.

w Bm cracks - 3

Qty vide TM BP 8 item 1

90.42 m³ @ Rs 4540 = 19/m³ 410524 =

(5/6) providing and applying
primer coat with
Bitumen emulsion

(S-1)

Qty vide TM BP 9 item 1

1205.6 m² @ Rs 48.05/m² 57929 =

(6/7) providing and

applying tack

coat with bitumen

emulsion (Rs-11)

Qty vide TM BP 12 item 2

1280.3 m² @ Rs 16.33/m² 20907 =

(7/8) providing laying
and rolling mix
seal surface

Bitumen (S-90)

Qty vide TM BP 15 item 3

1280.3 m² @ Rs 232.23/m² 297324 =

(8/9) providing and
applying tack
coat with bitumen

Continuation Rs 1040743 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF	1040743 =
emulsion (RS-1)					
Full width					
Qty vide TMBP 16 item 1					
4500 m ² @ Rs 14.18 / m ²					63810 =
(9/10) providing and					
laying semi					
dense bituminous					
concrete with					
Bitumen (S-90)					
Qty vide TMBP 16 item 2					
112.48 m ³ @ Rs 12760.85 / m ³					1435340 =
(10/20) providing and					
laying of hot					
applied thermoplastic					
Road marking					
Qty vide TMBP 17 item 1					
240 m ² @ Rs 831.00 / m ²					199440 =
(11/11) providing RCC mis-					
grade Kilometre					
local Stone					
Qty vide TMBP 17 item 2					
2 Nos @ Rs 2816.69 / nos					5633 =
(12/12) providing RCC mis-					
grade 200m Stone					

Continuation Rs 2744966 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF	2744366=
Qty vide TMBP 17 item 3					
5 Nos @ RS 747.02 / Nos					3735=
$\left(\frac{13}{13}\right)$ providing in					
direction and					
place identical					
signs board					
Qty vide TMBP 17 item 4					
1.92 m ² @ RS 14102.45 / m ²					27077=
$\left(\frac{14}{14}\right)$ providing and					
fixing 600 mm					
equilateral triangle					
Qty vide TMBP 18 item 5					
4 Nos @ RS 4238.39 / Nos					16954=
$\left(\frac{15}{15}\right)$ providing and					
fixing 600 mm					
Circular Signs					
board.					
Qty vide TMBP 18 item 6					
2 Nos @ RS 4350.65 / Nos					8701=
$\left(\frac{16}{16}\right)$ providing and					
fixing 600 mm x					
450 mm rectangular					
Sign board					
Qty vide TMBP 18 item 7					
2 Nos @ RS 4204.79 / Nos					8409=
Continuation					RS 2809842=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF	2809842
(17/21) providing and fixing					
irony in formator					
Sign board with					
logo and maintain					
Sign board					
Qty vide TMBP 18 item 8					
2 NOS @ RS 10768.77 / NOS					21538
(18/2) construction of					
subgrade and					
earth shoulder					
with approved					

material obtained
from borrow pit

Qty vide TMBP 20 item 9

470.58 m³ @ RS 199.96/m³ 94097=

(19/19) providing planting
of trees and by
the road side

Qty vide TMBP 20 item 10

30 NOS @ RS 904.34 / NOS 271302=

Total RS 3196779=

Add Seigniorage fee 11955=

RS 3208734

LESS 2.75 Below RS Per Agreement 88240=

RS- 3120494=

Continuation

Page 7151022

18/5/22

Allocation No & Date -

Allocation - 26 29 27 000 = .

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total Bill -			312	0494	:
Limit By All -			29	27000	:

Material Statement under

(1) E/W - 470.59 m³

(2) Stone Aggregate = 372.59 m³

(3) Local Sand = 13.41 m³

(4) Stone Screaming = 32.32 m³

(5) Emulsion (SS-U) = 1.025 MT

(6) Emulsion (BS-U) = 1.366 MT

(7) Bitumen (S-90) = 15.736 MT

(8) Waste plaster = 19.5 kg

Recd
751622
25

Memo of Payment

Limit By Allocation - 2927000

Total Bill - 2927000 =

S.D @ 5-1. - 146350 = 73170
Refund

I.T @ 2-1. 58540 =

G.S.T @ 2-1. 58540 =

L.Ces @ 1-1. 29270 =

Royalty 16534 =

Royalty (M.V.) 62760 =

S.T 28138 =

T. Ded. 400132 =

Net Amt 2526868 =

Total 2927000 =

passed for ₹ 2927000 = Twenty Nine Lac
twenty seven thousand only

Continuation

कायपालक 3.

ग्रामीण कार्य दिवस
कार्य प्रमंडल विकास

सुभाष
20/6/22

20-06-22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd and Final Bill</u>					
<u>Name of work - CRDG Road to</u>					
<u>Saipur and MR (054)</u>					
<u>Name of Agency - Sri Subhash</u>					
<u>Kumar Shaha'</u>					
<u>AT - Deepum P.S - Rasulpur</u>					
<u>District - Siwan</u>					
<u>Agreement No - 39 M3D/2020-21</u>					
<u>Agreement value - 33931527 =</u>					
<u>date of work order - 06-01-2021</u>					
<u>date of completion - 05-10-2021</u>					
<u>date of measurement - Nil</u>					

date of Entry - Nil

Actual date of completion - 7-5-2022

Record Entry

for measurement
Nil

Recd
22/6/2022
7%