

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Ist on</u> <u>Small Bill</u>					
Name of Work -	p.w.D road				
	to Jorrenwa				
	MIR (3054)				
Name of Agency -	Sri Subhash				
	Kumari Shahi				
	AT - Deepur P.S - Rasulpur				
	Distt - Saran				

Agreement No - 39 MBD/2020-21

Agreement value - 33871527/-

date of work order - 06-01-2021

date of completion - 05-10-2021

date of measurement - 4-5-021

date of Entry - 4-5-021


Actual date of completion - 16-5-022

Record Entry

(1) Clearing and
grubbing road
land including

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) providing in planting of trees by drive road side					
		1000 m			
		<u>20</u>			= 50 Nos



Recd
16/5/22
25

Ist on final Bill

Abstract of cost

1) cleaning and grubbing
road land including
Qty vide TMBP 2 item 1
0.39 Hect @ Rs 55931.27/ha 19017=

2) construction of
granular sub base
by providing well
graded material

Qty vide TMBP 3 item 2
41.02 m³ @ Rs 2691.98/m³ 110425=

Continuation

Rs 129442=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF	129442=
(3/4) providing laying spreading and compact Stone Aggregate WBM Grad - 2					
Qty vide TMBP 5 item 1					
36.52 m ³ @ Rs 4263.67/m ³					155709=
(4/5) providing laying spreading and compact Stone Aggregate WBM Grad - 3					
Qty vide TMBP 8 item 1					
110.80 m ³ @ Rs 4500.95/m ³					498705=
(5/5) providing laying spreading and compact Stone Aggregate WBM Grad					
(5/6) providing and applying primer coat with Bitumen Emulsion (SS-1)					
Qty vide TMBP 8 item 1					
1477.33 m ² @ Rs 48.04/m ²					70971=
(6/7) providing and Tack coat with					

Continuation

Rs 854827=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Bit	854827 =
bitumen emulsion					
(RS-1) pot measure					
Qty vide TMBP 9 item 2					
1562.14 m ² @ Rs 16.32/m ²					25499 =
(7/8) providing laying					
and calling of					
prime surface					
max seal					
Surface Bitumen seal					
Qty vide TMBP 12 item 3					
1562.14 m ² @ Rs 231.59/m ²					361698 =
(8/9) providing and					
applying torch					
coat with Bitumen					
emulsion (RS-1)					
Qty vide TMBP 15 item 1					
6346.63 m ² @ Rs 14.18/m ²					89995 =
(9/10) providing and					
laying semi-dense					
bituminous concrete					
prime surface					
Qty vide TMBP 16 item 2					
158.64 m ³ @ Rs 12720.14/m ³					2017923 =
(10/20) providing and					
laying of hot					

Continuation

Rs 3349937 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIR-	3349937 =
Applied thermoplane					
Road marking					
Qty vide TM BP 17 item 1					
340 m ² @ RS 831.00/m ²					282540 =
(11/11) providing in RCC 11.5					
grade kilometre					
local stone					
Qty vide TM BP 17 item 2					
3 NOS @ RS 2805.33 / NOS					8416 =
(12/12) providing in RCC 11.5					
grade 200 m local stone					
Qty vide TM BP 17 item 3					
7 NOS @ RS 745 / NOS					5215 =
(13/13) providing in					
direction and					
place identification					
sign board					
Qty vide TM BP 18 item 4					
1.92 m ² @ RS 14095.36/m ²					27063 =
(14/14) providing in fixing					
600 mm equilateral					
triangle					
Qty vide TM BP 18 item 5					
6 NOS @ RS 4233.07 / NOS					25398 =
(15/15) providing in					
					RS 3698569 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF	3692569=
fixing 600 mm circular sign board					
Qty vide TMBP 18 item 6					
4 NOS @ RS 4345.33 / NOS					17381=
(16) providing and fixing 600 mm x 450 mm rectangular sign board					
Qty vide TMBP 18 item 7					
2 NOS @ RS 4198.43 / NOS					8399=
(17) providing and fixing mm c/sy intermatory sign board and maintained sign board					
Qty vide TMBP 18 item 8					
2 NOS @ RS 10758.14 / NOS					21516=
(18) construction of subgrade and earthen shoulder with approved material obtained from borrow					

Continuation

RS 3745865=

LNSDAP - 01 - 20.5.2022
 Attachment - 4078000 = 20
 26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BJR	3745865 =
Qty wide TMBP 20.20.20					
678.85 m ³ @ RS			199.96/m ²		135743 =
(19) providing in planting of trees by the road side					
Qty wide TMBP 21 item 10					
50 nos @ RS 904.34/m ²					45217 =
Total RS					3926825 =
less 2.75 Below as per Agreement (C)					107988 =

cap
 20/6/22
 361572
 RS 3818837 =
 Road
 16151022

Material statement up to date

- (1) E/W - 678.85 m³
- (2) Stone Aggregat - 478.89 m³
- (3) Local sand - 20.92 m³
- (4) Stone screenings 36.45 m³
- (5) Emulston (SS-1) = 1.256 MT
- (6) Emulston (RS-1) = 1.852 MT
- (7) Bitumen (S-90) = 21.771 MT
- (8) waste plaster = 238 kg

Continuation