

Name of work - Rohar To Dakshin Musharu

Schedule XLV Form No. 134.

(NOB-BRIS)

Biraul

DIVISION

Biraul

SUB-DIVISION


MBNo-1028

Measurement Book

Agency - Sri Aman Nath Jha

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1) P/F - M.M.W.S.Y Berds.					
1 vide it-1, P-9 =	02 Nos				
H-8, P-16 =	01 No				
Total =	03 Nos				
@ Rs- 9826.10/ea - Rs-	29478 =				
(2) P/F - B.M. Pillars					
1 vide it-2, P-9 =	02 Nos				
@ Rs- 4149.12/ea - Rs-	8298 =				
(3) P/F - Reference Pillars					
2 vide it-3, P-9 =	09 Nos				
@ Rs- 1921.35/ea - Rs-	17292 =				
(4) Clearing & Grubbing					

vide it-4, P-9 =				0.765/ea.	
@ Rs- 52970.33/ea - Rs-				40,522 =	
(5) Pr. Road Side excav.					
4 vide it-5, P-10 =				245.25 m ³	
@ Rs- 75.57/m ³ - Rs-				18,534 =	
(6) Constr. of embankment					
5 Road - 1000 mt.					
vide it-6, P-10 =				789.60 m ³	
H-6/A, P-15/16 =				742.80 m ³	
Total =				1532.40 m ³	
Limit =				1499.96 m ³	
@ Rs- 190.07/m ³ - Rs-				28,5097 =	
(7) Constr. of embankment					
6 Road - 100 mt					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/E Amount - \$					11962448=00
Add - 12.1. 4.5.7 =					1435494=
Add - 1.1. 4.5 =					119624=
Add - S/Free =					70718=
Total \$					13588284=00
less 6.89.1. Bchw =					936233=
Balance \$					12652051=00
less Previous Payment =					7858180=
(P-1)					
Net Payment \$					4793871=00
 30/10/22 J. K. S. E.  30/10/22 A. K. S. E.  30/10/22 A. K. S. E.					