

अभिप्रेत रीति के लिए २५ अक्टोबर

Schedule XLV-Form No. 134
MHBSY

Kaushal Kishor Singh **DIVISION**

SUB-DIVISION

१४३

MEASUREMENT BOOK

Abstract

3635

गुणितान दिनि माह १६ ई १६ मिन १४
... ..

1st on A/c bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w- Construction of road from Amichand Rai House to Baghmara					
Agency- Kaushal Kishor Singh					
					Proyagkothi, Singan
Agg.no:-	SBP	35	of	2021-22	
D.O.S:-	03/08/2021				
D.O.C:-	02/05/2022				
<u>Abstract of Cost</u>					

1/3	Setting out Construction of reference and working benchmark				
	Qty. vide MB-3634				
	Page - 1			0.650 Km.	
	@ Rs. 4010.46/Km				Rs. 2607 = 00
2/2	Construction of reference pillars/Bridges				
	Qty. vide MB-3634				
	Page - 1			0.650 Km.	
	@ Rs. 1932.02/Km				Rs. 1256 = 00
3/3	clearing and grubbing road land				
	Qty. vide MB-3634				
	Page - 1			0.21 Hct.	
	@ Rs. 52970.34/Hct.				Rs. 11124 = 00

Continuation

2
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 → Excavation for roadway in soil using manual means Qty. vide MB-3634 Page - 4				62.66 m ³	
@ Rs. 130.83/m ³					Rs. 8138 = 00
5 → Construction of embankment 1000 m lead Qty. vide MB-3634 Page - 3				734.25 m ³	
@ Rs. 190.36/m ³					Rs. 139772 = 00
6 → Construction of embankment 100 m lead Qty. vide MB-3634 Page - 3				244.75 m ³	
@ Rs. 152.33/m ³					Rs. 37283 = 00
7 → Construction of granular sub-base Qty. vide MB-3634 Page - 4				291.82 m ³	
@ Rs. 2801.72/m ³					Rs. 817598 = 00
8 → P/L S/c Stone agg. of specific size of WBM III Qty. vide MB-3634 Page - 5				185.86 m ³	
@ Rs. 3438.14/m ³					Rs. 639018 = 00
9 → E/W in ex. cov. for foundn Qty. vide MB-3634 Page - 2				8.82 m ³	
@ Rs. 279.09/m ³					Rs. 2462 = 00

Continuation

