

MB No:- 2653

1717 GSY - (SC)

# Measurement Book

Schedule XLV-Form No. 134

Rural Work Department Works Division

SAHARSA

RWD Work SUB-DIVISION

SAURABHAR

SH TO Padamdiya D. 700 Km

by / SUNRISE  
Jobing Kumar (Maur)

# 1st on A/C Bill

1

Name of work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                   | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------|-------------------------------|----|----|----|------------------|
|                                               | No.                           | L. | B. | D. |                  |
| Name of Work:- Constn of Road from            |                               |    |    |    |                  |
| SH TO padamfura pokhar via                    |                               |    |    |    |                  |
| Murti jagar house                             |                               |    |    |    |                  |
| Agency:- M/s Samrae Construction              |                               |    |    |    |                  |
| Agreement No. 30800/14457/20-21               |                               |    |    |    |                  |
| Agreement Rate. 3.75 % Below                  |                               |    |    |    |                  |
| Agreement value - 5584297 + 494372 = 6078     |                               |    |    |    |                  |
| Length of Road:- 0.700 KM (BT. 400 + PCC 300) |                               |    |    |    |                  |
|                                               |                               |    |    |    |                  |
|                                               |                               |    |    |    |                  |
| No of CD - MP - 2-0 Nos.                      |                               |    |    |    |                  |
| Date of Commencement:- 08.06.20               |                               |    |    |    |                  |
| Date of Completion:- 07.08.21                 |                               |    |    |    |                  |
| Date of Entry:- 05.11.20                      |                               |    |    |    |                  |
|                                               |                               |    |    |    |                  |
| ① Setting out pillar - -                      |                               |    |    |    |                  |
| - - - - -                                     |                               |    |    |    |                  |
| ② Bench mark                                  |                               |    |    |    |                  |
| BT - 1-0 Nos                                  |                               |    |    |    |                  |
|                                               |                               |    |    |    |                  |
| ③ Reference pillar                            |                               |    |    |    |                  |
| BT - 2-0 Nos                                  |                               |    |    |    |                  |
|                                               |                               |    |    |    |                  |
| ④ pro clearing & Grabbing                     |                               |    |    |    |                  |
| of Road land - - -                            |                               |    |    |    |                  |
| 2 23 30 3.50 = 48.30 m <sup>2</sup>           |                               |    |    |    |                  |

Continuation

Hence diff - 0.483 Hq.

# Abstract of Cost-

2nd p. fitted BSI

18

Sch. XLV-Form No. 134

| Particulars                                                            | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                        | No.                           | L. | B. | D. |                  |
| (1) Setting out pillar                                                 |                               |    |    |    |                  |
| — E/S P- (8)                                                           |                               |    |    |    |                  |
| (2) Bench marks                                                        |                               |    |    |    |                  |
| 1.0 No @ 4323 = 26/each - B                                            |                               |    |    |    | 4323 = 26        |
| (3) Reference pillar                                                   |                               |    |    |    |                  |
| 2.0 Nos @ 1971 = 87/each - B                                           |                               |    |    |    | 3944 = 87        |
| (4) pro clearing & grubbing of                                         |                               |    |    |    |                  |
| road - E/S P- (8)                                                      |                               |    |    |    |                  |
| 0.48349 @ 51133 = 76/each - B                                          |                               |    |    |    | 24698 = 76       |
| (5) Constn of Embankment -                                             |                               |    |    |    |                  |
| — E/S P- (17)                                                          |                               |    |    |    |                  |
| 209.44 m <sup>3</sup> @ 140 = 25/m <sup>3</sup> - B                    |                               |    |    |    | 99499 = 25       |
| (6) Constn of Embankment -                                             |                               |    |    |    |                  |
| — E/S P- (17)                                                          |                               |    |    |    |                  |
| 1020.91 m <sup>3</sup> @ 185 = 69/each - B                             |                               |    |    |    | 169573 = 69      |
| (7) Constn of subgrade E/S                                             |                               |    |    |    |                  |
| — E/S P- (8) + (13)                                                    |                               |    |    |    |                  |
| 907.20<br>334.25 = 124.45 m <sup>3</sup> @ 157 = 33/m <sup>3</sup> - B |                               |    |    |    | 232561 = 33      |
| (8) Constn of G.S.D. - E/S                                             |                               |    |    |    |                  |
| — E/S P- (9)                                                           |                               |    |    |    |                  |
| 445.23 m <sup>3</sup> @ 2767 = 57/m <sup>3</sup> - B                   |                               |    |    |    | 1232205 = 57     |
| (9) pro & laying W.B.M. G.S.D.                                         |                               |    |    |    |                  |
| — E/S P- (9)                                                           |                               |    |    |    |                  |
| 199.83 m <sup>3</sup> @ 3153 = 94/m <sup>3</sup> - B                   |                               |    |    |    | 630252 = 94      |

Continuation

R 24170552

## Sch. XLV-Form No. 134

| Particulars                                       | Details of actual measurement |    |     |    | Contents of area |
|---------------------------------------------------|-------------------------------|----|-----|----|------------------|
|                                                   | No.                           | L. | B.  | D. |                  |
|                                                   |                               |    | B.F | B  | 2417055-         |
| 8/8 pro applying prime.                           |                               |    |     |    |                  |
| coal - E/P - (9)                                  |                               |    |     |    |                  |
| 1515.04 <sup>2</sup> @ 45 = 28/4 <sup>2</sup> - B |                               |    |     |    | 68569 = 0        |
| 9/9 pro applying back coal                        |                               |    |     |    |                  |
| - E/P - (9)                                       |                               |    |     |    |                  |
| 1515.04 <sup>2</sup> @ 15 = 39/4 <sup>2</sup> - B |                               |    |     |    | 2331620          |
| 10/10 pro laying Rolling H-SS                     |                               |    |     |    |                  |
| - E/P - (9)                                       |                               |    |     |    |                  |
| 1515.04 <sup>2</sup> @ 200.01/4 <sup>2</sup> - B  |                               |    |     |    | 30301520         |
| 11/11 pro pcc H-30                                |                               |    |     |    |                  |
| - E/P - (9)                                       |                               |    |     |    |                  |
| 182.60.4 @ 6749 = 94/4 <sup>2</sup> - B           |                               |    |     |    | 1232534-         |
| 12/12 pro hard shoulder                           |                               |    |     |    |                  |
| - E/P - (14)                                      |                               |    |     |    |                  |
| 90.04 <sup>2</sup> @ 543 = 78/4 <sup>2</sup> - B  |                               |    |     |    | 48940 = 0        |
| 12/13 pro p fixing km stone                       |                               |    |     |    |                  |
| - E/P - (14)                                      |                               |    |     |    |                  |
| ④ km stone                                        |                               |    |     |    |                  |
| 2.0 No @ 2168 = 20/each - B                       |                               |    |     |    | 4336 = 0         |
| ⑥ 2004 stone                                      |                               |    |     |    |                  |
| 2.0 No @ 584 = 13/each - B                        |                               |    |     |    | 1168 = 0         |
| 14/14 pro p fixing HWS p u/s -                    |                               |    |     |    |                  |
| of HWS - E/P - (10 + 14)                          |                               |    |     |    |                  |
| 2+2 = 4.0 No @ 9385 = 89/each - B                 |                               |    |     |    | 37544 = 0        |

Continuation

B 4136477 = 0

| Particulars                       | Details of actual measurement |    |          |    | Contents of area |
|-----------------------------------|-------------------------------|----|----------|----|------------------|
|                                   | No.                           | L. | B.       | D. |                  |
|                                   |                               |    | B. P. R. |    | 4136477.00       |
| (14) pro fixing Bandy pill        |                               |    |          |    |                  |
| — c/s P. (14)                     |                               |    |          |    | 7649.00          |
| 16.0 Nos @ 475.04/each-R          |                               |    |          |    | 7649.00          |
| (15) pro fixing Traffic signs     |                               |    |          |    |                  |
| — c/s P. (15)                     |                               |    |          |    |                  |
| (6) 600MM Triangle                |                               |    |          |    |                  |
| 10.0 Nos @ 3748.23/each-R         |                               |    |          |    | 37482.00         |
| (6) 600MM Circular                |                               |    |          |    |                  |
| 2.0 Nos @ 5020.14/each-R          |                               |    |          |    | 10040.20         |
| (C) 800X600MM Rectangular         |                               |    |          |    |                  |
| 8.0 Nos @ 6993.11/each-R          |                               |    |          |    | 55945.00         |
| (d) 600X450MM Rectangular         |                               |    |          |    |                  |
| 6.0 Nos @ 4889.95/each-R          |                               |    |          |    | 29340.00         |
| (e) 900MM Square                  |                               |    |          |    |                  |
| 4.0 Nos @ 8916.01/each-R          |                               |    |          |    | 35664.00         |
| (16) pro Road Marking on          |                               |    |          |    |                  |
| (17) BT surface c/s P. (15)       |                               |    |          |    |                  |
| 80.042 @ 735.44/M <sup>2</sup> -R |                               |    |          |    | 58835.00         |
| (17) pro Road Marking on P.C.C    |                               |    |          |    |                  |
| (18) — c/s P. (15)                |                               |    |          |    |                  |
| 60.042 @ 821.29/M <sup>2</sup> -R |                               |    |          |    | 49277.00         |
| (12) planting of Tree             |                               |    |          |    |                  |
| — c/s P. (15)                     |                               |    |          |    |                  |
| 25.0 Nos @ 815.28/each-R          |                               |    |          |    | 20382.00         |

Continuation

Rs 4441091.00

## Sch. XLV-Form No. 134

| Particulars                                         | Details of actual measurement |    |         |    | Contents of area |
|-----------------------------------------------------|-------------------------------|----|---------|----|------------------|
|                                                     | No.                           | L. | B.      | D. |                  |
|                                                     |                               |    | B.f - B |    | 4441091/2        |
| (19/21) E/W 10 excavation                           |                               |    |         |    |                  |
| — E/W P- (10)                                       |                               |    |         |    |                  |
| 59.58 m <sup>2</sup> @ 269 = 32/4 <sup>2</sup> - B  |                               |    |         |    | 1604624          |
| (20/22) pro pcc 1-15 leveling                       |                               |    |         |    |                  |
| course — E/W P- (10)                                |                               |    |         |    |                  |
| 9.16 m <sup>2</sup> @ 5343 = 74/4 <sup>2</sup> - B  |                               |    |         |    | 489492           |
| (21/23) pro pcc 1-20 in open                        |                               |    |         |    |                  |
| foundation — E/W P- (10)                            |                               |    |         |    |                  |
| 67.48 m <sup>2</sup> @ 6067 = 45/4 <sup>2</sup> - B |                               |    |         |    | 409432           |
| (22/24) painting of plaster                         |                               |    |         |    |                  |
| — E/W P- (14)                                       |                               |    |         |    |                  |
| 41.28 m <sup>2</sup> @ 97 = 19/4 <sup>2</sup> - B   |                               |    |         |    | 401220           |
| (23/25) pro laying Rec NP 3                         |                               |    |         |    |                  |
| P- (10) pipe — — E/W                                |                               |    |         |    |                  |
| 15.0 m @ 3989 = 82/4 <sup>2</sup> - B               |                               |    |         |    | 5984720          |
| (24/26) pro laying duct pipe                        |                               |    |         |    |                  |
| — E/W P- (16)                                       |                               |    |         |    |                  |
| 25.0 m @ 436 = 63/4 <sup>2</sup> - B                |                               |    |         |    | 280992           |
|                                                     |                               |    |         | B  | 50074762         |
| Add - GST + L.C @ 13% H/B                           |                               |    |         |    | 6509722          |
| 8% fee @ 10% H/B                                    |                               |    |         |    | 609862           |
|                                                     |                               |    |         | B  | 57193842         |

Continuation

B 57193842

## Sch. XLV-Form No. 134

| Particulars           | Details of actual measurement |    |     |    | Contents of area |
|-----------------------|-------------------------------|----|-----|----|------------------|
|                       | No.                           | L. | B.  | D. |                  |
|                       |                               |    | B.F | B. | 5719364          |
| Less 3.75% Below      |                               |    |     | B  | 214477           |
|                       |                               |    |     | B  | 5504907          |
| Less Previous payment |                               |    |     | B  | 4932971          |
|                       |                               |    |     | B  | 571936           |
|                       |                               |    |     | B  | 571936           |

05/06/22  
JE

11/11/22  
07/06/22  
AE

CAP  
07-06-2022

Continuation