

mmgsy

M.B.No- 418

Schedule XIV-Form No. 134

સિવિલ ઓફ કમ્પાઈ એન્ડ મ્યુનિસિપલ

સ્ટ્રીટ નીક નક

DIVISION

અમદાવાદ નગર નિકાસ

SUB-DIVISION

અમદાવાદ નગર નિકાસ


M.B.No- 418

Measurement Book

K. K. Kishore

418

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल-100 (एक सौ) पन्ने हैं जिसे
श्री अरिपलेश कुमार सहायक
अभियंता, ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, परबता का
निर्गत किया जाता है।


30.4.20

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, गोगरी
30.4.20

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION
अवर प्रमंडल परबता SUB-DIVISION

Measurement Book

No. 418

Name of officer _____

Date of first entry _____

1 MM454-5C

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Road					
from Sinchari Bandh Kuleri					
tola to Mathurapur Gandhi					
Chouki.					
Name of Agency - Kunal Kishore					
Agreement No. - 38.SRD/2019-20					
Date of Start - 21.11.2019					
Date of Completion - 20.11.2020					
Revised measurement					
Date - 10.06.2020					
1. setting out of pillars					
Pvg. & fixing of working					
benchmark pillars etc -					
do-do-all comp job -					
0.400 km.					
2. clearing & grubbing					
road land (by manual					
means) including uprooting					
wild vegetation, grass, bushes					
etc - do-do-all comp job -					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Construction of road					
- from Simchal bazar Kuchmitola					
to Mathurapur Gandhi Chowk					
Name of Agency :- Kunal Kishore					
Agreement No :- 33 SBD/2019-20					
Date of Start of Work :- 2/11/2019					
Date of completion :- 20/11/2019.					
Further measurement NIL.					
05/12/22 J.E. 06/12/22 A.R.					
Abstract of cost:					
①. Setting out of pillars.					
Providing and fixing of working bench mark pillars.					
Length vide T.M.B.P-42 - 1.550 KM					
@ Rs 17145 = 40/KM — Rs 26575 =					
② Clearing and grubbing					
road land by manual means					
including uprooting wild vegetation					
Area vide T.M.B.P-42 - 0.62 Hect					
@ Rs 48744 = 04/Hect — Rs 30221 =					
③. Construction of embankment					
with material obtained from borrow pits with a lift do. do.					
b. 1000 m land.					
Qty vide T.M.B.P-42 - 1667.18 m ³					
@ Rs 146 = 99/m ³ — Rs 245059 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ii) 100 m lead					
Qty vide T.M.B. P-43			-	2500.783 m ³	
@ Rs 110 = 46/m ³					Rs 276256 =
4. Compacting original ground + forming of the ground upto a level of 300mm below the subgrade etc.					
Qty vide T.M.B. P-43			-	2956.80 m ³	
@ Rs 30 = 80/m ³					Rs 91069 =
5. Construction of granular sub base by providing well graded material etc. all.					
Qty vide T.M.B. P-44			-	72514 m ³	
@ Rs 2760 = 57/m ³					Rs 2001756 =
6. Rtg, laying, spreading & Compacting Stone aggregate of Specific Sizes to W 3/4" Ast 11					
Qty vide T.M.B. P-44			-	354.487 m ³	
@ Rs 3755 = 69/m ³					Rs 1331343 =
7. Construction of Un-reinforced Plain Cement Concrete thickness as per design etc do etc.					
Qty vide T.M.B. P-44			-	579.64 m ³	
@ Rs 7058 = 07/m ³					Rs 4091281 =
8. Rtg & applying primer coat with bitumen emulsion Sol -					
Area vide T.M.B. P-45			-	2015.0 m ²	
@ Rs 46 = 02/m ²					Rs 92730 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) Paving & bituminizing of road with bitumen oil					
Area vide T.M.B.P. - 45 -					2005 m ²
@ Rs 12 = 72/m ²					Rs 23772 =
(10) Providing, laying and rolling of class 9 road & pre-cast surface etc.					
Area vide T.M.B.P. - 45 -					2007.38 m ²
@ Rs 12 = 25/m ²					Rs 386120 =
(11) Construction of Subgrade & earthen shoulder etc.					
Qty vide T.M.B.P. - 46 -					1914.662 m ³
@ Rs 148 = 64/m ³					Rs 294552 =
(12) Reinforcement of concrete - concrete - 15 grade - 100 mm dia local stone of standard design etc.					
i) 100 stone.					
Nos vide T.M.B.P. - 46 -					3.00 Nos.
@ Rs 2248 = 12/Nos.					Rs 6744 =
ii) 200 m Stone.					
Nos vide T.M.B.P. - 46 -					6 Nos.
@ Rs 614 = 93/Nos.					Rs 3689 =
(13) Paving & bituminizing of Semi reflective Cautionary or advisory and informative sign board.					
i) 900 mm equilateral triangle.					
Nos vide T.M.B.P. - 46 -					2 Nos.
@ Rs 689 = 22/Nos					Rs 3378 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ii) 600mm equilateral triangle.					
Nos vide T.M.B. 47 -				10 Nos	15575
@ Rs 1557 = 50/Nos					Rs 15575 =
iii) 600mm circular sign post					
Nos vide T.M.B. 47 -				6.00 Nos	
@ Rs 1682 = 43/Nos					Rs 9614 =
iv) 800x600mm rectangular					
Nos vide T.M.B. 47 -				4 Nos	
@ Rs 1672 = 12/Nos					Rs 6688 =
19) Planting of trees along roads					
etc on roads in two lanes -					
Nos vide T.M.B. 47 -				106m	
@ Rs 97 = 14/m					Rs 10297 =
20) Providing & fixing of typical M.G. sign					
Information sign board					
with logo of project -					
i) Nos vide T.M.B. 47 -				2 Nos	
@ Rs 2321 = 24/Nos					Rs 4642 =
ii) Main Information board					
Nos vide T.M.B. 48 -				1 Nos	
@ Rs 7782 = 18/Nos					Rs 7782 =
iii) Citizen Information logo					
Nos vide T.M.B. 48 -				2 Nos	
@ Rs 7782 = 18/Nos					Rs 15564 =

Continuation

Scanned with CamScanner