

mmgsy (s.c)

m.B.No- 475
20-21

~~Basua~~ ~~Basua~~ ~~Basua~~ ~~Basua~~
Schedule XLV Form No. 134.
Basua Basua se Basua village
Basua

Division. Gagan DIVISION

Sub. Division. Gagan SUB-DIVISION

Ray (U.E) m.B.No- 475

Measurement Book

Ray

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल - 100 (एक सौ) पन्ने हैं जिस
की अरविन्द कुमार, सहायक अभियंता,
ग्रामीण कार्य विभाग, कार्य अवर
प्रमंडल, गोगरी का निर्गत किया
जाता है।


25.9.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-गोगरी
25.9.20

Sch. XLV-Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल गोगरी SUB-DIVISION

MEASUREMENT BOOK

No. 475

Name of Officer _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of Road from				
	Bsaup Bardh se Bausa				
	village under MMG.S.Y.				
Name of Agency:-	Raj				
Agreement NO:-	39 S.B.D/2020-2021.				
Date of Commencement:-	19/9/2020				
Date of Completion :-	18/6/2021.				
Date of measurement:-					

①/② Providing and fixing Logo of projects.
and fixing of typical MMG.S.Y. informatory
sign board.

Logo Identification sign board - 1 Nos.
Citizen information board - 1 Nos.
2 Nos.

②/① Providing and fixing of
reference pillars. - 1 Nos

③/② Clearing and grubbing road land
by manual means, including uprooting
wild vegetation, grass, bushes, etc all.

2x10x 30.00x 3.50 = 2100 m²
2x5x 30.00x 3.50 = 1050 m²
2x1x 20.00x 3.50 = 140 m²
3290 m²

= 0.33 hect

Continuation

②h

31

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Abstract of Cost

Nice. Vibe T.M.B.P.	22 -	6:00 Nies
---------------------	------	-----------

② - Ing affixing of Reference pillar

Nos vnde T.M.B.P-23 - 2 Nos

Q_B 1748=97/Nos. - Q_B 3498=

3. Cleaning and grubbing road land by manual means.

Area whole T.M.B.P. 23 - 0.33 Hect

@ 51133 = 76/Hect: — 16874 =

4 Construction of embankment
with material obtained from
borrow pits etc.

Scanned with CamScanner

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Qty vide T.M.B.P. 23 -			715.71	m ²
@ Rs 150 = 28/m ²				- Rs 107629
5. Construction of subgrade and earthen shoulder do-do				
Qty vide T.M.B.P. 24 -			1318.87	m ²
@ Rs 176 = 58/m ²				- Rs 232886 =
6. Construction of granular sub base by providing graded material do do				
Qty vide T.M.B.P. 24 -			388.31	m ³
@ Rs 2569 = 09/m ³				- Rs 997603
7. Providing, laying, spreading & compacting WBM Gr-II do do				
Qty vide T.M.B.P. 24 -			146.417	m ³
@ Rs 3249 = 07/m ³				- Rs 438072 =
8. Providing & applying primer coat with bitumen emulsion				
Area vide T.M.B.P. 25 -			1797.75	m ²
@ Rs 43 = 29/m ²				- Rs 78004 =
9. Rg & applying Jack coat 'A'				
Area vide T.M.B.P. 25 -			1797.25	m ²
@ Rs 14 = 02/m ²				- Rs 28815 =
10. Rg, laying, and rolling of close graded premix surface				
Area vide T.M.B.P. 25 -			1797.75	m ²
@ Rs 195 = 49/m ²				- Rs 351344 =
11. Planting of trees by road side				
Nos vide T.M.B.P. 26 -			45 Nos.	
@ Rs 819 = 92/Nos.				- Rs 36896 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12. Reinforced C.C. 15 grade kg/l. sh.					
④ 100 stone					
Nos vide T.M.B.P. - 26 -					2 Nos.
@ Rs 2087 = 31/Nos.					- Rs 4175 =
iii) 200M stone.					
Nos vide T.M.B.P. - 26 -					2 Nos.
@ Rs 577 = 09/Nos.					- Rs 1154 =
13. Reinforced C.C. boundary pillar					
Nos vide T.M.B.P. - 27 -					16 Nos.
@ Rs 472 = 93/Nos.					- Rs 7567 =
⑭ Providing, fixing & retiro -					
reflectors & cautioning,					
mandatory information sign board					
i) 600mm equilateral triangle.					
Nos vide T.M.B.P. - 27 -					16 Nos.
@ Rs 3698 = 54/Nos.					- Rs 59177 =
ii) 600mm circular speed limit					
Nos vide T.M.B.P. - 27 -					8 Nos.
@ Rs 4970 = 46/Nos.					- Rs 59764 =
iii) 600 X 450 mm rectangular					
Nos vide T.M.B.P. - 27 -					6 Nos.
@ Rs 4678 = 40/Nos.					- Rs 28070 =
iv) 900mm side octagon.					
Nos vide T.M.B.P. - 27 -					2 Nos.
@ Rs 8866 = 33/Nos.					- Rs 17733 =
⑮ Providing & laying of hot applied					
thermo plastic compound paint					
Nos vide T.M.B.P. - 28 -					106 m
@ Rs 735 = 44/m					- Rs 77957 =

Continuation

Scanned with CamScanner