

mmgsy SC

M.B.No- 473

20-21

Schedule XLY Form No. 134.
R.E.O. Road to Dhankheta

Division. Gogri DIVISION

Sub Division. Gogri SUB-DIVISION

Vaibhav Kumar

Measurement Book

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल-100 (एक सौ) पन्ने हैं जिसमें
श्री अरविन्द कुमार सहायक अभियंता
ग्रामीण कार्य-विभाग, कार्य अवर
प्रमंडल, गोगरी का निर्गत किया
जाता है।

25.9.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-गोगरी
25/9/20

Sch. XLV-Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल गोगरी SUB-DIVISION

MEASUREMENT BOOK

No.

473

Name of Officer

28/9/20

REFERENCE TO B.M.V CODE CHITRA

Date of first entry 14/10/20

Date of last entry 17/10/20

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of Road from					
REB Road to Dhankhata.					
Name of Agency:- Vallabhai Kumar.					
Agreement No:- 38 BOD/2020-2021					
Date of start of work:- 19/9/2020					
Date of completion of work:- 18/6/2021					

Record entry:-					
①/② Providing and fixing of typewritten					
massy information sign board					
with logo as per MORD specification					
Logo identification sign board - 1 Nos.					
Citizen Information Board - 1 Nos.					
					2 Nos.
②/③ Cleaning and grubbing road					
land by manual means including					
uprooting wild vegetation, grass,					
bushes, do-down etc. all comp.					
2x10x30.00x1.500					= 900m
2x3x30.00x1.500					= 270m
2x1x10.00x1.500					= 30.00m
					1200m
					= 0.12 Hect.

Continuation

3rd & final Bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction of road from Rco road to Dhankhola					
Name of Agency :- Valbhav Kumar.					
Agreement No :- 38 RD/2020-2021					
Date of start of work :- 11/3/2020.					
Date of completion of work :- 18/6/2021					
Act date of completion :- 26/3/2022					
Further measurement NIL					
05/12/22					
J.E.					

①/②	Providing and fixing of typical M.M.G.Sy. informative sign board				
	Nos vide T.M.B.P-17 - 6-00 Nos				
	@ Rs. 8860 = 58/Nos.				Rs 53163 =
②/③	Clearing and grubbing road land by manual means				
	Area vide T.M.B.P-17 - 0.1245 Hect				
	@ Rs. 5133 = 76/Hect				Rs 6366 =
③/⑦	Excavation for roadway in soil				
	Using manual means				
	@ Rs. 74 = 16/m ³			52.50 m ³	Rs 3898 =
④/⑧	Construction of embankment with material obtained from				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
borrow pits with upst	100 m				
Qty vide T.M.B.P-18	-			110.452 m ³	
@ Rs 150 = 38/m ³					-Rs 166790=
⑩ Construction of granular sub base by providing course graded material					
Qty vide T.M.B.P-18	-			251.578 m ³	
@ Rs 2335 = 08/m ³					-Rs 587302=
⑪ Providing, laying, spreading and Compacting w Big Gun					
Qty vide T.M.B.P-18	-			126.529 m ³	
@ Rs 2944 = 08/m ³					-Rs 372511=
⑫ Providing and fixing of working benchmark pillars.					
Nos vide T.M.B.P-18	-			1 Nos	
@ Rs 3775 = 69/Nos					-Rs 3775=
⑬ Reference pillars.					
Nos vide T.M.B.P-19	-			2 Nos	
@ Rs 1727 = 85/Nos					-Rs 3454=
⑭ Providing and applying primer coat with SSI					
Area vide T.M.B.P-19	-			1687.062 m ²	
@ Rs 43 = 79/m ²					-Rs 73033=
⑮ Providing and applying tick coat					
Area vide T.M.B.P-19	-			1687.062 m ²	
@ Rs 14 = 88/m ²					-Rs 25103=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
① (17) Providing rolling gun flag				
of close & fixed for measurement				
Nos vide T.M.B.P. 13				1187.06 m ²
@ Rs 195 = 55/m ²				- Rs 329905 =
② (18) Construction of subgrade & earth shoulder with a/sprawl meter				
Nos vide T.M.B.P. 19				314.846 m ²
@ Rs 176 = 58/m ²				- Rs 55595 =
③ (19) Reinforced Cement concrete MIS grade Kilometer/Local stone & subgrade				
ii) RM Stone -				
Nos vide T.M.B.P. 20				2 Nos
@ Rs 2068 = 99/Nos.				- Rs 4138 =
iii) 200 kg stone				
Nos vide T.M.B.P. 20				2 Nos
@ Rs 573 = 83/Nos.				- Rs 1148 =
④ (20) Reinforced Cement concrete MIS grade boundary pillar				
Nos vide T.M.B.P. 20				8.00 Nos
@ Rs 471 = 43/Nos				- Rs 3771 =
⑤ (21) Providing and fixing of 600 mm square tiles to be laid				
Nos vide T.M.B.P. 20				12 Nos
@ Rs 3689 = 97/Nos				- Rs 44280 =
ii) 600 mm circular spread of 100 mm				
Nos vide T.M.B.P. 20				6 Nos
@ Rs 4961 = 88/Nos				- Rs 29771 =
iii) 600 x 450 mm rectangular kerb				
Nos vide T.M.B.P. 20				2 Nos
@ Rs 4669 = 83/Nos				- Rs 9340 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14) 900 mm side Octagonal.					
Nos vide T.M.B.P-20	-			1.00 Nos.	
@ Rs. 55.7 = 55.7/Nos					- Rs. 55.71 =
15) 67) Provisioning and laying of hot applied					
Area vide T.M.B.P-21	-			93 m ²	
@ Rs. 735 = 44/m ²					- Rs. 72073 =
16) 25) Direction and Place Identification					
Nos vide T.M.B.P-21	-			1 Nos	
@ Rs. 2743 = 32/Nos					- Rs. 2743 =
17) 18) Planting of trees by the roadside					
Nos vide T.M.B.P-21				36 Nos	
@ Rs. 819 = 92/Nos					- Rs. 29517 =
					1913304 =
Add G.S.T 12% + 1% L.C. - +12% +					248729 =
					2162033 =
Less 4.5% of per agreement -				(-)	97291 =
					2064742 =
Less previous already paid Amt vide T.M.B.P-8				(-)	1027705
Nos vide T.M.B.P-23				(-)	580741 =
					456296 =
25.12.22					
J.E.					
CAP					
all work					
6/12/2022					
EE					