

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement—
 These four lines should be repeated at the commencement of the measurements relating to each work.

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Name of work—				
Road from House of Hapinwale				
Mandari to PWD Road				
Scheme 1-MNDISY/SC/2020-2021				
Block 1- PTD/198900 (Surpaul)				
Total Length of Road:- 0.940 K.M				
Name of Agency—				
Sukhagor, Patangari, Surpaul				
Agreement No- 328.50/MNDISY/2020-2021				
(i) construction cost Rs 776,772/-				
(ii) Repair Maintenance cost Rs 730,205/-				
Total Agreement Amount Rs 85,06,982/-				
Date of start—			05/02/2021	
Date of completion—			05/02/2022	
Record Entry—				
Date—			16/12/2021	
(i) Working Benchmark				
2 Reference pillar etc				
(i) Bench mark etc. done = 1.00 No				
(ii) Reference pillar etc = 3.00 Nos				
(2) clearing and Road				
Road Land etc. done				

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(5/5) Construction of				
embankment with material				
obtained from borrow				
Pitt Length 100 M. etc				
Q. 17.11.19.17.17 M ³				
Out Limited as per Agreement				
= 1114.17 M ³				
Q. 14. 143.05 / M ³ . R. 1				159382.2
(6/6) Construction of				
embankment with material				
obtained from borrow				
Pits Lead up to 1000 M				
Q. 17.11.19.17.17 M ³				
Out Limited as per Agreement				
= 738.20 M ³				
Q. 14. 170.204 / M ³ . R. 1				140288.2
(7/7) Construction of				
and cartmen shoulder				
Q. 17.11.19.17.17 M ³				
Q. 14. 191.72 / M ³ . R. 1				340268.2
(8/8) Construction of				
granular subbase				
grading material				

Continuation

R. 688042-20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q.V.F.M.B.P-(6) = 570.60 M ³					
Q.R. 3 584.49 / M ³ - R					2045310 =
(9/23) Earth work in excavation for foundation					
Q.V.F.M.B.P-(6) = 29.80 M ³					
Q.R. 27 909 / M ³ - R					8317 =
(10/24) P.C.C M15 1-1 foundation					
Q.V.F.M.B.P-(3) = 4.595 M ³					
Q.R. 6128 = 92 / M ³ - R					28163.200
(11/25) P.C.C M20 3-1-1					
Substructure etc etc					
Q.V.F.M.B.P-(3) = 33.74 M ³					
But Limited as per approved					
= 33.740 M ³					
Q.R. 6896 = 78 / M ³ - R					232697 =
(12/26) painting work per sq ft					
Q.V.F.M.B.P-(3) = 20.64 M ²					
Q.R. 100 = 76 / M ² - R					2080 =
(13/27) S.P.F 1000 mm dia					
P.C.C House pipe etc					
Q.V.F.M.B.P-(3) = 7.50 RM					
Q.R. 3624 = 57 / RM - R					27184 =

Continuation

R.L. 3031.793 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/32) Discontinuing of Cement concrete		BF 105			3031.793 = 0
Cement concrete D-2 = 0.81 m ³					
CPC 497 = 81/m ³ PC					403 = 00
(15/33) Discontinuing of Cement mortar etc.					
Cement mortar etc = 30.69 m ³					
CPC 235 = 20 / m ³ PC					7218 = 00
(16/34) Removal of H.P.C. 600 mm deep etc.					
Cement concrete D-2 = 5.00 R.H.					1225 = 00
CPC 244 = 92 / R.M.A.					304069 =
Total RL					
Add @ 12% Crisp - ASLT					364877 = 00
Add @ 1% LC PLT					30406 =
Add @ 10% seigniorage					
fee at per meter cement (414)					54609 = 00
Total PC					3490531 =
M 1082 PC					
M 1082 PC					
600 mm deep etc.					
P 1082 PC					
M 1082 PC					
M 1082 PC					
M 1082 PC					

Continuation