

Kanchan Mala

Agno - 24 SBII/2020-21

N.H-31 To Baba Tola M.M.G.S.Y (S.C)

Schedule XLV-Form No. 134

Khagania

DIVISION

Khagania

SUB-DIVISION

MB NO-1427

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- NH-31 To					
Raba Tola.					
Scheme:- Magsy (SC)					
Agency:- Konkan Mala. Wt.					
Subject:- Kurnat At- Chukki					
PS:- Manni Dist:- Kharapur					
Agreement No:- 24 SBD/2020-21					
Date of Commencement:- 19.02.2021					
Date of Completion:- 18.02.2022					
Date of actual completion:-					
				16.02.2022	
Measurement:- Nil					
By <i>[Signature]</i> 27/11/2022					
By <i>[Signature]</i> 27/11/22					

ABSTRACT OF COST				
(1) Providing and fixing of				
offsetting pillars as per				
0.1 m. vide TMB.P-10				
@ 1769.76/m. ₹			1770.00	
(2) Clearing and grubbing				
road land by machine				
0.079 Hec. vide TMB.P-10				
@ 52970.89/Hec. ₹			4185.00	
(3) Excavation for roadway				
in soft mch. as per db				
15.75 m ³ vide TMB.P-10				
@ 75.57/m ³ ₹			1190.00	

Continuation




Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Construction of embankment - cont. with approved material 653.91 m ³ vol. TMB.P-10 @ 190.236/m ³ ₹ 124478.20					
(5) Construction of subgrade and earthen shoulder - do 11.5 @ 192.06/m ³ ₹					
(6) Construction of granular sub-base by providing 26.60 m ³ vol. TMB.P-10 @ 2241.50/m ³ ₹ 59624.20					
(7) Providing laying and com- - pacting 18M.Grit on p.c.c. 68.84 m ³ vol. TMB.P-11 @ 2953.06/m ³ ₹ 203287.20					
(8) Construction of formation - forced cement concrete 146.83 m ³ vol. TMB.P-11 @ 6335.54/m ³ ₹ 930247.20					
(9) R.C.C. grade 15 km stone Complete as per specification (i) 15 km. stone (Precast) 8 Nos. vol. TMB.P-11 @ 2091.65/No. ₹ 4183.20					
(ii) 800 mm. stone (Precast) 1 Nos. vol. TMB.P-11 @ 584.60/No. ₹ 585.20					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) RCC grade m/s boundary p/m/s complete as per 16 Nos. vide TMB, P-11					
					@ 493.11/Nos. ₹ 7890.00
(11) Providing and fixing of rectangular boards					
(a) 600 mm square board					
6 Nos. vide TMB, P-11					
					@ 3583.66/Nos. ₹ 21502.00
(b) 600 mm Circular					
2 Nos. vide TMB, P-11					
					@ 4880.44/Nos. ₹ 9761.00
(c) 600 x 450 mm rectangular					
8 Nos. vide TMB, P-12					
					@ 4612.94/Nos. ₹ 9226.00
(d) 900 mm side Polygon					
2 Nos. vide TMB, P-12					
					@ 8852.52/Nos. ₹ 17705.00
(12) Road marking width 100 applied through plaster-ch.					
3.60 m ² vide TMB, P-12					
					@ 721.95/m ² ₹ 2455.00
(13) Road marking width 100 applied through plaster-ch.					
50.00 m ² vide TMB, P-12					
					@ 721.95/m ² ₹ 36098.00
(14) Cable sheet to cross the					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- road-cls. complete as per					
7.50 mtr. vchle TMB.P-12					
@ 84500/mtr. ₹					6330.00
(15) Demolition and place 1st					
- reinforcement sign board-cls					
1 No. vchle TMB.P-12					
@ 2632.90/No. ₹					2632.90
(16) Providing and fixing of					
typical M.M.G.S.Y. information					
3 No. vchle TMB.P-12					
@ 9130.66/No. ₹					27392.00
Total ₹					1492722.00
Add GST @ 12% = ₹					179127.00
Add L.C @ 2% = ₹					14927.00
Add S.F @ 1% on material = ₹					18150.00
Total ₹					174926.00
Less as per G.O. 12.10.21 = ₹					223345.00
Total ₹					1681581.00
Less previous paid bill = ₹					829850.00
Net Bill = ₹					6,51,731.00
 29/11/2022					
 29/11/22					
 29/11/22					

Continuation