

Hyatt Abnu - 31/05/2022
Ag NO- 28SBD/2021-22

S09 Sheet 212 of 412-2019

760

Schedule XLV-Form No. 134

Alaloli

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

मिनिमल इन्फ्रस्ट्रक्चर अथॉरिटी
यन्त्र विभाग

1st on A/c Bill

1

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of road from SCS Mohra Ghat to Paschim Tola Kali sthan.					
(Under MMGSY SC)					
Agency:- Abhishek Anand.					
At:- Salakhua.					
P.O:- Salakhua Bazar.					
P.S:- Salakhua					
Dist:- Saharsa.					
Agreement No:- 28 SCS/2021-22					
Agreement value:- 63,81,934/-					
Date of start:- 07.04.2021					
Date of Completion:- 06.01.2022					
(1) Providing and fixing Working Benchmarks do					
1 X 1.0 m - 1.0 m					
(2) Clearing and grubbing road land do do					

Continuation

Abstract of cost

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1	finishing and				
	fixing working				
	Benchmarks do				
1.0 No & by vide map 1/1					
	@	3957.66	1/1	2	3958.20
②/3	clearing and				
	grubbing road				
	land do do				
0.279 H/c & by vide map 2/2					
	@	52970.33	1/1	2	14779.20
③/4	construction of				
	embankment				
	1000m lead do				
601.975 m ³ & by vide map 2/3					
	@	190.36	1/1	2	11459.20
④/6	Construction of				
	granular sub base				
	by well graded				
	material & do				
175.45 m ³ & by vide map 4/4					
	@	2627.31	1/1	2	46096.10
⑤/7	finishing, laying				
	spreading and				
	compacting stone				
	as per rates used				
	Gr	11	do	do	

Continuation

C.O 2594290=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
131.60 m ³ 8 ft wide trench - 5/5					
	@	3519.32 m ³			2463142=0
⑥/8 Construction of					
Un. reinforced concrete					
Concrete Pavement					
M3 grade do do					
280.83 m ³ 8 ft wide trench - 7/6					
	@	5759.23 m ³			21898194=
⑦/21 Paving and					
finishing logs					
Citizen board do					
200 m ³ 8 ft wide trench - 7/7					

@	9228.78 m ³	218457=00
Total		2974083=00
Add GST @ 12%		2356890=00
Add L.C @ 1%		297402=00
Add Sign board fee		238273=00
10% of material cost		
		3398986=00
Less 1.25% below G.E.		42487=00
Net		3356499=00

11/11/22
J.E. Amler

11/11/22
A.E.

CDP

Continuation

11/11/22
E.V.