

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Manjholg Pakki				
	road no-18 Se radar to				
	to Amari school Manjholg				
	PMGSY Nahar -				
Agency:-	Pankaj Kumar Singh -				
	at Phurgoan, Dist (Madhepuri)				
Agreement no.	39 SBD 2020-21				
Date of start	12/06/2020				
Date of comp.	11/06/2021				

	Date of measurement - 30/11/22				
(1/2)	Construction Sub-base				
	Grain widening in m				
	$2 \times 15 \times 30 \times 0.525 \times 0.100 = 47.25 \text{ m}^3$				
	Overlay				
	$15 \times 30 \times 4.05 \times 0.100 = 182.25 \text{ m}^3$				
	$= 229.50 \text{ m}^3$				
(2/2)	P.W and laying w.b.m.s				
	$15 \times 30 \times 3.75 \times 0.075 = 126.5625 \text{ m}^3$				
(3/2)	Box Cutting - excavation				
	from Soil -				
in RT part	$2 \times 15 \times 30 \times 0.525 \times 0.100 = 47.25 \text{ m}^3$				
(4/4)	Compensation bank				
	with approved method				
	Qty Govt. of above = 28.35 m^3				

Approved

30/11/22

JE

Continuation

01/12/2022

AE

ABSTRACT OF COST

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) providing and fixing Benchmark pillar - Qty. V. Trip No. (24) 274 @ Rs 42.70/02/2					8540 ~
(2) Reference pillar Qty. V. Trip No. (25) 570 @ Rs 1946.16/02/2					9731 ~
(2/2) cleaning and grubbing Road land - Qty. V. Trip No. (24) 0.92 hcc @ Rs 51133.76/1/2					47043 ~
(3/3) Box cutting for Road work soil - Qty. V. Trip No. (24) (6) 116.23 m ³ @ Rs 74.16/1/2					8621 ~
(4/4) Concn of embankment Qty. V. Trip No. 24, 31 69.75 m ³ @ Rs 26.11/1/2					1821 ~
(5/5) Concn of embankment with approved material Qty. V. Trip No. (25) 2149.898 m ³ @ Rs 131.03/1/2					281701 ~
(6/6) Concn of embankment with approved material Qty. V. Trip No. (25) 859.959 m ³ @ Rs 174.94/1/2					150441 ~

Continuation

COR 507898 ~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28/43) mowling drainage					
Spaul - do -					
Qty R. Sub P No (27)					
4 nos @ R. 403.09/each					16/2 =
Total R. 6481267 =					
Add @ 12% GST R. 777752 =					
Add @ 1% L.C R. 64813 =					
Total R. 7323832 =					
less @ 1.81% Selar - 132561 =					
Total R. 7191271 =					
less previous paid R. - 6072687 =					
Net Total R. 1118584 =					

Scanned with CamScanner