

1st on A/C 2021

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of Road					
and CD of Sapatla Araha					
Parkis Sadak Mahua to					
Dih tola					
Agency:- Ramesh Kumar w/o. Arjun					
Kumar (Khagaria)					
Agreement no - 47 SBD/2022-23					
Date of start - 08/09/2022					
Date of end - 07/09/2023					
	Date of Entry - 30/11/2022				
	E/work Calculation				
Chainage	ftl area m ²	mean Area m ²	Dist (m)	ftl volume m ³	
0-00	1.798	-	-	-	
50	1.915	1.856	50	92.810 m ³	
100	1.890	1.902	50	95.102 m ³	
150	1.951	1.920	50	96.002 m ³	
200	1.846	1.898	50	94.918 m ³	
250	1.915	1.881	50	94.026 m ³	
300	1.808	1.881	50	93.072 m ³	
350	1.675	1.841	50	87.065 m ³	
400	1.675	1.675	50	83.727 m ³	
450	1.591	1.633	50	81.650 m ³	
500	1.657	1.624	50	81.212 m ³	
550	1.926	1.791	50	89.565 m ³	

Continuation

ABSTRACT of Cost

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/7)	Constn of embankment with approved material lead for 100m				
	Qty v. v. m. p. No. (02)				
	776.509 m ³	@ 143.30 / m ³	Ry		111274 cu
(2/8)	Constn of embankment with approved material lead for 100m				
	Qty v. v. m. p. No. (02)				
	776.509 m ³	@ 192.10 / m ³	Ry		149168 cu
(3/4)	cleaning and grubbing Road Bed				
	Qty v. v. m. p. No. (02)				
	0.633 ha	@ 53879.81 / ha			34106 cu
(4/10)	providing and fixing masonry pavement Board				
	Qty v. v. m. p. No. (02)				
	0.27 m ³	@ Ry 9729.65 / lead			19459 cu
(5/29)	E/waste in excavation for foundation				
	Qty v. v. m. p. No. 08				
	710.292 m ³	@ Ry 283.94 / m ³			201680 cu
(6/30)	Pln concrete pile in / Rec				
	M. 15 in form				
	Qty v. v. m. p. No. (03)				
	50.70 m ³	@ Ry 5407.00 / m ³	Ry		274135 cu

Continuation

60 Ry 789822 cu

