

MMGSY(57)

(84)

Schedule XLV-Form No. 134

Name of work - PMGSY Ayub Nil TO Sanchal Telq in
Gardingany block under MMGSY

R.M.I.D KNOORQ

DIVISION

KESHARIGANT-1

R.M.I.T NOERS

SUB-DIVISION

BALHADURGANI

Agency - Abdul Bari, Kishangany

MBNO - ~~2041~~ 2041

MEASUREMENT BOOK

Sri Lanka Primal Bull

27

Sch. XLV—Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work —	Const. of Road from pithay				
Agrib. Mice to Sgndhal Talg					
Agency —	Abdul basri				
Agg. No —	116 (MMGSY) SBD/2019-20				
Date of commencement —	29/02/2020				
Date of completion —	28/01/2021				
Actual completion —	30/03/2021				
Date of entry —	30/03/2022				
work done —					
① Provisional Primer coat					
do — all up					
26 x 30m x 3.75				= 2925 m ²	
1 x 20m x 3.75				= 75 m ²	
1 x 67.41 x 0.89				= 59.90 m ²	
				<u>3059.90 m²</u>	
② Provisional tack coat					
do — all up					
26 x 30m x 3.75				= 2925 m ²	
1 x 20m x 3.75				= 75 m ²	
1 x 67.41 x 0.89				= 59.90 m ²	
				<u>3059.90 m²</u>	
③ Provisional Mixed seal surface					
do — all up					
26 x 30m x 3.75				= 2925 m ²	
1 x 20m x 3.75				= 75 m ²	
1 x 67.41 x 0.89				= 59.90 m ²	
				<u>3059.90 m²</u>	


Continuation

3059.90 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9) provide painting on parapet wall —— do —— all up					
		2 x 3.15	x 0.40	= 4.92	
		4 x 3.15	x 0.60	= 14.56	
		4 x 0.40	x 0.60	= 0.96	
					<u>20.60 m</u>
10) provide weeb holes.					
		4 x 9	= 36 nos.		
11) provide painting on parapet wall —— do —— all up					
		2 x 8.34	x 0.40	= 6.62	

27.61


 20/5/22
 J.R.


 19/8/22
 R.M.

Abstract of cost

30

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) setting out					
1.0715 pyc (20) w (1)					
(2) 4097 = 40/area					4097 = 40
(3) providing reference pillar					
3715 @ 1884 = 99/each					3685 = 99
(4) clearing and grubbing					
0.5614 each pyc (20) w (3)					
@ 55990 = 67/each					31355 = 67
(5) const of embankment with					
approach on main					
460 = 0.2 m ³ pyc (20) w (4)					
@ 122 = 22/each					2250 = 22
of shoulders					
2155 m ³ pyc (21) w (5)					
@ 200 = 18/m ³					431468 = 18
(6) providing G.S.B.					
850 = 90 m ³ pyc (21) w (6)					
@ 2596 = 86/m ³					1690166 = 86
(7) providing stone metal G.M.					
do do all up					
226.313 m ³ pyc (21) w (7)					
@ 5054 = 23/m ³					1143888 = 23
(8) providing primer surf.					
8059.90 m ² pyc (27) w (1)					
@ 48 = 19/m ²					147762 = 19

Continuation

85279/222

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
79 40 provided and laying R.R. M ³ in super structure — all 8 = 50 m ³ page 25 & 20					
@ 9157 = 35 / m ³ —————					77837 =
80 41 provided Hysp bars ——— 0.76 MT page 24 &					
@ 61588 = 51 / MT —————					46807 =
31 25 provided laying MPV ——— 40 mas @ 1174 = 60 / M ———					46986 =
32 13 provided hydraulic pipe Bearing — do — do — do 42744 page					
					6510970 =
less o.o.f. below				(-) 651 = 00	
					6510319 =
less previous payment				5360678 =	
					1149641 =
30 12					
30 12					